

Ann Road, Clark County 215 Beltway to Durango Drive

2

97 RTC Number ILC Amount ILC Executed ILC Expiration
107D-MVFT \$1,150,000.00 08/13/2015 06/30/2022

929 Scope Name: Ann Road, Clark County 215 Beltway to Durango Drive

Description:

Roadway widening to include minimum of two through lanes in each direction and a center two-way left turn lane.

Status: Construction

Design PM: Jinxin Xie

Design Firm: CCPW Design

Design Complete: 100%

Bid Number: 605501

Construction PM: Zac Gentry

Contractor: Tand, Inc.

Bid Complete: 12

EAC Date: Apr-18

Est Advise: May-20

Est Open: Jun-20

Est NTP: Oct-20

Advertise Date: Apr-20

Open: May-20

Notice to Proceed: Oct-20

Complete:

Complete Streets: TBD

128 RTC Number ILC Amount ILC Executed ILC Expiration
107F-FTI2 \$17,275,000.00 06/13/2019 06/30/2022

929 Scope Name: Ann Road, Clark County 215 Beltway to Durango Drive

Description:

Roadway widening to include minimum of two through lanes in each direction and a center two-way left turn lane.

Status: Construction

Design PM: Jinxin Xie

Design Firm: CCPW Design

Design Complete: 100%

Bid Number: 605501

Construction PM: Zac Gentry

Contractor: Tand, Inc.

Bid Complete: 12

EAC Date: Apr-18

Est Advise: May-20

Est Open: Jun-20

Est NTP: Oct-20

Advertise Date: Apr-20

Open: May-20

Notice to Proceed: Oct-20

Complete:

Complete Streets: TBD

Arterial Reconstruction Fiscal Year 19

1

127	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	135AB1	\$27,025,000.00	07/12/2018	06/30/2023

995 Scope Name: Arterial Reconstruction Fiscal Year 2019

Description:
Buffalo Drive, Tropicana Avenue to Sahara Avenue

Status: Sub Complete	Construction PM: Ira Sisson	EAC Date: Feb-19	Advertise Date: Jul-19
Design PM: Kathleen Kingston	Contractor: Las Vegas Paving Corporation	Est Advertise: Jul-19	Open: Aug-19
Design Firm: WSP		Est Open: Aug-19	Notice to Proceed: Jan-20
Design Complete: 100%	Bid Complete: 95	Est NTP: Feb-20	Complete: Jul-20
Bid Number: 605336			

Complete Streets: NA

Arterial Reconstruction Fiscal Year 2019

2

132	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	135AB1	\$7,672,000.00	07/12/2014	06/30/2023

992 **Scope Name: Arterial Reconstruction Fiscal Year 2019****Description:**

Alexander Road, Pecos Road to Puebla Street & Pebble, Eastern to Pecos

Status: Construction**Design PM:** Kathleen Kingston**Design Firm:** Atkins**Design Complete:** 100%**Bid Number:** 605341**Construction PM:** Zac Gentry**Contractor:** CG&B Enterprises, Inc.**Bid Complete:** 20**EAC Date:** May-19**Est Advertise:** Sep-19**Est Open:** Oct-19**Est NTP:** Apr-20**Advertise Date:** Sep-19**Open:** Oct-19**Notice to Proceed:** May-20**Complete:**

Complete Streets: TBD

131	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	135AB1	\$8,003,000.00	07/12/2014	06/30/2023

993 **Scope Name: Arterial Reconstruction Fiscal Year 2019****Description:**

Charleston Boulevard, Nellis Boulevard to Whitewind Lane

Status: Construction**Design PM:** Kathleen Kingston**Design Firm:** Jacobs**Design Complete:** 100%**Bid Number:** 605335**Construction PM:** Dan Erickson**Contractor:** Las Vegas Paving Corporation**Bid Complete:** 71**EAC Date:** May-19**Est Advertise:** Jul-19**Est Open:** Sep-19**Est NTP:** Feb-20**Advertise Date:** Jul-19**Open:** Sep-19**Notice to Proceed:** Feb-20**Complete:**

Complete Streets: TBD

Arterial Reconstruction: 2019 Clark County Russell and Eastern Construction

1

150	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	135AH-FTI2	\$23,000,000.00	03/12/2020	06/30/2025

1,010 **Scope Name: Arterial Reconstruction Fiscal Year 2019**

Description:

Status: In Design
Design PM: Kathleen Kingston
Design Firm: C-A Group
Design Complete: 100%
Bid Number: ?

Construction PM:
Contractor:
Bid Complete: 0

EAC Date: Aug-19
Est Advertise: Sep-20
Est Open: Oct-20
Est NTP: Dec-20

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets:

Cactus Ave., Fort Apache Road to Buffalo Drive

1

135	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	147B	\$1,500,000.00	08/09/2018	06/30/2023

986 **Scope Name: Cactus Ave., Fort Apache Road to Buffalo Drive**

Description:

Status: In Design
Design PM: Bryan Osborne
Design Firm: C-A Group
Design Complete: 60%
Bid Number:

Construction PM:
Contractor:
Bid Complete: 0

EAC Date: Nov-20
Est Advertise: Mar-21
Est Open: Apr-21
Est NTP: Jun-21

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets: TBD

Cactus Avenue, Rainbow Boulevard to Spencer Street

1

30	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	147A	\$31,450,000.00	11/10/2004	06/30/2025

776 **Scope Name: Cactus, Rainbow to Spencer (LVB - Spencer)**

Description:

Full improvements to Cactus Avenue, Las Vegas Boulevard to Spencer Street

Status: In Design

Design PM: Louise Steeps

Design Firm: Atkins

Design Complete: 90%

Bid Number:

Construction PM: Jimmy Floyd

Contractor:

Bid Complete: 0

EAC Date: Dec-20

Est Advvertise: Mar-21

Est Open: Apr-21

Est NTP: Jun-21

Advertise Date:

Open:

Notice to Proceed:

Complete:

Complete Streets:

Cactus, Verona Wood to Polaris

1

147	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	147C-FTI2	\$10,000,000.00	06/13/2019	06/30/2025

775 **Scope Name: Cactus Avenue - Verona Wood Street to Polaris Avenue**

Description:

Full improvements to Cactus/ UPRR touchdown to Valley View Boulevard

Status: Construction

Design PM: Ryan Belsick

Design Firm: CH2M Hill Engineers, Inc. Corporation

Design Complete: 100%

Bid Number: 605445

Construction PM: Dan Erickson

Contractor: Las Vegas Paving

Bid Complete: 32

EAC Date: Jul-19

Est Advvertise: Oct-19

Est Open: Nov-19

Est NTP: Apr-20

Advertise Date: Oct-19

Open: Dec-19

Notice to Proceed: Apr-20

Complete:

Complete Streets:

Carey Avenue, Nellis Boulevard to Toiyabe Street

1

10	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	016H	\$3,220,000.00	08/18/2013	06/30/2023

862 **Scope Name: Carey Avenue, Nellis Boulevard to Toiyabe Street**

Description:

Full improvements up to four lanes for Carey Avenue, Nellis Boulevard to Toiyabe Street and bridge over Sloan Channel.

Status: In Design**Design PM:** Kathleen Kingston**Design Firm:** WSP**Design Complete:** 90%**Bid Number:****Construction PM:** Jimmy Floyd**Contractor:****Bid Complete:** 0**EAC Date:** Feb-21**Est Advertise:** Apr-21**Est Open:** May-21**Est NTP:** Jul-21**Est Complete:** Dec-23**Advertise Date:****Open:****Notice to Proceed:****Complete:**

Complete Streets: NA

Casino Drive. Needles Highway to Harrah's Hotel

1

129	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	221A	\$26,000,000.00	01/10/2019	06/30/2024

1,009 **Scope Name: Casino Drive. Needles Highway to Harrah's Hotel**

Description:**Status:** In Design**Design PM:** Bryan Osborne**Design Firm:** GCW, Inc.**Design Complete:** 30%**Bid Number:****Construction PM:** Jimmy Floyd**Contractor:****Bid Complete:** 0**EAC Date:** Mar-21**Est Advertise:** Apr-21**Est Open:** May-21**Est NTP:** Jul-21**Est Complete:** Jul-22**Advertise Date:****Open:****Notice to Proceed:****Complete:**

Complete Streets: TBD

Cimarron Road, Blue Diamond Road to Pebble Road

1

126	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	217A-FTI2	\$800,000.00	09/13/2018	06/30/2023

991 **Scope Name: Cimarron Road, Blue Diamond Road to Pebble Road****Description:**

Improvements may include up to four traffic lanes, medians, a bridge over the wash, drainage facilities and other appurtenances as may be necessary to construct a complete and functional project.

Status: In Design**Design PM:** Weijian Zhang**Design Firm:** CCPW Design**Design Complete:** 0%**Bid Number:****Construction PM:****Contractor:****Bid Complete:** 0**EAC Date:** Dec-20**Est Advetise:** Jan-21**Est Open:** Feb-21**Est NTP:** Apr-21**Advertise Date:****Open:****Notice to Proceed:****Complete:**

Complete Streets: TBD

Decatur Boulevard between Tropicana Avenue and Sahara Avenue project.

1

136	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	007QFT	\$1,200,000.00	11/14/2019	06/30/2025

1,019 **Scope Name: Arterial Reconstruction FY 2019****Description:****Status:** In Design**Design PM:** Kathleen Kingston**Design Firm:** Jacobs**Design Complete:** 30%**Bid Number:** ?**Construction PM:****Contractor:****Bid Complete:** 0**EAC Date:** Apr-21**Est Advetise:** May-21**Est Open:** Jun-21**Est NTP:** Aug-21**Advertise Date:****Open:****Notice to Proceed:****Complete:**

Complete Streets: TBD

Decatur Boulevard, Cactus Avenue to Warm Springs Road

1

80 RTC Number ILC Amount ILC Executed ILC Expiration
 007M **\$3,850,000.00** **08/14/2014** **06/30/2025**

869 **Scope Name: Decatur Boulevard, Cactus Avenue to Warm Springs Road**

Description:

Improvements to Decatur Boulevard, Cactus Avenue to Warm Springs Road. The improvements may include up to four travel lanes

Status: In Design

Design PM: Mona Stammetti

Design Firm: Stanley Consultants, Inc.

Design Complete: 100%

Bid Number:

Construction PM: Jimmy Floyd

Contractor:

Bid Complete: 0

EAC Date: Mar-21

Est Advertise: May-21

Est Open: Jun-21

Est NTP: Aug-21

Advertise Date:

Open:

Notice to Proceed:

Complete:

Complete Streets: NA

Desert Inn Road, Cabana Drive to Hollywood Boulevard

1

103 RTC Number ILC Amount ILC Executed ILC Expiration
 054G-MVFT **\$24,600,000.00** **02/11/2016** **06/30/2025**

939 **Scope Name: Desert Inn Road, Nellis Boulevard to Hollywood Boulevard**

Description:

Status: In Purchasing

Design PM: Mona Stammetti

Design Firm: Atkins

Design Complete: 100%

Bid Number: 605717

Construction PM: Dan Erickson

Contractor:

Bid Complete: 0

EAC Date: Jan-19

Est Advertise: Sep-20

Est Open: Oct-20

Est NTP: Dec-20

Advertise Date:

Open:

Notice to Proceed:

Complete:

Complete Streets: Bike lanes and sidewalk

Durango Drive, Blue Diamond Road to Windmill Lane

1

67 RTC Number ILC Amount ILC Executed ILC Expiration
 070J-Q10 **\$5,800,000.00** **07/10/2014** **06/30/2023**

732 **Scope Name: Durango Drive, Blue Diamond Road to Windmill Lane**

Description:

Improvements to Durango Drive, Blue Diamond Road to Windmill Lane

Status: Sub Complete

Design PM: Ryan Belsick

Design Firm: HDR Engineering, Inc.

Design Complete: 100%

Bid Number: 605160

Construction PM: Ira Sisson

Contractor: Las Vegas Paving Corporation

Bid Complete: 100

EAC Date: Sep-18

Est Advrtise: Feb-19

Est Open: Mar-19

Est NTP: Oct-19

Advertise Date: Feb-19

Open: Mar-19

Notice to Proceed: Aug-19

Complete: May-20

Complete Streets: Curbs, gutters, sidewalks, pavement, and streetlights

Elkhorn, Tenaya to Jones

1

144 RTC Number ILC Amount ILC Executed ILC Expiration
 230A-FTI2 **\$500,000.00** **09/12/2019** **06/30/2024**

1,025 **Scope Name: Elkhorn Road- Tenaya Way to Jones Blvd**

Description:

Status: In Design

Design PM: Wendy Mercado

Design Firm: CCPW Design

Design Complete: 0%

Bid Number: ?

Construction PM:

Contractor:

Bid Complete: 0

EAC Date: Dec-20

Est Advrtise: Jan-21

Est Open: Feb-21

Est NTP: Apr-21

Advertise Date:

Open:

Notice to Proceed:

Complete:

Complete Streets:

Entity Non-Specific Expenses, Fiscal Year 20210

160	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	142Y-MVFT	\$150,000.00	08/13/2020	06/30/2021

Complete Streets:

Erie Pedestrian Bridge - Rainbow Boulevard to Windy Desert Street1

148	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	190M-Q10	\$1,000,000.00	01/09/2020	06/30/2025

919 Scope Name: Erie Pedestrian Bridge over UPRR

Description:
Pedestrian bridge at Erie Avenue extending from Rainbow Boulevard over the Union Pacific Railroad to Redwood Street to increase multi-modal mobility and provide non-motorized access

Status: Construction	Construction PM: Dan Erickson	EAC Date: May-19	Advertise Date: Aug-19
Design PM: Kathleen Kingston	Contractor: CG&B Enterprises, Inc.	Est Advertise: Aug-19	Open: Nov-19
Design Firm: G.C. Wallace, Inc.	Bid Complete: 38	Est Open: Sep-19	Notice to Proceed: Mar-20
Design Complete: 100%		Est NTP: Oct-19	Complete:
Bid Number: 605290			

Complete Streets:

Fort Apache, Blue Diamond to Warm Springs

1

134 RTC Number ILC Amount ILC Executed ILC Expiration
113E-FTI2 \$6,000,000.00 08/09/2018 06/30/2023

987 **Scope Name: Fort Apache, Blue Diamond to Warm Springs**

Description:

Status: In Design
Design PM: Bryan Osborne
Design Firm: Westwood
Design Complete: 50%
Bid Number: ?

Construction PM:
Contractor:
Bid Complete: 0

EAC Date: Oct-20
Est Advetise: Jan-21
Est Open: Feb-21
Est NTP: Apr-21

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets: TBD

Fort Apache, Warm Springs to Tropicana

1

139 RTC Number ILC Amount ILC Executed ILC Expiration
113-EFT \$13,025,000.00 10/10/2019 06/30/2025

1,030 **Scope Name: Fort Apache Road, Warm Springs Road to Tropicana Avenue**

Description:

Widen to 4 lanes

Status: In Purchasing
Design PM: Kathleen Kingston
Design Firm: Poggemeyer Design Group
Design Complete: 100%
Bid Number: 605659

Construction PM: Jimmy Floyd
Contractor:
Bid Complete: 0

EAC Date: Dec-19
Est Advetise: Jun-20
Est Open: Jul-20
Est NTP: Sep-20

Advertise Date: Jul-20
Open: Aug-20
Notice to Proceed:
Complete:

Complete Streets:

Hollywood Boulevard, Charleston Boulevard to Lake Mead Boulevard

1

15	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	099C	\$8,800,000.00	03/12/2020	06/30/2023

894 **Scope Name: Hollywood Boulevard, Charleston Boulevard to Lake Mead Boulevard****Description:**

Improvements to Hollywood Boulevard, Charleston Boulevard to Lake Mead Boulevard. The improvements may include up to four travel lanes

Status: Reconciliation**Design PM:** Timothy Piparo**Design Firm:** CCPW Design**Design Complete:** 100%**Bid Number:** 604777**Construction PM:** Robert McNamara**Contractor:** Las Vegas Paving Corporation**Bid Complete:** 100**EAC Date:** Sep-17**Est Advrtise:** May-18**Est Open:** Jun-18**Est NTP:** Aug-18**Advertise Date:** May-18**Open:** Jun-18**Notice to Proceed:** Nov-18**Complete:** Nov-19

Complete Streets: Separated path, bike lanes

Hollywood, Lake Mead to Cheyenne

1

141	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	099D-FTI2	\$1,000,000.00	09/12/2019	06/30/2024

1,045 **Scope Name: Hollywood - Lake Mead to Cheyenne****Description:**

Hollywood - Lake Mead to Cheyenne

Status: In Design**Design PM:** Kathleen Kingston**Design Firm:** Kimley-Horn & Assoc, Inc**Design Complete:** 0%**Bid Number:****Construction PM:****Contractor:****Bid Complete:** 0**EAC Date:** May-21**Est Advrtise:** May-21**Est Open:** Jun-21**Est NTP:** Aug-21**Advertise Date:****Open:****Notice to Proceed:****Complete:**

Complete Streets:

Hualapai, Russell to Flamingo1

142	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	130C-FTI2	\$200,000.00	09/12/2019	06/30/2024

1,046 Scope Name: Hualapai Way - Russell Road to Flamingo Road

Description:
Hualapai Way - Russell Road to Flamingo Road

Status: In Design	Construction PM:	EAC Date: Oct-20	Advertise Date:
Design PM: Kathleen Kingston	Contractor:	Est Advertise: Nov-20	Open:
Design Firm:	Bid Complete: 0	Est Open: Dec-20	Notice to Proceed:
Design Complete: 0%		Est NTP: Feb-21	Complete:
Bid Number:			

Complete Streets:

Intersection Improvements Program: Fiscal Year 20210

161	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	223P-MVFT	\$2,000,000.00	08/13/2020	06/30/2025

Complete Streets:

Intersection Improvements Program: Traffic Improvements No. 105

0

154	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	223M-FTI2	\$4,000,000.00	06/16/2020	06/30/2025

Complete Streets:

Jones Boulevard, Cactus Avenue to Blue Diamond Road

1

108	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	033R	\$13,400,000.00	07/14/2016	06/30/2023

928 Scope Name: Jones Boulevard, Pyle Avenue to Blue Diamond Road

Description:

Status: Complete	Construction PM: Blair Lecker	EAC Date: Aug-17	Advertise Date: Dec-17
Design PM: Ryan Belsick	Contractor: Las Vegas Paving	Est Advertise: Dec-17	Open: Feb-18
Design Firm: Parsons Brinckerhoff, Inc.Corporation		Est Open: Feb-18	Notice to Proceed: Jan-19
Design Complete: 100%	Bid Complete: 96	Est NTP: Nov-18	Complete: Jul-19
Bid Number: 604651			

Complete Streets: Curb, gutter, sidewalk, streetlights in front of the future CC Public Works facility near Pyle.

Jones, Blue Diamond to Windmill

1

140 RTC Number ILC Amount ILC Executed ILC Expiration
033S-FTI2 \$1,106,000.00 01/09/2020 06/30/2024

872 **Scope Name: Jones Boulevard, Blue Diamond Road to Windmill Lane**

Description:

Widen to 4 lanes, bridge structure at UPRR

Status: In Design

Design PM: Ryan Belsick

Design Firm: R2H Engineering, Inc.

Design Complete: 90%

Bid Number:

Construction PM: Jimmy Floyd

Contractor:

Bid Complete: 0

EAC Date: Oct-20

Est Advertise: Dec-20

Est Open: Jan-21

Est NTP: Mar-21

Advertise Date:

Open:

Notice to Proceed:

Complete:

Complete Streets:

Laughlin-Bullhead City Bridge

1

159 RTC Number ILC Amount ILC Executed ILC Expiration
064A-FTI2 \$40,000,000.00 08/13/2020 06/30/2025

779 **Scope Name: Laughlin/ Bullhead Bridge**

Description:

New bridge across the Colorado River with a new road to Needles Highway in Nevada and new road to US 95 in Arizona

Status: In Design

Design PM: Bob Leuck

Design Firm: WSP

Design Complete: 100%

Bid Number:

Construction PM:

Contractor:

Bid Complete: 0

EAC Date: Nov-19

Est Advertise: Oct-20

Est Open: Nov-20

Est NTP: Mar-21

Advertise Date:

Open:

Notice to Proceed:

Complete:

Complete Streets:

Lindell, Roy Horn to Badura

0

145	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	231A-FTI2	\$200,000.00	09/12/2019	06/30/2024

Complete Streets:

Lone Mountain Road, Clark County 215 Beltway to Tenaya Way

1

98	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	165B	\$5,350,000.00	09/12/2019	06/30/2020

930 Scope Name: Lone Mountain Road, Clark County 215 Beltway to Tenaya Way

Description:

Roadway widening to include minimum of two through lanes in each direction and a center two-way left turn lane

Status: Complete	Construction PM: Blair Lecker	EAC Date: Aug-17	Advertise Date: Dec-17
Design PM: Spring Dineen	Contractor: Las Vegas Paving Corporation	Est Advertise: Dec-17	Open: Jan-18
Design Firm: C-A Group	Bid Complete: 99	Est Open: Jan-18	Notice to Proceed: Jul-18
Design Complete: 100%		Est NTP: Jul-18	Complete: Sep-19
Bid Number: 604670		Est Complete: Sep-19	

Complete Streets: Yes

Maryland Parkway Bus Rapid Transit: Russell Road to Fremont Street0

157	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	003Z-FTI2	\$5,000,000.00	02/13/2020	12/31/2030

Complete Streets:

Moapa Valley Airport Road Relocation0

146	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	068-LMV	\$600,000.00	08/08/2019	06/30/2024

Complete Streets:

Neighborhood Rehab Program; Fiscal Year 2019 Clark County Maintenance

1

124 RTC Number ILC Amount ILC Executed ILC Expiration
175Q2-MVFT \$1,000,000.00 10/11/2018 06/30/2023

985 **Scope Name: Residential Street Pavement Reconstruction No. 102**

Description:

Status: Sub Complete
Design PM: Weijian Zhang
Design Firm: CCPW Design
Design Complete: 100%
Bid Number: 605381

Construction PM: Lynette Wojtowicz
Contractor: Aggregate Industries - SWR, Inc.
Bid Complete: 100

EAC Date: Apr-19
Est Advertise: Aug-19
Est Open: Sep-19
Est NTP: Feb-20

Advertise Date: Aug-19
Open: Sep-19
Notice to Proceed: Feb-20
Complete: Jul-20

Complete Streets: TBD

Neighborhood Rehabilitation Program: Fiscal year 2020

1

138 RTC Number ILC Amount ILC Executed ILC Expiration
175-UFT \$1,000,000.00 11/14/2019 06/30/2025

1,001 **Scope Name: Residential Streets Pavement Reconstruction #103**

Description:

Status: In Design
Design PM: Weijian Zhang
Design Firm:
Design Complete: 90%
Bid Number:

Construction PM:
Contractor: CCPW
Bid Complete: 0

EAC Date: Oct-20
Est Advertise: Nov-20
Est Open: Dec-20
Est NTP: Feb-21

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets: TBD

Neighborhood Rehabilitation Program: Project 104

1

162	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	175X-FTI2	\$1,000,000.00	08/13/2020	06/30/2025

1,032 Scope Name: Residential Streets Reconstruction Project #104

Description:

Eastern Ave- Silverado to Serene & Mountain Vista St., Whitney Mesa to Russell Rd.

Status: In Design

Design PM: Weijian Zhang

Design Firm: CCPW Design

Design Complete: 0%

Bid Number:

Construction PM:

Contractor:

Bid Complete: 0

EAC Date: Mar-21

Est Advertise: Mar-21

Est Open: Apr-21

Est NTP: Jun-21

Advertise Date:

Open:

Notice to Proceed:

Complete:

Complete Streets:

Pecos Road, Owens Avenue to Alexander Road Rehabilitation

2

156 RTC Number ILC Amount ILC Executed ILC Expiration
024N-MVFT \$235,000.00 02/18/2018 06/30/2023

971 **Scope Name: Pecos Road, Owens Avenue to Alexander Road Rehabilitation**

Description:

Pecos Road, Owens Avenue to Alexander Road Rehabilitation

Status: Construction
Design PM: Spring Dineen
Design Firm: GCW, Inc.
Design Complete: 100%
Bid Number: 605468

Construction PM: Zac Gentry
Contractor: Las Vegas Paving Corporation
Bid Complete: 70

EAC Date: Sep-18
Est Advertise: Oct-19
Est Open: Nov-19
Est NTP: Jan-20

Advertise Date: Oct-19
Open: Dec-19
Notice to Proceed: Mar-20
Complete:

Complete Streets: TBD

123 RTC Number ILC Amount ILC Executed ILC Expiration
024P-FTI2 \$9,400,000.00 11/14/2019 06/30/2023

971 **Scope Name: Pecos Road, Owens Avenue to Alexander Road Rehabilitation**

Description:

Pecos Road, Owens Avenue to Alexander Road Rehabilitation

Status: Construction
Design PM: Spring Dineen
Design Firm: GCW, Inc.
Design Complete: 100%
Bid Number: 605468

Construction PM: Zac Gentry
Contractor: Las Vegas Paving Corporation
Bid Complete: 70

EAC Date: Sep-18
Est Advertise: Oct-19
Est Open: Nov-19
Est NTP: Jan-20

Advertise Date: Oct-19
Open: Dec-19
Notice to Proceed: Mar-20
Complete:

Complete Streets: TBD

Rainbow Blvd, Landberg Ave to Gary Ave

1

158	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	010L-FTI2	\$2,700,000.00	07/09/2020	06/30/2025

1,053 Scope Name: Rainbow Blvd, Landberg to Gary

Description:

Status: In Purchasing
Design PM: Timothy Piparo
Design Firm:
Design Complete: 100%
Bid Number: 605721

Construction PM:
Contractor:
Bid Complete: 0

EAC Date: Sep-20
Est Advertise: Oct-20
Est Open: Jan-20
Est NTP: Jan-21

Advertise Date:
Open:
Notice to Proceed:
Complete:

Complete Streets:

Rainbow Boulevard, Erie Avenue to Blue Diamond Road

1

155	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	010N-FTI	\$4,200,000.00	12/12/2019	06/30/2025

735 Scope Name: Rainbow Boulevard, Cactus Avenue to Blue Diamond Road

Description:

Improvements to Rainbow Boulevard, Cactus Avenue to Blue Diamond Road

Status: Complete
Design PM: Mona Stammetti
Design Firm: VTN Nevada
Design Complete: 100%
Bid Number: 603846

Construction PM: Luis Lavayen
Contractor: Aggregate Industries SWR Inc.
Bid Complete: 100

EAC Date: Jul-15
Est Advertise: Oct-15
Est Open: Apr-16
Est NTP: Sep-16

Advertise Date: Oct-15
Open: Apr-16
Notice to Proceed: Sep-16
Complete: Apr-17

Complete Streets: NA

Russell Road, Las Vegas Beltway to Rainbow Boulevard

1

3	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	008S	\$21,500,000.00	07/11/2002	06/30/2022

691 **Scope Name: Russell Road, Cimarron Road to Rainbow Boulevard****Description:**

Full improvements to Russell Road, Cimarron to Rainbow Boulevard

Status: Construction**Design PM:** Louise Steeps**Design Firm:** HDR Engineering, Inc.**Design Complete:** 100%**Bid Number:** 605536**Construction PM:** Lynette Wojtowicz**Contractor:** Target Construction, Inc.**Bid Complete:****EAC Date:** May-19**Est Advrtise:** Dec-19**Est Open:** Jan-20**Est NTP:** Oct-20**Advertise Date:** Dec-19**Open:** Feb-20**Notice to Proceed:****Complete:**

Complete Streets: Sidewalk and streetlights

Sloan Lane, Vegas Valley Drive to Ruby Creek Drive

1

130	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	213A-FTI2	\$800,000.00	07/12/2018	06/30/2023

994 **Scope Name: Sloan Lane, Vegas Valley Drive to Ruby Creek Drive****Description:****Status:** In Design**Design PM:** Louise Steeps**Design Firm:** Ty Lin**Design Complete:** 60%**Bid Number:** ?**Construction PM:****Contractor:****Bid Complete:** 0**EAC Date:** Nov-20**Est Advrtise:** Jan-21**Est Open:** Feb-21**Est NTP:** May-21**Advertise Date:****Open:****Notice to Proceed:****Complete:**

Complete Streets: TBD

Traffic Safety Improvements Package No. 102

1

120	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	050S-MVFT	\$800,000.00	12/14/2017	06/30/2022

969 **Scope Name: Traffic Signal Systems at Various Locations No. 102**

Description:**Status:** Complete**Design PM:** Jimmy Benoit**Design Firm:** Louis Berger Group**Design Complete:** 60%**Bid Number:****Construction PM:** Jimmy Floyd**Contractor:****Bid Complete:** 0**EAC Date:** May-19**Est Advertise:** Nov-19**Est Open:** Dec-19**Est NTP:** Feb-20**Advertise Date:****Open:****Notice to Proceed:****Complete:**

Complete Streets: NA

Traffic Signal Improvements Program - Fiscal Year 2019

1

125	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	211B2-MVFT	\$7,000,000.00	10/11/2018	06/30/2023

990 **Scope Name: Traffic Signal Improvement Program - 2019**

Description:

construction of improvements of new traffic signals systems at the following intersections: Buffalo Drive and Sunset Road; Hollywood Boulevard and Sahara Avenue; and Grand Canyon Drive and Russell Road.

Status: Sub Complete**Design PM:** Asami Ototani**Design Firm:** GCW, Inc.**Design Complete:** 100%**Bid Number:** 605087**Construction PM:** Zac Gentry**Contractor:** Tand, Inc.**Bid Complete:** 100**EAC Date:****Est Advertise:****Est Open:** Jan-19**Est NTP:** Aug-19**Advertise Date:** Dec-18**Open:** Jan-19**Notice to Proceed:** Jul-19**Complete:** Feb-20

Complete Streets: NA

Traffic Signal Improvements Program: Package 103 Project

1

163	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	211C-FTI2	\$4,400,000.00	08/13/2020	06/30/2025

1,041 Scope Name: Traffic Signal Improvements 103 A

Description:

Traffic Signal Improvements-

1. Craig Rd and Salmon Dr
2. Desert Inn Rd and Topez St
3. Desert Inn Rd and Mountain Vista St
4. Durango Dr and Gomer Rd
5. Spencer St and Wigman Ave

Status: In Progress

Design PM: Anthony Ramos

Design Firm: Atkins

Design Complete: 100%

Bid Number: 605722

Construction PM:

Contractor:

Bid Complete: 0

EAC Date: Sep-20

Est Advertise: Sep-20

Est Open: Oct-20

Est NTP: Dec-20

Advertise Date:

Open:

Notice to Proceed:

Complete:

Complete Streets:

Traffic Signal Systems at Various Locations No.102

1

149	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	223K-FTI2	\$7,000,000.00	01/09/2020	06/30/2025

1,022 Scope Name: Traffic Safety Improvements Package

Description:

Installation of traffic signals. Buffalo Dr. & Robindale Rd., Torrey Pines Dr. & Windmill Ln., and Badura Ave. & Rainbow Blvd.

Status: Construction

Design PM: Jimmy Benoit

Design Firm: WSP

Design Complete: 100%

Bid Number: 605535

Construction PM: Zac Gentry

Contractor: CG&B Enterprises, Inc.

Bid Complete: 5

EAC Date:

Est Advertise: Jan-20

Est Open: Feb-20

Est NTP: Apr-20

Advertise Date: Dec-19

Open: Jan-20

Notice to Proceed: Aug-20

Complete:

Complete Streets:

Tropical, Durango to CC215

1

143	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	188C-FTI2	\$1,700,000.00	09/12/2019	06/30/2024

1,044 **Scope Name: Tropical Pkwy, Western CC215 Bruce Woodbury Beltway to Durango Dr****Description:**

Tropical Parkway, Western CC215 Bruce Woodbury Beltway to Durango Drive

Status: In Design**Design PM:** Mona Stammetti**Design Firm:** Parsons Transportation Group**Design Complete:** 0%**Bid Number:**

Complete Streets:

Construction PM:**Contractor:****Bid Complete:** 0**EAC Date:** Feb-21**Est Advetise:** Mar-21**Est Open:** Apr-21**Est NTP:** Jun-21**Advertise Date:****Open:****Notice to Proceed:****Complete:****Warm Springs Road Decatur Boulevard to Dean Martin Drive**

1

152	RTC Number	ILC Amount	ILC Executed	ILC Expiration
	046L-FTI2	\$1,000,000.00	02/13/2020	06/30/2025

1,051 **Scope Name: Warm Springs Road - Decatur Blvd to Dean Martin Dr.****Description:****Status:** In Design**Design PM:** Spring Dineen**Design Firm:** CCPW Design**Design Complete:** 0%**Bid Number:**

Complete Streets:

Construction PM:**Contractor:****Bid Complete:** 0**EAC Date:** Jan-21**Est Advetise:** Mar-21**Est Open:** Apr-21**Est NTP:** Jun-21**Advertise Date:****Open:****Notice to Proceed:****Complete:**

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: 3rd Street, Fremont to Charleston

DESCRIPTION: Design and construct new complete street improvements along 3rd Street within Downtown Las Vegas.

Inter-local Project No.: 198A Agreement #:

	Start Date	Complete Date	% Complete
Design:	March 2016	Aug 2018	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	March 18, 2019	August 2020	100

CONSULTANT: VTN

CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Phase 2 complete.

WORK TO BE COMPLETED DURING NEXT MONTH:

Close out construction and interlocal contract.

PROJECT MANAGER: Anita Marquez

CLV Project No: 3RDSTREET

PHONE: 229-6264

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: 6th Street - Bridger to Stewart

DESCRIPTION: Design and construct complete street improvements including widened sidewalks, street trees, enhanced lighting, bicycle lanes and other appurtenances along 6th Street between Bridger and Stewart.

Inter-local Project No.: 179AFTI Agreement #:

	Start Date	Complete Date	% Complete
Design:	July 23, 2014	Aug 2018	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		Nov 15, 2018	
Construction:	March 18, 2019	September 2020	100

CONSULTANT: Poggemeyer Design Group

CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Construction nearly complete.

WORK TO BE COMPLETED DURING NEXT MONTH:

Complete construction.

PROJECT MANAGER: Dennis Moyer

CLV Project No: 6THFRI

PHONE: 229-6018

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: 7th Street, Bridger Ave to Stewart Ave

DESCRIPTION: Design and construct complete street improvements including widened sidewalks, street trees, enhanced lighting, bicycle lanes and other appurtenances along 7th Street between Bridger and Stewart.

Inter-local Project No.: 204AFTI Agreement #:

	Start Date	Complete Date	% Complete
Design:	April 2018	December 2020	95
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: SHG

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Working on final plans submittal.

WORK TO BE COMPLETED DURING NEXT MONTH:

Finalize plans and wait for construction funding.

PROJECT MANAGER: Randy McConnell

CLV Project No: 7THFRI

PHONE: 229-2186

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Alexander Drive Overpass at US95

DESCRIPTION: Design to widen the existing overpass at Alexander Road over US95 between Tenaya Dr and Rainbow Blvd.

Inter-local Project No.: 123E-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	February 2019	December 2020	90
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Jacobs

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Consultant completing the 90% design plans.

WORK TO BE COMPLETED DURING NEXT MONTH:

Complete 90% plans and then hold for federal funding.

PROJECT MANAGER: Anita Marquez

CLV Project No: ALEXOVER

PHONE: 229-6264

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Alexander Road, Rancho Dr to Decatur Blvd

DESCRIPTION: Project includes the construction of new pavement, curb, gutter, 100-year storm drain and widened sidewalks, ADA accessibility, bike lanes, streetlights, etc.

Inter-local Project No.: 123F-M Agreement #:

	Start Date	Complete Date	% Complete
Design:	October 2019	March 2021	70
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Stanley

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

CLV staff reviewing 70% submittal.

WORK TO BE COMPLETED DURING NEXT MONTH:

Return CLV comments to consultant.

PROJECT MANAGER: Dennis Moyer

CLV Project No: ALXRADEC

PHONE: 229-6018

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Arterial Reconstruction FY2019 - Package 7

DESCRIPTION: Design and construct arterial roadway reconstruction projects throughout the City of Las Vegas. Projects to include ADA upgrades, surface drainage, traffic capacity, traffic delineation, and pavement maintenance.

Inter-local Project No.: 135AB3- Agreement #:

	Start Date	Complete Date	% Complete
Design:	May 2019	February 2020	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	February 2020	December 2020	75

CONSULTANT: SHG

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Contractor completed concrete repairs and ADA ramp upgrades. Working on pavement overlays.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with pavement overlays.

PROJECT MANAGER: Matthew Meyer

CLV Project No: ART2019

PHONE: 229-1688

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Arterial Reconstruction Program - Package 6

DESCRIPTION: Design and construct arterial roadway reconstruction projects throughout the City of Las Vegas. Projects to include ADA upgrades, surface drainage, traffic capacity, traffic delineation, and pavement maintenance.

Inter-local Project No.: 135ZFTI Agreement #:

	Start Date	Complete Date	% Complete
Design:	January 2018	August 2018	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	Sept 2018	March 2020	100

CONSULTANT: Slater Hanifan

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

All work completed.

WORK TO BE COMPLETED DURING NEXT MONTH:

Close out project.

PROJECT MANAGER: Michael Mann

CLV Project No: ARTRECONPKG6

PHONE: 376-1927

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Arterial Reconstruction Program FY20 - Package 8

DESCRIPTION: Design and construct arterial roadway reconstruction projects throughout the City of Las Vegas. Projects to include ADA upgrades, surface drainage, traffic capacity, traffic delineation, and pavement maintenance.

Inter-local Project No.: 135AEM Agreement #:

	Start Date	Complete Date	% Complete
Design:	December 2019	February 2021	60
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: SHG

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Completing overlay design drawings and specs. Start concrete repairs.

WORK TO BE COMPLETED DURING NEXT MONTH:

Finalize plans.

PROJECT MANAGER: Greg McDermott

CLV Project No: ARTPKG8

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Bearden Realignment, Shadow to Desert

DESCRIPTION: Design and construct complete street improvements for the realigned Bearden Drive between Shadow Lane and Desert Lane

Inter-local Project No.: 195A Agreement #:

	Start Date	Complete Date	% Complete
Design:	November 2016	October 2017	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		Nov 30, 2017	
Construction:	February 2018	April 2019	100

CONSULTANT: Horrocks Engineers

CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Construction complete, closing out project.

WORK TO BE COMPLETED DURING NEXT MONTH:

Close out project.

PROJECT MANAGER: Lorrie Dunford

CLV Project No: BEARDEN

PHONE: 229-6738

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Boulder Avenue, 1st Street to Art Way

DESCRIPTION: Complete street improvements to include reconstructing the existing pavement, improving the existing intersections, removing the angled parking, sidewalk widening, utility relocation, ITS upgrades, ADA upgrades, street trees, and enhanced lighting.

Inter-local Project No.: 219A-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:		December 2020	90
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	January 2021	January 2022	

CONSULTANT: Horrocks

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Consultant working on 100% plan submittal.

WORK TO BE COMPLETED DURING NEXT MONTH:

Finalize plans and wait for funding.

PROJECT MANAGER: Nicole Melton

CLV Project No: BOULDER

PHONE: 229-6691

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Bradley Road, Whispering Sands to Grand Teton

DESCRIPTION: Half street improvements including pavement, curb, gutter, sidewalk, streetlights, bicycle lanes between Whispering Sands and Grand Teton.

Inter-local Project No.: 225A-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:		October 2019	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		Nov 4, 2019	
Construction:	March 2020	October 2020	95

CONSULTANT: CLV

CONTRACTOR: TAND

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Contractor working on sidewalk and pavement improvements.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with construction.

PROJECT MANAGER: Lyle Wilcox

CLV Project No: BRADLEY

PHONE: 229-6574

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Buffalo Drive Improvements, Charleston to Sahara

DESCRIPTION: Intersection improvements at Buffalo/Charleston and Buffalo/Sahara, reconfigure Buffalo to allow for complete street improvements.

Inter-local Project No.: 071G Agreement #:

	Start Date	Complete Date	% Complete
Design:		December 2021	60
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	February 2022		

CONSULTANT: Atkins

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Currently working on the design of NVE relocations at the Charleston/Buffalo intersection to accommodate bus turnouts. Working on property appraisals.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with design and start acquisitions.

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: BUFFALO

PHONE: 229-6278

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Bus Shelter Acquisitions

DESCRIPTION: Design and acquire bus shelter pad areas for future bus shelter relocations throughout the City of Las Vegas

Inter-local Project No.: 146K Agreement #:

	Start Date	Complete Date	% Complete
Design:	June 2014	May 2020	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Kimley Horn

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Legal Descriptions have been obtained for all of the 74 sites. Have acquired all sites.

WORK TO BE COMPLETED DURING NEXT MONTH:

Close out projects.

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: BUSSHELT

PHONE: 229-6278

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: California Street, Commerce Street to 3rd Street

DESCRIPTION: Complete street improvements including new pavement, curb, gutter, widened sidewalks, ADA ramps, curb extensions, enhanced streetlights, street trees, and bicycle lanes where feasible.

Inter-local Project No.: 212A-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	September 2018	November 2020	99
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: PEC

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Received prefinal plans submittal and routed for internal review.

WORK TO BE COMPLETED DURING NEXT MONTH:

Complete plans and specs. Wait for construction funding.

PROJECT MANAGER: Lyle Wilcox

CLV Project No: CALIFORNIA

PHONE: 229-6574

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Casino Center Boulevard, Colorado Avenue to Wyoming Avenue

DESCRIPTION: Complete Street improvements on Casino Center Blvd between Colorado and Wyoming. Improvements may include widened sidewalks, bicycle lanes, street trees, intersection improvements and pavement rehabilitation.

Inter-local Project No.: 214A-M Agreement #:

	Start Date	Complete Date	% Complete
Design:	October 2019	November 2020	90
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Parsons

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Received the 90% plans and spec. Routed 90% plans for CLV review. Coordinating design with other Downtown projects.

WORK TO BE COMPLETED DURING NEXT MONTH:

Review 90% plans.

PROJECT MANAGER: Lyle Wilcox

CLV Project No: CasinoCtr

PHONE: 229-6574

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: CC215 Beltway Trail: Centennial Pkwy to Decatur Blvd

DESCRIPTION: Matching funds for the CC215 Beltway Trail between Centennial Pkwy and Decatur Blvd. CLV received CMAQ funding to design and construct the trail within the city.

Inter-local Project No.: 215A Agreement #:

	Start Date	Complete Date	% Complete
Design:	December 2017	July 2019	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		Sept 12, 2019	
Construction:	December 2019	October 2020	70

CONSULTANT: GCW

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Project was broken out into 3 segments (A, B, & C). Segment A is at 95% construction. Segment B will be constructed by NDOT as a part of the Centennial Bowl Interchange to start end of 2020. Segment C, completing R/W acquisitions.

WORK TO BE COMPLETED DURING NEXT MONTH:

Complete paving on Segment A. Open bids on Segment B. Continue with design for Segments C.

PROJECT MANAGER: Anita Marquez

CLV Project No: CC215TRAIL

PHONE: 229-6264

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Centennial/Sky Pointe at US95

DESCRIPTION: Design improvements for local access within the system interchange at US 95 and CC 215. Improvements include elevated ramps, sidewalks, L-curbs, paving, improved street lighting, drainage facilities, and traffic signal systems as warranted. The improve

Inter-local Project No.: 170A-S Agreement #:

	Start Date	Complete Date	% Complete
Design:	Jul 2010	March 2020	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	Oct 2020		

CONSULTANT: HDR (contract admin. by NDOT)

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

NDOT is working on the design for the local access roadways within the system interchange as a part of Package 3D/E. Project was advertised on May 28, 2020 and will start construction at the end of 2020.

WORK TO BE COMPLETED DURING NEXT MONTH:

Start construction.

PROJECT MANAGER: Greg McDermott

CLV Project No: CENSKYUS95

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Charleston Blvd - Rancho Dr to MLK Blvd

DESCRIPTION: The project includes sidewalk widening with amenities along Charleston Blvd between Rancho Drive and Martin L. King Blvd

Inter-local Project No.: 009M-F Agreement #:

	Start Date	Complete Date	% Complete
Design:	April 2016	December 2020	90
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	March 2021		

CONSULTANT: HDR

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Working on land appraisals and acquisitions. Over half of the acquisitions are negotiated. Working to 100% design plans.

WORK TO BE COMPLETED DURING NEXT MONTH:

Complete acquisitions and design drawings.

PROJECT MANAGER: Gina Venglass

CLV Project No: CHARRCHOMLK

PHONE: 229-6790

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Charleston Blvd/Durango Dr Intersection Improvements

DESCRIPTION: Design and construct intersection improvements including traffic signal modifications, bus turnouts, dual left turns, dedicated right turn lanes, ADA upgrades, median and streetlight modifications, and restriping. Primary funding is CMAQ.

Inter-local Project No.: 009P-M Agreement #:

	Start Date	Complete Date	% Complete
Design:		October 2019	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	March 2020	November 2020	60

CONSULTANT: CLV In House

CONTRACTOR: Muller Construction

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Project was awarded to Muller Construction. Contractor is working on bus turnout, retaining wall, and utility work.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with construction.

PROJECT MANAGER: Jeremy Leavitt

CLV Project No:

PHONE: 229-6278

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Charleston Boulevard, Maryland to Boulder Highway

DESCRIPTION: Roadway improvements along Charleston Boulevard to be included with the Charleston Boulevard storm drain project. Improvements shall include ADA upgrades, concrete sidewalks, curb and gutter, asphalt pavement, and traffic signals.

Inter-local Project No.: 009R-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:		December 2020	95
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	January 2021		

CONSULTANT: Atkins

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Completing design and preparing bid package.

WORK TO BE COMPLETED DURING NEXT MONTH:

Secure RTC funds and advertise project.

PROJECT MANAGER: Anita Marquez

CLV Project No: CHASSD

PHONE: 229-6264

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Charleston/Lamb Intersection Improvements

DESCRIPTION: Construct traffic capacity improvements at intersection of Charleston and Lamb.

Inter-local Project No.: 054 M Agreement #: 484 \$3,230,000.00

	Start Date	Complete Date	% Complete
Design:	Dec 2010	July 2019	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		Sept 24, 2019	
Construction:	February 2020	January 2021	50

CONSULTANT: Orth-Rodgers

CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

NTP was February 24, 2020. Working on utility relocations and roadway improvements.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with construction.

PROJECT MANAGER: Jeremy Leavitt

CLV Project No: CHASLAMBINTI

PHONE: 229-6278

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Cheyenne Avenue Bus Turnouts, Decatur to Hualapai

DESCRIPTION: Design and construct bus turnouts along Cheyenne Avenue between Decatur and Hualapai. RTC funding to be used as matching funds to the CMAQ Federal funds.

Inter-local Project No.: 146L-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	September 2020	September 2021	0
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: GCW

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Scoping design with GCW.

WORK TO BE COMPLETED DURING NEXT MONTH:

Start design.

PROJECT MANAGER: Sean Robinson

CLV Project No: CHEYBUS

PHONE: 229-2199

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Cimarron Road Pedestrian/Bicycle Bridge

DESCRIPTION: A new pedestrian/bicycle bridge in Cimarron alignment over Summerlin Pkwy to connect to the Bonanza Trail. Project is funded with CMAQ funds and matching funds from RTC.

Inter-local Project No.: 190F Agreement #:

	Start Date	Complete Date	% Complete
Design:	Jan 2016	November 2018	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	April 15, 2019	April 2020	100

CONSULTANT: Poggemeyer

CONTRACTOR: ACC Southwest

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Construction is complete and open to the public.

WORK TO BE COMPLETED DURING NEXT MONTH:

Process change orders from contractor.

PROJECT MANAGER: Gina Venglass

CLV Project No: CIMBRIDGE

PHONE: 229-6790

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: City of Las Vegas Downtown ITS and Traffic Signal Upgrades

DESCRIPTION: A study to analyze the infrastructure needs within the Downtown Innovation District to develop Smart City technologies.

Inter-local Project No.: 144BB Agreement #:

	Start Date	Complete Date	% Complete
Design:	October 2017	December 2020	90
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Kimley Horn

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Consultant is finalizing draft master plan study.

WORK TO BE COMPLETED DURING NEXT MONTH:

Complete study by end of the year.

PROJECT MANAGER: Joanna Wadsworth

CLV Project No: DWNTWNITS

PHONE: 229-2214

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: City Parkway Improvements, Grand Central to Bonanza

DESCRIPTION: The project is to reconstruct City Parkway to 4 lanes with bicycle lanes and enhanced sidewalk between Grand Central Parkway and Bonanza Road.

Inter-local Project No.: 145B-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	Feb 2018	Dec 2020	15
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: JACOBS

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Project was on hold due to NDOT's Downtown Access Project conflicts. City will cancel project.

WORK TO BE COMPLETED DURING NEXT MONTH:

Close project.

PROJECT MANAGER: Randy McConnell

CLV Project No: CITYPKWY

PHONE: 229-2186

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Citywide Bottleneck Intersection Improvements: Ann Rd at Centennial Center Blvd

DESCRIPTION: The improvements will include 30% design of an additional westbound right-turn lane and southbound left-turn lane, sign improvements and traffic signal system modifications at the Ann Road and Centennial Center Boulevard intersection.

Inter-local Project No.: 218B-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	June 2019	February 2020	30
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: GCW

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

The 30% design is complete.

WORK TO BE COMPLETED DURING NEXT MONTH:

Close out project.

PROJECT MANAGER: Lucien Peat

CLV Project No: ANNUS95

PHONE: 229-6145

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Citywide Bottleneck Intersection Improvements: Decatur Blvd at US95

DESCRIPTION: The improvements will include modifications to the southbound US95 off-ramp to southbound Decatur Boulevard and the northbound Decatur Boulevard to northbound US95 movements, along with extending a 4th southbound lane to Meadows Lane

Inter-local Project No.: 218A-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	October 2019	December 2020	5
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: CA Group

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Traffic counts delayed due to COVID. Collecting utility information and developing alternatives.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with design.

PROJECT MANAGER: Christina Karanikolas

CLV Project No: DECUS95

PHONE: 229-1089

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Citywide Bottleneck Intersection Improvements: Nellis Blvd at Charleston Blvd

DESCRIPTION: The improvements include the 30% design of a new dedicated southbound right turn lane at Charleston Boulevard.

Inter-local Project No.: 218C-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	March 2019	November 2020	90
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: GCW

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Consultant working on 90% design.

WORK TO BE COMPLETED DURING NEXT MONTH:

Will coordinate improvements with NDOT's Nellis Blvd 3R project.

PROJECT MANAGER: Eric Meyer

CLV Project No: NELLISCHAR

PHONE: 229-6033

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Citywide Bus Turnouts

DESCRIPTION: Design and construct 6-7 bus turnout improvements on high volume arterial roadways throughout the City to mitigate congestion and improve safety.

Inter-local Project No.: 146R-M Agreement #:

	Start Date	Complete Date	% Complete
Design:	January 2020	January 2021	0
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: CA Group

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Consultant contract was approved at the August 19th City Council meeting.

WORK TO BE COMPLETED DURING NEXT MONTH:

Start design.

PROJECT MANAGER: Sean Robinson

CLV Project No: BUSTRNOUTS

PHONE: 229-2199

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Citywide Traffic Engineering Design Services

DESCRIPTION: Project includes traffic signals, improvements, pedestrian safety, safe routes to school, traffic studies, ITS, transportation innovation, sidewalk infill, complete streets, roundabouts, lighting analysis, and preliminary analysis and design.

Inter-local Project No.: 228A-M Agreement #:

	Start Date	Complete Date	% Complete
Design:	August 2019	June 2021	20
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: LBG & GCW

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

LBG working on task order to study alternatives for the Pecos/I-515 interchange. GCW working on design drawings for the Nellis SB Right Turn Lane and traffic signal packages.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with current tasks.

PROJECT MANAGER: Greg McDermott

CLV Project No: CITYTRAFFC

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Colorado Avenue, Commerce to 4th

DESCRIPTION: The project includes rehabilitating the existing pavement, improving the existing intersections, sidewalk widening, streetlights, and bicycle lanes where feasible.

Inter-local Project No.: 227A-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	October 2019	December 2020	30
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: PEC

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Consultant is developing roadway alternatives.

WORK TO BE COMPLETED DURING NEXT MONTH:

CLV to review alternatives and select a preferred alternative.

PROJECT MANAGER: Lyle Wilcox

CLV Project No: COLORADO

PHONE: 229-6574

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Coolidge Avenue - Main Street to 4th Street

DESCRIPTION: Design and construct complete street improvements including widened sidewalks, street trees, enhanced lighting, bicycle lanes and other appurtenances along Coolidge Avenue between Main Street and 4th Street.

Inter-local Project No.: 181AFTI Agreement #:

	Start Date	Complete Date	% Complete
Design:	July 23, 2014	June 2018	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	January 2019	November 2019	100

CONSULTANT: Slater Hanifan Group

CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Final walk through held on November 21, 2019.

WORK TO BE COMPLETED DURING NEXT MONTH:

Closing out project.

PROJECT MANAGER: Dennis Moyer

CLV Project No: COOLIDGEFRI

PHONE: 229-6018

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Downtown Pedestrian and Bicycle Improvements

DESCRIPTION: The Downtown Pedestrian and Bicycle Improvement project will provide new bicycle lanes, pedestrian improvements and enhancements within Downtown that lead into the newly constructed Bonneville Transportation Center.

Inter-local Project No.: 159D Agreement #:

	Start Date	Complete Date	% Complete
Design:	Apr 2011	March 2019	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: VTN Nevada

CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Completed design for 3rd Street Improvements.

WORK TO BE COMPLETED DURING NEXT MONTH:

Close out project.

PROJECT MANAGER: Anita Marquez

CLV Project No: DWNTWNPEDBK

PHONE: 229-6264

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Downtown Pedestrian Safety Program Phase 1

DESCRIPTION: Project to enhance safety and walkability and upgrade motorist awareness to high pedestrian conflict points in downtown area. Phase 1 of the program will include improvements near Fremont Street Experience.

Inter-local Project No.: 178L-M Agreement #:

	Start Date	Complete Date	% Complete
Design:		April 2020	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	September 8, 2020	August 2021	

CONSULTANT: KHA

CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Contract was awarded to Las Vegas Paving at July 22, 2020 City Council meeting.

WORK TO BE COMPLETED DURING NEXT MONTH:

Start construction September 8, 2020.

PROJECT MANAGER: Eric Meyer

CLV Project No: DWNTWNPED

PHONE: 229-6033

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Downtown Vehicle & Pedestrian Safety Streetlight Improvements

DESCRIPTION: Project is to increase safety and mobility of the downtown area by replacing existing street lights with a dual arm configuration for more effective lighting and better visibility for pedestrians and driving motorists.

Inter-local Project No.: 178K-F Agreement #:

	Start Date	Complete Date	% Complete
Design:		April 2020	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	September 8, 2020	February 2021	

CONSULTANT: CLV (in house)

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Contract was awarded to ACME Electric at the July 22, 2020 City Council meeting.

WORK TO BE COMPLETED DURING NEXT MONTH:

Start construction. Material notice to proceed September 8, 2020.

PROJECT MANAGER: Lorrie Linnert

CLV Project No: DWNTWNLIGHTS

PHONE: 229-6738

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Fremont Street; Las Vegas Blvd to Eastern Ave

DESCRIPTION: Multi-Modal Improvements on Fremont Street to accommodate the high volume of pedestrian traffic. Improvements include street trees, landscaping, widened sidewalks, etc.

Inter-local Project No.: 208A-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	May 2018	May 2019	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	October 7, 2019	October 2020	40

CONSULTANT: CA Group

CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Sanitary sewer and storm drain work completed. Sidewalks and driveways being installed.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with construction.

PROJECT MANAGER: Randy McConnell

CLV Project No: FREMONT

PHONE: 229-2186

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: GOMED Project

DESCRIPTION: The GOMED project was awarded the 2018 BUILD Grant. The project will leverage technology and infrastructure to address safety, quality of life, partnership and increased mobility within the LV Medical District.

Inter-local Project No.: 144ACF Agreement #:

	Start Date	Complete Date	% Complete
Design:	April 2019	December 2020	80
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Cambridge Systematics

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Consultant is about 80% complete on grant documents.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with grant.

PROJECT MANAGER: Joanna Wadsworth

CLV Project No: GOMED

PHONE: 229-2214

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Grand Teton Overpass at US-95

DESCRIPTION: Design and construct a new overpass at Grand Teton Drive over US95.

Inter-local Project No.: 128D Agreement #:

	Start Date	Complete Date	% Complete
Design:	August 2017	December 2020	99
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Poggemeyer

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Finalizing plans and specs. Working with NDOT on cooperative agreement and permit for the bridge.

WORK TO BE COMPLETED DURING NEXT MONTH:

Wait for federal funding prior to advertising.

PROJECT MANAGER: Randy McConnell

CLV Project No: GRDTETON

PHONE: 229-2186

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Harris Avenue; Bruce Street to Wardelle Street (Safe Routes to School)

DESCRIPTION: Safe route to school improvements along Harris Avenue between Bruce and Wardelle. Project consists of widening pavement installing missing sidewalk, street lighting and new pedestrian crossings.

Inter-local Project No.: 203B-M Agreement #:

	Start Date	Complete Date	% Complete
Design:	April 2018	December 2020	90
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Kimley Horn

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Working on R/W documents for acquisitions. Reviewing 90% plans submittal.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with appraisals and acquisitions.

PROJECT MANAGER: Gina Venglass

CLV Project No: HARRIS

PHONE: 229-6790

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Industrial Arterial: Sahara Avenue/Wyoming Avenue

DESCRIPTION: An engineering study to investigate the feasibility of and examine alternatives to widening Industrial Road to provide left turn lanes for southbound traffic at Bridge Lane.

Inter-local Project No.: 072H-M Agreement #:

	Start Date	Complete Date	% Complete
Design:	September 2019	November 2020	30
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: GCW

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Consultant completed design alternatives with cost estimates.

WORK TO BE COMPLETED DURING NEXT MONTH:

Meet with Clark County to discuss.

PROJECT MANAGER: Greg McDermott

CLV Project No: INDUSTRIAL

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Iron Mountain Road, Bradley Rd to Thom Blvd

DESCRIPTION: The improvements include constructing a new roadway, pavement, curb, gutter, and sidewalk, ADA accessibility, streetlights, etc.

Inter-local Project No.: 226A-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	October 2019	November 2020	30
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Parsons

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Working on 60% submittal.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with design.

PROJECT MANAGER: Lyle Wilcox

CLV Project No: IRONMTN

PHONE: 229-6574

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Jackson Avenue: H Street to C Street

DESCRIPTION: Complete street improvements including new pavement, curb, gutter, widened sidewalks, ADA ramps, curb extensions, enhanced streetlights, street trees, and bicycle lanes where feasible.

Inter-local Project No.: 176G-F Agreement #:

	Start Date	Complete Date	% Complete
Design:	March 2019	December 2020	30
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Wood Rodgers

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Consultant completed alternative street sections for CLV review.

WORK TO BE COMPLETED DURING NEXT MONTH:

Select a preferred alternative for the roadway design.

PROJECT MANAGER: Randy McConnell

CLV Project No: JACKSON

PHONE: 229-2186

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Lake Mead Boulevard: Simmons St to Losee Rd

DESCRIPTION: Project includes roadway rehabilitation, ADA upgrades, pedestrian and bicycle improvements where feasible. This project is on the border of CLV/CNLV and City of Las Vegas will be administering the project.

Inter-local Project No.: 048L-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	August 2019	February 2021	70
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: HDR

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Held progress meeting July 22, 2020 to review 70% submittal.

WORK TO BE COMPLETED DURING NEXT MONTH:

CLV staff to review 70% submittal.

PROJECT MANAGER: Anita Marquez

CLV Project No: LKMD

PHONE: 229-6264

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Las Vegas Blvd, Stewart Ave to Sahara Ave

DESCRIPTION: Project includes reconstruction of Las Vegas Boulevard to better accommodate vehicles, public transit and pedestrians. Much of the existing infrastructure is beyond it's service life and needs to be replaced.

Inter-local Project No.: 089G Agreement #:

	Start Date	Complete Date	% Complete
Design:	March 2015	January 2020	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:		CMAR	
Construction:	May 2020	May 2022	10

CONSULTANT: CA Group

CONTRACTOR: LV Paving

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Working on utility/waterline relocations, storm drain improvements and median removals.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with construction.

PROJECT MANAGER: Gina Venglass

CLV Project No: LVBSTEWSAHA

PHONE: 229-6790

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Las Vegas Blvd, Stewart to Owens

DESCRIPTION: Project includes reconstruction of Las Vegas Boulevard to add additional lanes to better accommodate vehicles, public transportation and pedestrians to enhance the Cultural Corridor and Scenic Byway.

Inter-local Project No.: 089F-M Agreement #:

	Start Date	Complete Date	% Complete
Design:	October 2010	September 2021	70
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			0

CONSULTANT: Louis Berger

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Working on appraisals and acquisitions. Consultant is coordinating waterline relocations with LVVWD.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with design.

PROJECT MANAGER: Gina Venglass

CLV Project No: LVBLI15OWENS

PHONE: 229-6790

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Lone Mountain Road Overpass at US95

DESCRIPTION: Design to widen the existing overpass at Lone Mountain Road over US95 between Tenaya Way and Rainbow Blvd.

Inter-local Project No.: 165C-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	March 2019	March 2020	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: GCW

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Project to be included in the Centennial Bowl bid package. Bids opened on July 23, 2020. Apparent low bidder was Las Vegas Paving.

WORK TO BE COMPLETED DURING NEXT MONTH:

Review bids and award projects.

PROJECT MANAGER: Randy McConnell

CLV Project No: LNMTNOVER

PHONE: 229-2186

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Martin L. King Extension Study

DESCRIPTION: Planning study to examine the feasibility of extending MLK from Oakey to Desert Inn Road.

Inter-local Project No.: 021C Agreement #:

	Start Date	Complete Date	% Complete
Design:	October 2016	March 2020	95
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Atkins

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Held meetings with Station Casinos and Fisher Brothers to discuss alternatives and hear their concerns.

WORK TO BE COMPLETED DURING NEXT MONTH:

Waiting to get input back from adjacent property owners before finalizing the study and starting design.

PROJECT MANAGER: Greg McDermott

CLV Project No: MLKEXT

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: MLK, Wyoming Ave to Symphony Park

DESCRIPTION: Provide a north-south connector between Industrial Road and Martin Luther King Boulevard

Inter-local Project No.: 021E Agreement #:

	Start Date	Complete Date	% Complete
Design:	Jan 2012	Jan 2015	100
ROW Clearance:	May 2006	May 2016	
Environmental Clearance:			
Open Bids:			
Construction:	Jan 2015	August 2019	100

CONSULTANT: CLV (in house)

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Project was incorporated into the Project NEON Design-Build project. Ribbon Cutting for Project NEON was held August 8, 2019.

WORK TO BE COMPLETED DURING NEXT MONTH:

Closing out project.

PROJECT MANAGER: Gina Venglass

CLV Project No: MLKFLYOVR

PHONE: 229-6790

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Nellis & Eastern Bus Turnouts

DESCRIPTION: Matching funds for the Nellis & Eastern Bus Turnout project between Charleston & Owens. CLV was awarded CMAQ funds to construct 12 bus turnouts on these busy roadway corridors.

Inter-local Project No.: 146Q Agreement #:

	Start Date	Complete Date	% Complete
Design:		March 2021	65
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	June 2021		

CONSULTANT: CLV (in house)

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Working on right-of-way acquisitions.

WORK TO BE COMPLETED DURING NEXT MONTH:

Complete design and right-of-way acquisitions.

PROJECT MANAGER: David Morreale

CLV Project No: NELLISEASTBUS

PHONE: 229-6752

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Ogden Avenue, Main Street to Las Vegas Blvd

DESCRIPTION: Design of Ogden Avenue from Main Street to Las Vegas Boulevard. Other segments of the project include Casino Center Boulevard, 1st Street and 3rd Street.

Inter-local Project No.: 045D Agreement #:

	Start Date	Complete Date	% Complete
Design:		November 2020	80
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	August 2020		

CONSULTANT: Atkins

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Phase 1 improvements bidding. Continuing with design of other phases.

WORK TO BE COMPLETED DURING NEXT MONTH:

Open bids. Continue with design of other segments.

PROJECT MANAGER: Lyle Wilcox

CLV Project No: OGDEN

PHONE: 229-6574

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Pedestrian Bridge at the Intersection of Sahara Ave and Las Vegas Blvd

DESCRIPTION: Design of a pedestrian bridge that will connect to all four corners of the intersection at Sahara Avenue and Las Vegas Boulevard which is a high crash location.

Inter-local Project No.: 222A-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	May 2019	December 2020	30
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: GCW

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Consultant working on predesign submittal.

WORK TO BE COMPLETED DURING NEXT MONTH:

Submit predesign report and alternatives.

PROJECT MANAGER: Randy McConnell

CLV Project No: LVBBRIDGE

PHONE: 229-2186

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Pinto Lane, Rancho to MLK

DESCRIPTION: Design and construction of full depth pavement, curb and gutter, 10' wide sidewalks, trees, streetlights, undergrounding of overhead facilities on Pinto Lane from Rancho Drive to MLK and traffic signals at Shadow, Tonopah and Rancho with ITS.

Inter-local Project No.: 207AFTI Agreement #:

	Start Date	Complete Date	% Complete
Design:	October 2018	October 2020	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	December 2020		

CONSULTANT: VTN

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Received 100% plans and specifications.

WORK TO BE COMPLETED DURING NEXT MONTH:

CLV to review 100% plans and specs submittal.

PROJECT MANAGER: Lyle Wilcox

CLV Project No: PINTO

PHONE: 229-6574

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Rancho Drive Improvements - Bonanza to Rainbow

DESCRIPTION: Complete preliminary design and Right of Way acquisition for Rancho Drive from US 95 to Ann Road. Phase I is US 95 to Decatur and Phase II is Decatur to Ann

Inter-local Project No.: 037B-Q Agreement #:

	Start Date	Complete Date	% Complete
Design:	July 2011	March 2021	70
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	June 2021		

CONSULTANT: PI Parsons, PII Stanley

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Continuing with design on Phase I improvements, Bonanza to Decatur. Phase II, Decatur to Rainbow is put on hold due to limited funding. Construction at the Rancho/Decatur Intersection completed 4/24/15.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with design for Phase I improvements.

PROJECT MANAGER: Mike Sturdivant

CLV Project No: RANCHDECRAIN

PHONE: 229-6734

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Rancho Drive: Mesquite to Sahara

DESCRIPTION: Complete street improvements for Rancho Drive between Mesquite and Sahara. Improvements may include widened sidewalks, bicycle lanes, street trees, intersection improvements and pavement rehabilitation.

Inter-local Project No.: 037E-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	February 2019	November 2020	90
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: GCW

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Working on appraisals and with NVE for relocations and undergrounding. CLV staff reviewing 90% plans.

WORK TO BE COMPLETED DURING NEXT MONTH:

Complete design.

PROJECT MANAGER: Lyle Wilcox

CLV Project No: RANCHOSOUTH

PHONE: 229-6574

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Sawtooth Roads: Northwest Area Arterials

DESCRIPTION: Design for roadway and drainage improvements along Brent Lane from Durango Drive to Fort Apache Road, Durango Drive from Brent Lane to Log Cabin Way, El Capitan Way from Brent Lane to Ruston Road, and Log Cabin Way from Durango Drive to El Capitan Way.

Inter-local Project No.: 173E-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	December 2020	December 2021	0
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Jacobs

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Scoping project with consultant.

WORK TO BE COMPLETED DURING NEXT MONTH:

Award contract.

PROJECT MANAGER: Randy McConnell

CLV Project No: SAWTOOTH

PHONE: 229-2186

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Shadow Lane: Alta Drive to Charleston Blvd

DESCRIPTION: Design and construct complete street improvements including widened sidewalks, street trees, enhanced lighting, bicycle lanes and other appurtenances along Shadow Lane between Alta Drive and Charleston Boulevard.

Inter-local Project No.: 187A-FT Agreement #:

	Start Date	Complete Date	% Complete
Design:	March 2015	September 2020	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	December 2020		

CONSULTANT: Horrocks

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Reviewing final plans and preparing to advertise. Requested RTC construction funding.

WORK TO BE COMPLETED DURING NEXT MONTH:

Advertise project.

PROJECT MANAGER: Greg McDermott

CLV Project No: SHADOW

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Sheep Mountain Parkway

DESCRIPTION: Alignment and right-of-way study for the Mountain Edge Parkway.

Inter-local Project No.: 124C Agreement #:

	Start Date	Complete Date	% Complete
Design:	Sep 2004	Jul 2020	30
ROW Clearance:	Apr 2012	Jul 2018	
Environmental Clearance:	Sep2004	Jul 2018	
Open Bids:			
Construction:			

CONSULTANT: Parsons Brinkerhoff

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Received the amended BLM right-of-way grant for the Sheep Mountain Pkwy. Finalized appraisals for private parcels and made initial offers.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with private acquisitions.

PROJECT MANAGER: Greg McDermott

CLV Project No: US95MTNEDGE

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Summerlin Parkway: CC-215 to US 95

DESCRIPTION: This project will be designed in three phases. Phase I is a cable safety barrier rail, Phase II includes ramp, HOV and multi-use trail improvements along Rampart off-ramp, Phase III is auxiliary lane improvements west of Buffalo.

Inter-local Project No.: 92 C Agreement #: 470 \$13,200,000.00

	Start Date	Complete Date	% Complete
Design:	Jul 2006	Oct 2015	100
ROW Clearance:			
Environmental Clearance:	Jul 2006	Mar 2014	
Open Bids:			
Construction:	March 2016	June 2019	95

CONSULTANT: G. C. Wallace

CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Phases I, II, & III construction are complete. Phase IV landscaping restoration improvements are in design. Setting up meeting with Summerlin Master HOA to discuss plans.

WORK TO BE COMPLETED DURING NEXT MONTH:

Phase IV: complete design

PROJECT MANAGER: Eric Meyer

CLV Project No: SUMPKWY21595

PHONE: 229-6033

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Symphony Park Infrastructure Phase 2

DESCRIPTION: The project will consist of constructing new curb, gutter, pavement, upgraded street lighting, Americans with Disability Act (ADA) improvements along Symphony Park Roadways.

Inter-local Project No.: 194A Agreement #:

	Start Date	Complete Date	% Complete
Design:	Oct 2017	August 2019	100
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:	January 2020	August 2020	

CONSULTANT: Kimley Horn

CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Project awarded to Las Vegas Paving.

WORK TO BE COMPLETED DURING NEXT MONTH:

Begin construction.

PROJECT MANAGER: Randy McConnell

CLV Project No: SYMPHONY

PHONE: 229-2186

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Symphony Park Pedestrian Bridge @ UPRR

DESCRIPTION: A new pedestrian bridge over the Union Pacific Railroad near the Lewis Avenue alignment that will connect Symphony Park to Downtown Las Vegas.

Inter-local Project No.: 194B Agreement #:

	Start Date	Complete Date	% Complete
Design:	September 2018	October 2020	0
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: CLV (in house)

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Acquired easement from the Union Plaza for the bridge.

WORK TO BE COMPLETED DURING NEXT MONTH:

Continue with design.

PROJECT MANAGER: Greg McDermott

CLV Project No: SYMBRIDGE

PHONE: 229-2143

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Vegas Drive Overpass at US95

DESCRIPTION: Design to widen the existing overpass at Vegas Drive over US95 between Rock Springs Dr and Rainbow Blvd.

Inter-local Project No.: 004Q-F Agreement #:

	Start Date	Complete Date	% Complete
Design:	April 2019	September 2020	20
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: LBG

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

Waiting for response back from NDOT as to whether the existing bridge needs to be demolished due to inadequate clearance.

WORK TO BE COMPLETED DURING NEXT MONTH:

Restart design once NDOT determine whether the existing bridge is or is not adequate.

PROJECT MANAGER: Lyle Wilcox

CLV Project No: VEGASOVER

PHONE: 229-6574

REGIONAL TRANSPORTATION COMMISSION

PROJECT STATUS REPORT

ENTITY: City of Las Vegas

DATE PREPARED: 10/1/2020

REVIEW PERIOD FROM: 9/1/2020 TO: 9/30/2020

PROJECT: Wyoming Avenue: Las Vegas Boulevard to Industrial Road

DESCRIPTION: Widen Wyoming Avenue between Las Vegas Blvd and Industrial Rd to accommodate widened sidewalks and bicycle lanes where feasible.

Inter-local Project No.: 176H-F Agreement #:

	Start Date	Complete Date	% Complete
Design:	February 2019	November 2020	30
ROW Clearance:			
Environmental Clearance:			
Open Bids:			
Construction:			

CONSULTANT: Atkins

CONTRACTOR:

DELAYS OR PROBLEM AREAS:

WORK COMPLETED DURING THE CURRENT MONTH:

The 30% design submittal was received and sent out for review.

WORK TO BE COMPLETED DURING NEXT MONTH:

CLV staff to review 30% submittal.

PROJECT MANAGER: Lyle Wilcox

CLV Project No: WYOMING

PHONE: 229-6574

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/08/2020	
REVIEW PERIOD FOR: 09/01/20 – 09/30/20			
PROJECT: Tropical Parkway/Walnut Road Drainage and Roadway Improvements			
PROJECT DESCRIPTION: This project consists of drainage and roadway improvements at the intersection of Tropical Parkway and Walnut Road. The improvements include removal and replacement of damaged and failing Asphaltic Concrete (AC), installation of new curb and gutter, drop inlets, riprap, restriping the completed roadway, utility adjustments and other miscellaneous improvements required to address the drainage issues and complete the roadway.			
PROJECT NO: 10280B-20			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$300,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	11/26/2019	11/30/2020	90%
ROW CLEARANCE	11/26/2019	11/30/2020	50%
ENVIRONMENTAL CLEARANCE			N/A
OPEN BIDS	01/30/2021	01/15/2020	0%
CONSTRUCTION	03/01/2021	09/01/2021	0%
ACCEPTANCE	09/01/2021	11/01/2021	0%
CONSULTANT/PROJECT MANAGER: Poggemeyer Design Group, Inc. (PDG)/Doug Dilliplane, P.E.			
CONTRACTOR: Project is currently in design.			
COMMENTS: N/A			
DELAYS: N/A			
WORK COMPLETED THIS MONTH: PDG is working on addressing 90% review comments			
WORK TO BE COMPLETED NEXT MONTH: PDG will continue addressing the City's review comments and prepare for submission of the 100% plans and specs.			
PROJECT MANAGER: Mike Hudgeons, P.E.		PHONE NUMBER: 633-1222	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/08/2020	
REVIEW PERIOD FOR: 09/01/20 – 09/30/20			
PROJECT: Hammer Lane – Flying Arrow Place to Simmons Street			
PROJECT DESCRIPTION: This project consists of roadway improvements along Hammer Lane, between Flying Arrow Place and Simmons Street. The improvements include new asphalt concrete pavement (AC), restriping, utility adjustments and other appurtenances required to complete the roadway.			
PROJECT NO: 10280A-20			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$200,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	11/26/2019	11/30/2020	95%
ROW CLEARANCE	11/26/2019	08/30/2020	100%
ENVIRONMENTAL CLEARANCE			N/A
OPEN BIDS	12/30/2020	01/15/2020	0%
CONSTRUCTION	03/01/2021	06/01/2021	0%
ACCEPTANCE	06/01/2021	08/01/2021	0%
CONSULTANT/PROJECT MANAGER: Poggemeyer Design Group, Inc. (PDG)/Doug Dilliplane, P.E.			
CONTRACTOR: Project is currently in design.			
COMMENTS: N/A			
DELAYS: N/A			
WORK COMPLETED THIS MONTH: PDG is working on addressing 100% review comments.			
WORK TO BE COMPLETED NEXT MONTH: PDG will continue addressing the City's comments and begin collecting signatures on the plans.			
PROJECT MANAGER: Mike Hudgeons, P.E.		PHONE NUMBER: 633-1222	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/12/2020	
REVIEW PERIOD FOR: 9/1/20 – 9/30/20			
PROJECT: Neighborhood Roadway Rehabilitation Fiscal Year 2020			
PROJECT DESCRIPTION: This project generally consists of installation of Polymer Modified Type II Slurry Seal, crack sealing, removing and replacing existing pavement, adjusting water valves and collars, adjusting sewer manholes and collars, permanent signs, pavement markers and other miscellaneous appurtenances on various streets throughout the City of North Las Vegas.			
PROJECT NO: 175L-MVFT / 10280A-20			
SID NUMBER:		BID # 1586	
FUNDING SOURCE: RTC		TOTAL COST: \$350,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN			
ROW CLEARANCE			
ENVIRONMENTAL CLEARANCE			N/A
OPEN BIDS			
CONSTRUCTION	8/10/2020	12/7/2020	5%
ACCEPTANCE			0%
CONSULTANT/PROJECT MANAGER:			
CONTRACTOR: Aggregate Industries-SWR, Inc.			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH: Construction NTP was issued 7-28-2020 and is effective 8-10-2020. In Plans #1 and #2 (east half), Contractor lowered water valves and manholes as well as removed and replaced sidewalk ramp, valley gutter, curb and gutter, and/or sidewalk in various locations.			
WORK TO BE COMPLETED NEXT MONTH: For Plans #1 and #2 (east half), Contractor to adjust water valves and manholes and AC in various locations. For Plan #2 (west half), Contractor to adjust water valves and manholes as well as remove and replace sidewalk ramp, valley gutter, curb and gutter, sidewalk, and/or AC pavement on and/or in various locations. For Plans #3 and #5, Contractor to adjust water valves and manholes and remove and replace AC pavement on Commerce St. and Crestline Lp..			
PROJECT MANAGER: Clint Fujii, P.E.		PHONE NUMBER: 702-633-2679	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/08/2020	
REVIEW PERIOD FOR: 09/01/20 – 09/30/20			
PROJECT: Decatur Blvd – Rancho Drive to Cheyenne Avenue Pavement Rehabilitation			
PROJECT DESCRIPTION: This project consists of roadway improvements along Decatur Blvd, between Cheyenne Ave. and Rancho Dr. The improvements include removal and replacement of damaged and failing Asphaltic Concrete (AC), restriping the completed roadway, utility adjustments and other miscellaneous improvements required to complete the roadway.			
PROJECT NO: 10280B-20			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$250,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	11/26/2019	10/30/2020	95%
ROW CLEARANCE	11/26/2019	08/30/2020	100%
ENVIRONMENTAL CLEARANCE			N/A
OPEN BIDS	10/30/2020	12/30/2020	0%
CONSTRUCTION	01/01/2021	4/01/2021	0%
ACCEPTANCE	4/01/2021	7/01/2020	0%
CONSULTANT/PROJECT MANAGER: Poggemeyer Design Group, Inc. (PDG)/Doug Dilliplane, P.E.			
CONTRACTOR: Project is currently in design.			
COMMENTS: N/A			
DELAYS: N/A			
WORK COMPLETED THIS MONTH: PDG is working on addressing 100% review comments			
WORK TO BE COMPLETED NEXT MONTH: PDG will continue addressing the City's comments and begin collecting signatures on the plans.			
PROJECT MANAGER: Mike Hudgeons, P.E.		PHONE NUMBER: 633-1222	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/6/20	
REVIEW PERIOD FOR: 9/1/20 –9/30/20			
PROJECT: Intersection Improvement Program – North 5 th Street and Centennial Parkway			
PROJECT DESCRIPTION: This project consists of a traffic signal and intersection improvements at North 5 th Street and Centennial Parkway. The improvements will include traffic control devices, pavement improvements, local drainage improvements, miscellaneous curb and gutter, sidewalks, pathways, pavement markings and striping, ADA Improvements, and other appurtenances as may be necessary to construct a complete and functional project.			
PROJECT NO: 10388E			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$2,190,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	3/1/20	9/31/20	95%
ROW CLEARANCE	12/1/19	5/30/20	100%
ENVIRONMENTAL CLEARANCE			N/A
OPEN BIDS	11/30/20	11/30/20	0%
CONSTRUCTION	1/1/21	8/31/21	0%
ACCEPTANCE			
CONSULTANT/PROJECT MANAGER:		GCW / Willie Felkins, P E	
CONTRACTOR: TBD			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH:			
Submitted pre-final plans and specifications for final review. Addressed and incorporated final review comments.			
WORK TO BE COMPLETED NEXT MONTH:			
Obtain utility and agency approvals. Prepare final bid documents.			
PROJECT MANAGER: Clifford Moss		PHONE NUMBER: 633-1904	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/12/20	
REVIEW PERIOD FOR: 9/1/20 – 9/30/20			
PROJECT: Camino Al Norte, Craig Road to Ann Road			
PROJECT DESCRIPTION: This project applies to all improvements associated with the roadway of Camino Al Norte, Craig Road to Ann Road. The improvements include asphalt pavement, curb and gutter, sidewalk, Light Emitting Diode (LED) streetlights, utility relocations, signage and striping, and any other miscellaneous appurtenances to complete the project.			
PROJECT NO: 10436 / 173D			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC MVFT		TOTAL COST: 403,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN		10/15/20	70%
ROW CLEARANCE		10/15/20	0
ENVIRONMENTAL CLEARANCE			0
OPEN BIDS		12/15/20	0
CONSTRUCTION		1/15/21	0
ACCEPTANCE		8/30/21	0
CONSULTANT/PROJECT MANAGER: GCW			
CONTRACTOR:			
COMMENTS:			
DELAYS: Having to stop negotiation with first consultant and start with another. The Virus.			
WORK COMPLETED THIS MONTH: 90% submittal received and reviewed.			
WORK TO BE COMPLETED NEXT MONTH: GCW is proceeding to 100%			
PROJECT MANAGER: Robert Huggins, P.E.		PHONE NUMBER: 633-2003	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/12/20	
REVIEW PERIOD FOR: 9/1/20 – 9/30/20			
PROJECT: Brooks Avenue North Fifth Street to Martin Luther King Boulevard			
PROJECT DESCRIPTION: This project consists of the design and construction of new and rehabilitated roadway improvements along Brooks Avenue to provide a completed connection from North Fifth Street to Martin Luther King Boulevard and a traffic signal at the intersection of Brooks Avenue and Martin Luther King Boulevard. The improvements include asphalt pavement, curb and gutter, sidewalk, LED street lights, utility relocations, signage and striping and other miscellaneous appurtenances.			
PROJECT NO: 10450 / 192			
SID NUMBER:		BID # TBD	
FUNDING SOURCE: RTC		TOTAL COST: \$4,734,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	9/8/16	5/31/19	100%
ROW CLEARANCE	9/8/16	5/31/19	100%
ENVIRONMENTAL CLEARANCE			
OPEN BIDS	9/3/19	9/3/19	100%
CONSTRUCTION	2/3/20	11/28/20	88%
ACCEPTANCE			
CONSULTANT/PROJECT MANAGER: VTN Nevada / Robert Hosea, P.E.			
CONTRACTOR: Aggregate Industries (A.I.)			
COMMENTS:			
DELAYS: Very long lead times for traffic signal heads. Approximately 7 months and counting.			
WORK COMPLETED THIS MONTH: Revere St. to Commerce St. – Installed splice enclosure, CDCA with splicing, and Ethernet switch. Brooks-Commerce Intersection – Finished weekend paving marathon and raised water valves and sewer manholes. Commerce St. to North 5th (south half) – Finished paving this area and raised water valves and sewer manholes. Brooks Ave.-MLK Blvd. to Brooks Ave.-North 5 th St. – Striped Brooks Avenue and installed signage except for Brooks-MLK Intersection.			
WORK TO BE COMPLETED NEXT MONTH: Brooks-MLK Intersection. – Finish installing traffic signals and stripe intersection. Finish installing school flasher assembly pole and fix damaged fiber optic line.			
PROJECT MANAGER: Clint Fujii, PE, PM		PHONE NUMBER: (702) 633-2679	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/7/2020	
REVIEW PERIOD FOR: 9/1/2020 – 9/30/20			
PROJECT: Lamb Blvd. Improvements – Centennial to CC-215			
PROJECT DESCRIPTION: This project consists of removing the temporary asphalt currently in place along Lamb Blvd. and installing permanent structural pavement section from Centennial Parkway to CC-215. The improvements will provide for up to six (6) travel lanes in each direction, median, drainage installation/improvements, curb, gutter, sidewalks, streetlights, traffic signal modification as needed, utility relocations, and other appurtenances as may be necessary to construct a complete and functional Project.			
PROJECT NO: 055J-FTI2 / 10453			
SID NUMBER: N/A		BID # TBD	
FUNDING SOURCE: RTC		TOTAL COST: \$820,000 in the ILC w/ RTC	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	10/24/2019	12/31/2020	90%
ROW CLEARANCE	N/A	N/A	No RW Needed
ENVIRONMENTAL CLEARANCE	N/A	N/A	N/A
OPEN BIDS	2/16/2021	5/5/2021	0%
CONSTRUCTION	6/1/2021	6/1/2022	0%
ACCEPTANCE	8/1/2022	10/1/2022	0%
CONSULTANT/PROJECT MANAGER: LBG/WSP/Krishna Kumar, PE			
CONTRACTOR: TBD			
COMMENTS: LBG/WSP has been retained to perform the design work, 50% deliverable has been completed, 50% design comments released, and 90% design milestone completed.			
DELAYS: None			
WORK COMPLETED THIS MONTH: 90% City design comments released to WSP. Work associated with the relocation request to BLM from SNWA has been completed and forwarded to SNWA for their submission to BLM.			
WORK TO BE COMPLETED NEXT MONTH: Continue to solicit non-City owned Utility agency 90% comments, coordinate w/ Kern Gas on work within and around their easement, and address 90% comments received.			
PROJECT MANAGER: Allan Fajardo, P.E., PTOE		PHONE NUMBER: 633-2044	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/12/20	
REVIEW PERIOD FOR: 9/1/20 – 9/30/20			
PROJECT: Gilmore Avenue – Simmons Street to Allen Lane			
PROJECT DESCRIPTION: This project consists of all improvements associated with the roadway improvements of Gilmore Avenue to provide a fully completed connection from Simmons Street to Allen Lane. The improvements include asphalt pavement, curb and gutter, sidewalk, Light Emitting Diode (LED) streetlights, utility relocations, signage and striping, and any other miscellaneous appurtenances to complete the project.			
PROJECT NO: 10462			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$1,000,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	2/15/2018	11/1/2020	91%
ROW CLEARANCE	2/15/2018	11/1/2020	0%
ENVIRONMENTAL CLEARANCE			N/A
OPEN BIDS	8/1/2020	1/1/2021	0%
CONSTRUCTION	9/1/2020	3/1/2021	0%
ACCEPTANCE	6/1/2021	9/1/2021	0%
CONSULTANT/PROJECT MANAGER:		Collins Engineers	
CONTRACTOR: TBD			
COMMENTS:			
DELAYS: Complete project team was replaced by Collins Engineers 4 times. Schedule delayed. NOW THE PRINCIPAL AND PM HAVE LEFT THE COMPANY AND THEIR CORPORATE HAS ANNOUNCED THE OFFICE WILL BE CLOSED. The Virus.			
WORK COMPLETED THIS MONTH: Revised, revised 90% received and being reviewed. Local office of Collins has shut down. VERY difficult to get hold of any one. May have to terminate contract and assign remaining work to another consultant.			
WORK TO BE COMPLETED NEXT MONTH: Work to obtain Authorization for Construction for 5 onsite parcels has started. Property owners have received letters. Hopefully move design to 100%.			
PROJECT MANAGER: Robert Huggins, P.E.		PHONE NUMBER: 633-2003	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/08/2020	
REVIEW PERIOD FOR: 09/01/20 – 09/30/20			
PROJECT: Bus Turnout Project FY 20			
PROJECT DESCRIPTION: This project consists of traffic signal modifications at Cheyenne Avenue and Revere Street. The improvements include the relocation of existing traffic signal heads and addition of traffic signal heads to align with the current lane configurations, illuminated street name signs, upgrading the existing traffic signal equipment, and other miscellaneous improvements required to deliver a complete project.			
PROJECT NO: 10491-20			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$200,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	07/15/2020	01/15/2021	30%
ROW CLEARANCE	07/15/2020	11/30/2020	0%
ENVIRONMENTAL CLEARANCE			N/A
OPEN BIDS	01/15/2020	03/15/2021	0%
CONSTRUCTION	03/15/2021	09/15/2021	0%
ACCEPTANCE	09/15/2021	12/15/2021	0%
CONSULTANT/PROJECT MANAGER: Mike Hudgeons, P.E.			
CONTRACTOR: Project is currently in design.			
COMMENTS: N/A			
DELAYS: N/A			
WORK COMPLETED THIS MONTH: Field survey for topo and legal descriptions is ongoing at the proposed bus turnout locations.			
WORK TO BE COMPLETED NEXT MONTH: The City will prepare legal descriptions and begin discussions with property owners regarding property acquisitions where needed. Plan development will also commence.			
PROJECT MANAGER: Mike Hudgeons, P.E.		PHONE NUMBER: 633-1222	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 9/1/2020	
REVIEW PERIOD FOR: 8/1/20 – 8/31/20			
PROJECT: School Safety Improvements - Citywide			
PROJECT DESCRIPTION: A multi-year project involving design and construction of pedestrian safety and traffic calming improvements on school perimeter streets as well as installation of school flashers and rapid flashing beacons.			
PROJECT NO: 10493 / 203A-FTI2			
SID NUMBER:		BID #	
FUNDING SOURCE: FTI		TOTAL COST: \$6,000,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	3/2018	2/2022	90%
ROW CLEARANCE	6/2020		10%
ENVIRONMENTAL CLEARANCE			
OPEN BIDS	various		
CONSTRUCTION	6/2019	9/2022	0%
ACCEPTANCE			
CONSULTANT/PROJECT MANAGER:		HDR Engineering / Asafft Abdo, P.E.	
CONTRACTOR: TBD			
COMMENTS: This project is a 3-phase/year project, Phase I, Phase II and Phase II – Federal. The Phase II – Federal is a separate plan set that will primarily be funded with NDOT funds along with RTC funds; it was separated to allow it to run along a separate track due to any federal requirements. Year 1 – includes proposed locations for installation of RRFBs and school flashers. Year 2 and Year 3 – includes school safety enhancements for various schools.			
DELAYS: 100% submittal on hold waiting on ROW Certifications			
WORK COMPLETED THIS MONTH: Addressing comments from 90% Submittal. Working on ROW Certifications. Continued coordination with CCSD and other stakeholders.			
WORK TO BE COMPLETED NEXT MONTH: Continue addressing comments from 90% submittal. Continue working on ROW Certifications.			
PROJECT MANAGER: David Tanner, P.E.		PHONE NUMBER: 702-633-2673	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/12/20	
REVIEW PERIOD FOR: 9/1/20 – 9/30/20			
PROJECT: Commerce Street – Duchess Avenue to Cheyenne Avenue			
PROJECT DESCRIPTION: This project consists of the design and construction of new and rehabilitated roadway improvements along Commerce Street to provide a completed roadway from Duchess Avenue to Cheyenne Avenue. The improvements include asphalt pavement, curb and gutter, sidewalk, LED street lights, utility relocations, signage and striping and other miscellaneous appurtenances.			
PROJECT NO: 10501 / 933			
SID NUMBER:		BID # TBD	
FUNDING SOURCE: RTC		TOTAL COST: \$1,484,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	7/17/17	5/31/19	100%
ROW CLEARANCE	7/17/17	5/31/19	100%
ENVIRONMENTAL CLEARANCE			
OPEN BIDS	9/10/19	9/10/19	100%
CONSTRUCTION	2/3/20	9/29/20	95%
ACCEPTANCE			
CONSULTANT/PROJECT MANAGER: VTN Nevada / Robert Hosea, P.E.			
CONTRACTOR: Las Vegas Paving			
COMMENTS:			
DELAYS: SWPPP NOT – Submitted to NDEP in ending May 2020, but not closed out/terminated.			
WORK COMPLETED THIS MONTH:			
Punch List items have been addressed. Regarding Close Out Documents, one item left to resolve.			
WORK TO BE COMPLETED NEXT MONTH:			
SWPPP NOT to be closed out/terminated by NDEP. Once completed, Final Acceptance and Notice of Completion to follow shortly thereafter.			
PROJECT MANAGER: Clint Fujii, PE, PM		PHONE NUMBER: (702) 633-2679	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/12/20	
REVIEW PERIOD FOR: 9/1/20 – 9/30/20			
PROJECT: Alexander Road, Simmons Street to North 5 th Street			
PROJECT DESCRIPTION: Improvements associated with the roadway of Alexander Road, Simmons Street to North 5th Street. The improvements include asphalt pavement, curb and gutter, sidewalk, Light Emitting Diode (LED) streetlights, utility relocations, signage and striping, and any other miscellaneous appurtenances to complete the project.			
PROJECT NO: 10503 / 123D-FI2			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$2,350,000.00	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	9-25-18	1-30-21	70%
ROW CLEARANCE	9-25-18	1-30-21	0
ENVIRONMENTAL CLEARANCE			0
OPEN BIDS		2-30-21	0
CONSTRUCTION		4-30-21	0
ACCEPTANCE		1-30-22	0
CONSULTANT/PROJECT MANAGER: Stanley Consultants			
CONTRACTOR:			
COMMENTS:			
DELAYS: The Virus			
WORK COMPLETED THIS MONTH: 70% submittal received and reviewed. Consultant asked to continue to 90%			
WORK TO BE COMPLETED NEXT MONTH: Consultant working towards 90% submittal			
PROJECT MANAGER: Robert Huggins, P.E.		PHONE NUMBER: 633-2003	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/7/2020	
REVIEW PERIOD FOR: 9/1/20 – 9/30/20			
PROJECT: Allen Lane Improvements – Craig to Centennial			
PROJECT DESCRIPTION: This project consists of addressing the saw tooth currently in place along Allen Lane from Craig Road to Centennial Parkway to provide for a full-width, continuous roadway cross section. The work will install new asphalt at various sections of the roadway, curb, gutter, sidewalk, pavement rehabilitation, and potentially traffic signal installation at intersection of Allen and Washburn.			
PROJECT NO: 160B-FTI2 / 10504			
SID NUMBER: N/A		BID # TBD	
FUNDING SOURCE: RTC		TOTAL COST: \$542,000 in the ILC w/ RTC	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	8/26/2020	8/11/2021	0%
ROW CLEARANCE	2/1/2021	7/1/2021	0%
ENVIRONMENTAL CLEARANCE	N/A	N/A	N/A
OPEN BIDS	1/25/2022	4/6/2022	0%
CONSTRUCTION	5/1/2022	5/1/2023	0%
ACCEPTANCE	7/1/2023	9/1/2023	0%
CONSULTANT/PROJECT MANAGER: Kimley-Horn & Associates / David Tusler, PE			
CONTRACTOR: TBD			
COMMENTS: City has executed a Consultant Agreement with Kimley-Horn & Associates to perform the design and provide for Bid Phase and Engineering Construction Management Support.			
DELAYS:			
WORK COMPLETED THIS MONTH: Design has commenced with the kick-off-meeting held on 9-17-2020.			
WORK TO BE COMPLETED NEXT MONTH: Work toward 50% design completion milestone.			
PROJECT MANAGER: Allan Fajardo, PE, PTOE		PHONE NUMBER: 633-2044	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/6/20	
REVIEW PERIOD FOR: 9/1/20 – 9/30/20			
PROJECT: Downtown Complete Streets and Pedestrian Improvements			
PROJECT DESCRIPTION: This project consists of the design and construction of complete streets and pedestrian improvements in the downtown area. The improvements include removal / replacement of various sections of poor visibility / incomplete / inadequate crosswalks, upgrades include installation of Light Emitting Diode (LED) lights, bike paths, safe walkable routes and other items necessary for pedestrian safety, and any other miscellaneous appurtenances to complete the project.			
PROJECT NO: 10505 / 967			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$10,772,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	11/9/17	2/1/20	50%
ROW CLEARANCE	11/9/17	5/1/20	20%
ENVIRONMENTAL CLEARANCE			
OPEN BIDS	8/1/21	8/1/21	0%
CONSTRUCTION	10/1/21	6/30/22	0%
ACCEPTANCE			
CONSULTANT/PROJECT MANAGER: WSP / Naveen Puppala, P E			
CONTRACTOR: TBD			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH:			
Continued investigation and discussion of right-of-way and easements required for Hunkins and McDaniel.			
WORK TO BE COMPLETED NEXT MONTH:			
Develop and refine right-of-way and easement exhibits for Hunkins and McDaniel.			
PROJECT MANAGER: Clifford Moss		PHONE NUMBER: (702) 633-1904	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/8/2020	
REVIEW PERIOD FOR: 9/1/2020-9/30/2020			
PROJECT: Pedestrian Bridge Ann Road at Upper Las Vegas Wash			
PROJECT DESCRIPTION: The Pedestrian Bridge Ann Road at Upper Las Vegas Wash consists of design and construction of a Pedestrian Bridge. Improvements may include pedestrian bridge elements, drainage facilities, signage, striping, traffic control devices, curb, gutter, sidewalks, streetlights, utility relocations, and other appurtenances as may be necessary to construct a complete a functional Project.			
PROJECT NO: 10506			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$350,000 (Design & ROW)	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN			0%
ROW CLEARANCE			0%
ENVIRONMENTAL CLEARANCE			0%
OPEN BIDS			0%
CONSTRUCTION			0%
ACCEPTANCE			0%
CONSULTANT/PROJECT MANAGER:			
CONTRACTOR:			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH:			
PM researched consultant rankings.			
WORK TO BE COMPLETED NEXT MONTH:			
Select a consultant and schedule a project scoping meeting.			
PROJECT MANAGER: David Tanner		PHONE NUMBER: 702-633-2673	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/12/20																													
REVIEW PERIOD FOR: 9/1/20 – 9/30/20																															
PROJECT: Lone Mountain Road, from Decatur Boulevard to Losee Road																															
PROJECT DESCRIPTION: The Project consists of improvements to Lone Mountain Road, from Decatur Boulevard to Losee Road. The improvements may include up to four travel lanes, medians, drainage facilities, signage, striping, bridges, traffic control devices, curb, gutter, sidewalks, streetlights, traffic signals, utility relocations, bike lanes, and other appurtenances as may be necessary to construct a complete and functional Project.																															
PROJECT NO: 10507/165D-FTI2																															
SID NUMBER:		BID #																													
FUNDING SOURCE: RTC		TOTAL COST:																													
<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 35%;">SCHEDULE FOR COMPLETION</th> <th style="width: 20%;">START DATE</th> <th style="width: 20%;">END DATE</th> <th style="width: 25%;">COMPLETE (%)</th> </tr> </thead> <tbody> <tr> <td>DESIGN</td> <td>9-15-19</td> <td>6-1-21</td> <td>25%</td> </tr> <tr> <td>ROW CLEARANCE</td> <td>9-15-19</td> <td>6-1-21</td> <td>0%</td> </tr> <tr> <td>ENVIRONMENTAL CLEARANCE</td> <td>9-15-19</td> <td>6-1-21</td> <td>0%</td> </tr> <tr> <td>OPEN BIDS</td> <td>8-1-21</td> <td>8-1-21</td> <td>0%</td> </tr> <tr> <td>CONSTRUCTION</td> <td>9-15-21</td> <td>9-15-22</td> <td>0%</td> </tr> <tr> <td>ACCEPTANCE</td> <td>9-15-22</td> <td>11-15-22</td> <td>0%</td> </tr> </tbody> </table>				SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)	DESIGN	9-15-19	6-1-21	25%	ROW CLEARANCE	9-15-19	6-1-21	0%	ENVIRONMENTAL CLEARANCE	9-15-19	6-1-21	0%	OPEN BIDS	8-1-21	8-1-21	0%	CONSTRUCTION	9-15-21	9-15-22	0%	ACCEPTANCE	9-15-22	11-15-22	0%
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)																												
DESIGN	9-15-19	6-1-21	25%																												
ROW CLEARANCE	9-15-19	6-1-21	0%																												
ENVIRONMENTAL CLEARANCE	9-15-19	6-1-21	0%																												
OPEN BIDS	8-1-21	8-1-21	0%																												
CONSTRUCTION	9-15-21	9-15-22	0%																												
ACCEPTANCE	9-15-22	11-15-22	0%																												
CONSULTANT/PROJECT MANAGER: Slater Hanifan																															
CONTRACTOR:																															
COMMENTS:																															
DELAYS: The Virus																															
WORK COMPLETED THIS MONTH: Consultant working towards 30% on Lone Mountain Road Consultant submitted 90% for Decatur/Grand Teton intersection signalization																															
WORK TO BE COMPLETED NEXT MONTH: Consultant to continue design to 30% on Lone Mountain Rd. R/W needs to be identified and set. Consultant continuing to 100% for Decatur/Grand Teton signalization.																															
PROJECT MANAGER: Robert Huggins, P.E		PHONE NUMBER: 633-2003																													

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/08/2020	
REVIEW PERIOD FOR: 09/01/20 – 09/30/20			
PROJECT: Cheyenne Avenue & Revere Street Traffic Signal Improvements			
PROJECT DESCRIPTION: This project consists of traffic signal modifications at Cheyenne Avenue and Revere Street. The improvements include the relocation of existing traffic signal heads and addition of traffic signal heads to align with the current lane configurations, illuminated street name signs, upgrading the existing traffic signal equipment, and other miscellaneous improvements required to deliver a complete project.			
PROJECT NO: 10509-20			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$250,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	01/09/2020	12/30/2020	90%
ROW CLEARANCE	01/09/2020	10/30/2020	50%
ENVIRONMENTAL CLEARANCE			N/A
OPEN BIDS	12/30/2020	01/30/2021	0%
CONSTRUCTION	03/01/2021	06/01/2021	0%
ACCEPTANCE	06/01/2021	09/01/2021	0%
CONSULTANT/PROJECT MANAGER: Poggemeyer Design Group, Inc. (PDG)/Doug Dilliplane, P.E.			
CONTRACTOR: Project is currently in design.			
COMMENTS: Design is being completed using on-call contract tied to the City's Arterial Roadway Reconstruction Program FY 20 and the Neighborhood Roadway Rehabilitation FY 20.			
DELAYS: N/A			
WORK COMPLETED THIS MONTH: PDG is working on addressing the 60% review comments			
WORK TO BE COMPLETED NEXT MONTH: PDG will continue addressing the City's review comments and prepare for submission of the 90% plans and specs.			
PROJECT MANAGER: Mike Hudgeons, P.E.		PHONE NUMBER: 633-1222	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/8/2020	
REVIEW PERIOD FOR: 9/1/20 – 9/30/20			
PROJECT: Washburn Road, Valley Drive to Willis Street			
PROJECT DESCRIPTION: This project consists of improvements to Washburn Road, Valley Drive to Willis Street. The improvements may include up to four travel lanes, medians, drainage facilities, signage, striping, bridges, traffic control devices, curb, gutter, sidewalks, streetlights, traffic signals, utility relocations, bike lanes, and other appurtenances as may be necessary to construct a complete and functional Project.			
PROJECT NO: 10511/167B-FTI2			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST:	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN			90%
ROW CLEARANCE			0%
ENVIRONMENTAL CLEARANCE			0%
OPEN BIDS			0%
CONSTRUCTION			0%
ACCEPTANCE			0%
CONSULTANT/PROJECT MANAGER: VTN / Robert Hosea			
CONTRACTOR:			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH:			
Reviewed 90% Design Drawings and Specifications.			
WORK TO BE COMPLETED NEXT MONTH:			
Address 90% Design review comments. Consultant begin addressing comments.			
PROJECT MANAGER: David Tanner		PHONE NUMBER: 633-2673	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/8/2020	
REVIEW PERIOD FOR: 9/1/20 – 9/30/20			
PROJECT: Craig Road Pedestrian Bridge at the Upper Las Vegas Wash			
PROJECT DESCRIPTION: The Craig Road Pedestrian Bridge at the Upper Las Vegas Wash consists of design and construction of a Pedestrian Bridge. Improvements may include pedestrian bridge elements, drainage facilities, signage, striping, traffic control devices, curb, gutter, sidewalks, streetlights, utility relocations, and other appurtenances as may be necessary to construct a complete a functional Project.			
PROJECT NO: 10513/190H-Q10			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST:	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	September 4, 2019		25%
ROW CLEARANCE			0%
ENVIRONMENTAL CLEARANCE			0%
OPEN BIDS			0%
CONSTRUCTION			0%
ACCEPTANCE			0%
CONSULTANT/PROJECT MANAGER: HDR / Craig Smart, PE			
CONTRACTOR:			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH:			
Consultant working on the preparation of the preliminary plans.			
WORK TO BE COMPLETED NEXT MONTH:			
Submit Preliminary plans for review.			
PROJECT MANAGER: David Tanner		PHONE NUMBER: 633-2673	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/6/2020	
REVIEW PERIOD FOR: 9/1/20 – 9/30/20			
PROJECT: Centennial Parkway, Pecos Road to Lamb Boulevard			
PROJECT DESCRIPTION: This project consists of improvements to Centennial Parkway, Pecos Road to Lamb Boulevard. The improvements may include up to six travel lanes, medians, drainage facilities, signage, striping, bridges, traffic control devices, curb, gutter, sidewalks, streetlights, traffic signals, utility relocations, bike lanes, and other appurtenances as may be necessary to construct a complete and functional Project.			
PROJECT NO: 10526/170D-FT12			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$220,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	4/3/19	12/31/24	30%
ROW CLEARANCE	10/1/20	6/30/21	0%
ENVIRONMENTAL CLEARANCE			0%
OPEN BIDS	8/10/21	8/10/21	0%
CONSTRUCTION	10/1/21	6/30/22	0%
ACCEPTANCE			0%
CONSULTANT/PROJECT MANAGER: Atkins North America/Kondala Mantri, P.E.			
CONTRACTOR: TBD			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH:			
Prepared NV Energy facility relocation agreement for presentation to City Council for approval. Final design funding approved by the RTC Board.			
WORK TO BE COMPLETED NEXT MONTH:			
Present NV Energy facility relocation agreement to City Council for approval. Present final design funding agreement to City Council for approval.			
PROJECT MANAGER: Cliff Moss		PHONE NUMBER: 633-1904	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/8/2020	
REVIEW PERIOD FOR: 9/1/20 – 9/30/20			
PROJECT: Washburn Road, from Commerce Street to North 5th Street			
PROJECT DESCRIPTION: This project consists improvements to Washburn Road, from Commerce Street to North 5th Street. The improvements may include up to four travel lanes, medians, drainage facilities, signage, striping, bridges, traffic control devices, curb, gutter, sidewalks, streetlights, traffic signals, utility relocations, bike lanes, and other appurtenances as may be necessary to construct a complete and functional Project.			
PROJECT NO: 10549/167C-FTI2			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST:	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN			90%
ROW CLEARANCE			0%
ENVIRONMENTAL CLEARANCE			0%
OPEN BIDS			0%
CONSTRUCTION			0%
ACCEPTANCE			0%
CONSULTANT/PROJECT MANAGER:			
CONTRACTOR:			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH:			
Reviewed 90% Design Drawings and Specifications.			
WORK TO BE COMPLETED NEXT MONTH:			
Address 90% Design review comments. Consultant begin addressing comments.			
PROJECT MANAGER: David Tanner		PHONE NUMBER: 633-2673	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/8/2020	
REVIEW PERIOD FOR: 9/1/20 – 9/30/20			
PROJECT: ADA Upgrades FY20			
PROJECT DESCRIPTION: This project consists of installing ADA upgrades at various intersections in the general vicinity of Washburn and Clayton.			
PROJECT NO: 10551			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$500,000	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN			
ROW CLEARANCE			
ENVIRONMENTAL CLEARANCE			
OPEN BIDS			
CONSTRUCTION			
ACCEPTANCE			
CONSULTANT/PROJECT MANAGER: PEC - Victor Godfrey			
CONTRACTOR:			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH: Consultant provided proposal for the work.			
WORK TO BE COMPLETED NEXT MONTH: Prepare Consultant contract for council approval			
PROJECT MANAGER: David Tanner, P.E.		PHONE NUMBER: 633-2673	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/8/2020	
REVIEW PERIOD FOR: 9/1/20 – 9/30/20			
PROJECT: Simmons Street, Red Coach Avenue to Hammer Lane			
PROJECT DESCRIPTION: This project consists of the design and construction of new and rehabilitated roadway improvements along Simmons Street, from Red Coach Avenue to Hammer Lane. The improvements include asphalt pavement, curb and gutter, sidewalk, LED street lights, utility relocations, signage and striping and other miscellaneous appurtenances. .			
PROJECT NO: 10553			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$600,000 (Design and ROW)	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN			
ROW CLEARANCE			
ENVIRONMENTAL CLEARANCE			
OPEN BIDS			
CONSTRUCTION			
ACCEPTANCE			
CONSULTANT/PROJECT MANAGER: Jacobs - Ken Gilbreath			
CONTRACTOR:			
COMMENTS:			
DELAYS:			
WORK COMPLETED THIS MONTH: Consultant provided proposal for the work.			
WORK TO BE COMPLETED NEXT MONTH: Prepare Consultant contract for Council Approval			
PROJECT MANAGER: David Tanner, P.E.		PHONE NUMBER: 633-2673	

Regional Transportation Commission

Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/7/2020	
REVIEW PERIOD FOR: 9/1/20 – 9/30/20			
PROJECT: Civic Center Drive Carey to Cheyenne			
PROJECT DESCRIPTION: This project consists of installing a complete street system along Civic Center Drive that will provide a minimum of two lanes of travel in each direction, address ADA deficiencies, provide for enhanced pedestrian movement, install a homogeneous block wall, possible traffic signal modifications at various intersections, provide for pavement rehabilitation, and other appurtenances as may be necessary to construct a complete and functional project.			
PROJECT NO: 232A-FTI2 / 10554			
SID NUMBER:		BID #	
FUNDING SOURCE: RTC		TOTAL COST: \$225,000, In ILC w/ RTC	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	12/1/2020	2/28/2022	0%
ROW CLEARANCE	5/1/2021	11/30/2021	0%
ENVIRONMENTAL CLEARANCE			N/A
OPEN BIDS	4/12/2022	7/6/2022	0%
CONSTRUCTION	8/1/2022	8/1/2023	0%
ACCEPTANCE	11/1/2023	12/31/2023	0%
CONSULTANT/PROJECT MANAGER: TBD			
CONTRACTOR: TBD			
COMMENTS: Allan Fajardo will be the point of contact for the City of North Las Vegas at 702-633-2044.			
DELAYS: Identifying a viable scope of services and associated fees whereby a need to supplement the existing ILC might be needed to execute a design contract.			
WORK COMPLETED THIS MONTH: Currently developing the scope with TYLin and negotiating a palatable fee structure for the design work.			
WORK TO BE COMPLETED NEXT MONTH: Finalize the scope, come to terms with the fee structure, and complete the language in the Consultant Agreement.			
PROJECT MANAGER: Allan Fajardo, P.E., PTOE		PHONE NUMBER: 633-2044	

Regional Transportation Commission Project Status Report

ENTITY: City of North Las Vegas		DATE PREPARED: 10/3/20	
REVIEW PERIOD FOR: 9/1/20 – 9/30/20			
PROJECT: Las Vegas Boulevard Improvements (Tonopah Avenue to Carey Avenue)			
PROJECT DESCRIPTION: With the relinquishment of the R/W from NDOT to the City, the project will improve the section to provide for a complete street section that includes a landscape buffer between pedestrian sidewalks with vehicular traffic. The area between Tonopah and Lake Mead South will reduce the lane usage to one lane of travel in each direction. The section between Lake Mead South to Carey Avenue will re-capture the existing R/W and provide for median island landscaping, enhanced sidewalk width, and landscape buffer, and other sidewalk related features.			
PROJECT NO: 20015			
SID NUMBER: N/A		BID # TBD	
FUNDING SOURCE: RTC		TOTAL COST: \$16M	
SCHEDULE FOR COMPLETION	START DATE	END DATE	COMPLETE (%)
DESIGN	12/10/2014	3/1/2021	87%
ROW CLEARANCE	1/1/2018	3/1/2021	60%
ENVIRONMENTAL CLEARANCE			N/A
OPEN BIDS	5/1/2021	5/1/2021	0
CONSTRUCTION	7/1/2021	8/1/2022	0%
ACCEPTANCE	8/1/2022	10/1/2022	0%
CONSULTANT/PROJECT MANAGER: CA Group, James Caviola			
CONTRACTOR: TBD			
COMMENTS: Supporting Engineering Studies have been completed that include traffic, drainage, and geotechnical. Affected property owners were given an opportunity to discuss their concerns and were invited at the City office with one-on-one meetings where they were shown the proposed impacts to their parcel.			
DELAYS: NV Energy, SWG, Embarq, and Cox Cable relocations. Agreement for Construction acquisitions. Scope has now increased to include a CCRFCD regional facility within the project limits. This will delay the project about 12-14 months. The Virus.			
WORK COMPLETED THIS MONTH: Agreement with CA-Group for additional flood control facilities executed and work kicked off.			
WORK TO BE COMPLETED NEXT MONTH: Continue working towards 90% submittal with design process, ROW and coordination and flood control work.			
PROJECT MANAGER: Robert Huggins, P.E., PTOE		PHONE NUMBER: 633-2003	

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 8, 2020
REVIEW PERIOD—FROM: September 1, 2020 TO: September 30, 2020

PROJECT: FOSTER/PRICE – BOULDER HIGHWAY TO BARRETT STREET. RTC#'s 2010A-FTI2

DESCRIPTION: REHABILITATION OF FOSTER/PRICE AND COMPLETE STREET ELEMENTS AS APPROPRIATE

PERCENT COMPLETE: Design 100% ESTIMATED COST OF PROJECT: \$1,300,000 CONST
Construction 0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: February 2020

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: July 2020

START CONSTRUCTION: October 2020

CONSTRUCTION COMPLETE: March 2021

CONSULTANT/PROJECT MANAGER: ATKINS

CONSTRUCTION PRIME CONTRACTOR: N/A

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Pre Construction meeting was held
WORK TO BE COMPLETED DURING NEXT MONTH: Begin construction

PROJECT MANAGER: Scott Fiedler, PE PHONE NUMBER: 702-267-3063

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 8, 2020
REVIEW PERIOD—FROM: September 1, 2020 TO: September 30, 2020

PROJECT: WEST HENDERSON ROADS; BERMUDA – VOLUNTEER BLVD TO ST ROSE PARKWAY,
BRUNER ROAD – GILESPIE STREET TO EXECUTIVE AIRPORT DRIVE, AND GILESPIE STREET –
VOLUNTEER BLVD TO ST ROSE PARKWAY. (RTC# 175H-FIT and 175H)

DESCRIPTION: Design of 4 lane roadway sections with the ability to widen to 6 lanes in certain areas.
Incorporate complete streets elements as appropriate and feasible.

PERCENT COMPLETE: Design—100% ESTIMATED COST OF PROJECT: \$300,000
Design
Construction—95%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: November 2017

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: _____

START CONSTRUCTION: _____

CONSTRUCTION COMPLETE: _____

CONSULTANT/PROJECT MANAGER: VTN

CONSTRUCTION PRIME CONTRACTOR: TBD

DELAYS OR PROBLEM AREAS: added additional utility infrastructure
WORK COMPLETED DURING CURRENT MONTH: Under construction
WORK TO BE COMPLETED DURING NEXT MONTH: Continue construction

PROJECT MANAGER: Matt Roybal, P.E. PHONE NUMBER: 702-267-3066

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 8, 2020
REVIEW PERIOD—FROM: September 1, 2020 TO: September 30, 2020

PROJECT: VALLE VERDE DRIVE, HORIZON RIDGE PARKWAY TO WARM SPRINGS ROAD (183A-FTI)

DESCRIPTION: The project will evaluate and repair significant pavement deterioration to include new pavement, markings, continuous bike lanes and improved pedestrian facilities, including improved multi-modal access to the adjacent Pittman Wash Trail, Silver Springs Recreation Center, Gibson Elementary School and Greenspun Jr. High.

PERCENT COMPLETE: Design - 100% ESTIMATED COST OF PROJECT: \$2,500,000.00
Construction – 100%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: August 2018

R/W CLEARANCES: N/R

ENVIR CLEARANCES: N/R

BIDS OPEN: November 2018

START CONSTRUCTION: March 2019

CONSTRUCTION COMPLETE: December 2019

CONSULTANT/PROJECT MANAGER: Horrocks Engineers /Steve Bellino, P.E.

CONSTRUCTION PRIME CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Project Closeout
WORK TO BE COMPLETED DURING NEXT MONTH: Project closeout

PROJECT MANAGER: Matt Roybal, P.E. PHONE NUMBER: 702-267-3066

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 8, 2020
REVIEW PERIOD—FROM: September 1, 2020 TO: September 30, 2020

PROJECT: ROMA HILLS (201A-FTI2)

DESCRIPTION: Replace existing pavement and construct complete street elements as appropriate

PERCENT COMPLETE: Design - 100% ESTIMATED COST OF PROJECT: \$2,700,000.00
Construction – 0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: February 2020

R/W CLEARANCES: N/R

ENVIR CLEARANCES: N/R

BIDS OPEN: July 2020

START CONSTRUCTION: October 2020

CONSTRUCTION COMPLETE: May 2021

CONSULTANT/PROJECT MANAGER: Stanley

CONSTRUCTION PRIME CONTRACTOR: TBD

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Pre construction meeting was held
WORK TO BE COMPLETED DURING NEXT MONTH: Schedule Begin construction

PROJECT MANAGER: Matt Roybal, P.E. PHONE NUMBER: 702-267-3066

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 8, 2020
REVIEW PERIOD—FROM: September 1, 2020 TO: September 30, 2020

PROJECT: WATER STREET NORTH (171C FTI2)

DESCRIPTION: Roadway construction: Boulder Highway to Grand Cadence. (Construction only)

PERCENT COMPLETE: Design—100% ESTIMATED COST OF PROJECT: \$4,000,000
Construction—90%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: N/A

R/W CLEARANCES: N/A

ENVIR CLEARANCES: N/A

BIDS OPEN: 8/7/2019

START CONSTRUCTION: 1/2020

CONSTRUCTION COMPLETE: 10/2020

CONSULTANT/PROJECT MANAGER: Atkins

CONSTRUCTION PRIME CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Under construction
WORK TO BE COMPLETED DURING NEXT MONTH: Continue construction

PROJECT MANAGER: Scott Jarvis PHONE NUMBER: (702) 267-3065

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 8, 2020
REVIEW PERIOD—FROM: September 1, 2020 TO: September 30, 2020

PROJECT: Boulder Highway: Wagonwheel to Tulip Falls (RTC# 224-FTI2)

DESCRIPTION: Refinement of alternatives from the master plan concept to a 30% level. Improvements may include intersection and pedestrian safety improvements, roadway improvements and any necessary appurtenances or complete street elements as feasible. Progressing the refinement to 30% at this time.

PERCENT COMPLETE: Design—5% ESTIMATED COST OF PROJECT: \$1,000,000
Construction—0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: 2/2021

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: _____

START CONSTRUCTION: _____

CONSTRUCTION COMPLETE: _____

CONSULTANT/PROJECT MANAGER: Atkins

CONSTRUCTION PRIME CONTRACTOR: _____

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: <u>working on scope for 30% design documents</u>
WORK TO BE COMPLETED DURING NEXT MONTH: <u>Continue design</u>

PROJECT MANAGER: Scott Jarvis PHONE NUMBER: (702) 267-3065

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 8, 2020
REVIEW PERIOD—FROM: September 1, 2020 TO: September 30, 2020

PROJECT: ARROYO GRANDE PKWY, HORIZON RIDGE PKWY TO SUNSET RD (175C-FTI)

DESCRIPTION: This project will result in the rehabilitation/reconstruction of Arroyo Grande Boulevard from Horizon Ridge Parkway to Sunset Road. The project will evaluate and repair significant pavement deterioration to include new pavement, markings, continuous bike lanes and improved pedestrian facilities, including improved multi-modal access to the adjacent Arroyo Grande Sports Complex and Green Valley High School. The project will also evaluate and mitigate ground water intrusion problems within and adjacent to the corridor including the intersections of Arroyo Grande / Mayan, Helmsdale / Harwick and Sunset Road east of Scimitar. The project will incorporate complete streets elements as appropriate and feasible.

PERCENT COMPLETE: Design - 100% ESTIMATED COST OF PROJECT: \$7,471,000
Construction – 100%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: Fox Butte Court: (100%),
Arroyo Grande: November 2015

R/W CLEARANCES: N/R

ENVIR CLEARANCES: N/R

BIDS OPEN: June 2017

START CONSTRUCTION: December 2017

CONSTRUCTION COMPLETE: December 2018

CONSULTANT/PROJECT MANAGER: Jacobs Engineering Group / Ben Taylor, P.E.

CONSTRUCTION PRIME CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: working on closeout
WORK TO BE COMPLETED DURING NEXT MONTH: Continue closeout

PROJECT MANAGER: Scott Fiedler PHONE NUMBER: 702-267-3064

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 8, 2020
REVIEW PERIOD—FROM: September 1, 2020 TO: September 30, 2020

PROJECT: SUNSET ROAD: I-515 to PABCO (008X-FTI2)

DESCRIPTION: Replace existing pavement and construct complete street elements as feasible

PERCENT COMPLETE: Design—10% ESTIMATED COST OF PROJECT: \$760,000
Construction—0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: January 2021

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: _____ Design Only

START CONSTRUCTION: _____

CONSTRUCTION COMPLETE: _____

CONSULTANT/PROJECT MANAGER: CA Group

CONSTRUCTION PRIME CONTRACTOR: _____

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Working on design. Held 60% review meeting
WORK TO BE COMPLETED DURING NEXT MONTH: Continue design

PROJECT MANAGER: Brooke Prescia PHONE NUMBER: (702) 267-3070

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 8, 2020
REVIEW PERIOD—FROM: September 1, 2020 TO: September 30, 2020

PROJECT: SUNRIDGE HEIGHTS PKWY – EXECUTIVE AIRPORT TO SEVEN HILLS DR

DESCRIPTION: design and construction of roadway improvements including up to 6 travel lanes, lighting, striping, traffic signals, and drainage. Phase 1 of the project will include design and coordination with adjacent developers and will be constructed between Seven Hills and Maryland Pkwy. Phase 2A will be adjacent to the Levi's property. Phase 2B will be constructed between the Levi's property and Executive Airport. The project will incorporate complete streets elements as appropriate and feasible.

PERCENT COMPLETE: Design—100% ESTIMATED COST OF PROJECT: \$6,270,000
Construction—varies%

**SCHEDULE FOR COMPLETION:
(Dates)**

DESIGN: July 2018 (Phase I)

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: December 2018

START CONSTRUCTION: March 2019

CONSTRUCTION COMPLETE: September 2020

CONSULTANT/PROJECT MANAGER: Advantage Civil Design Group Phases 1&3

CONSTRUCTION PRIME CONTRACTOR: Wadley Construction

DELAYS OR PROBLEM AREAS: <u>working on alignment concerns with Clark County Department of Aviation</u>
WORK COMPLETED DURING CURRENT MONTH: <u>Construction ongoing for Phase 1. TY LINN working on concept design for Phase 2B. Phase 2A Construction ongoing– Executive Airport to the Levi's property limits.</u>
WORK TO BE COMPLETED DURING NEXT MONTH: <u>Continue construction</u>

PROJECT MANAGER: Scott Fiedler PHONE NUMBER: (702) 267-3064

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 8, 2020
REVIEW PERIOD—FROM: September 1, 2020 TO: September 30, 2020

PROJECT: HEATHER DRIVE, GREENWAY ROAD TO COLLEGE DRIVE. RTC#'s 209A-FTI2

DESCRIPTION: REHABILITATION OF HEATHER DRIVE AND COMPLETE STREET ELEMENTS AS APPROPRIATE

PERCENT COMPLETE: Design 30% ESTIMATED COST OF PROJECT: \$300,000 DESIGN
Construction 0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: January 2021

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: February 2021

START CONSTRUCTION: May 2021

CONSTRUCTION COMPLETE: October 2021

CONSULTANT/PROJECT MANAGER: KHA/ Michael Mosely

CONSTRUCTION PRIME CONTRACTOR: N/A

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Held neighborhood outreach meeting
WORK TO BE COMPLETED DURING NEXT MONTH: Continue design

PROJECT MANAGER: Matt Roybal, PE PHONE NUMBER: 702-267-3066

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 8, 2020
REVIEW PERIOD—FROM: September 1, 2020 TO: September 30, 2020

PROJECT: GREENWAY ROAD, BOULDER HIGHWAY TO PARADISE HILLS. RTC#'s 140B-FTI2

DESCRIPTION: REHABILITATION OF GREENWAY ROAD AND COMPLETE STREET ELEMENTS AS APPROPRIATE

PERCENT COMPLETE: Design 30% ESTIMATED COST OF PROJECT: \$500,000 DESIGN
Construction 0%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: January 2021

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: February 2021

START CONSTRUCTION: May 2021

CONSTRUCTION COMPLETE: October 2021

CONSULTANT/PROJECT MANAGER: KHA/ Michael Mosely

CONSTRUCTION PRIME CONTRACTOR: N/A

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Held Neighborhood outreach meeting.
WORK TO BE COMPLETED DURING NEXT MONTH: Continue design

PROJECT MANAGER: Matt Roybal, PE PHONE NUMBER: 702-267-3066

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 8, 2020
REVIEW PERIOD—FROM: September 1, 2020 TO: September 30, 2020

PROJECT: WATER ST – MAJOR AVE TO LAKE MEAD PARKWAY (171B-FIT2)

DESCRIPTION: ROADWAY IMPROVEMENTS ALONG WATER STREET

PERCENT COMPLETE: Design—100% ESTIMATED COST OF PROJECT: \$4,400,000
Construction—100%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: May 2018

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: November 2018

START CONSTRUCTION: June 2018

CONSTRUCTION COMPLETE: July 2019

CONSULTANT/PROJECT MANAGER: CA Group Inc.

CONSTRUCTION PRIME CONTRACTOR: SECURITY PAVING

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Working on project closeout
WORK TO BE COMPLETED DURING NEXT MONTH: Continue project closeout.

PROJECT MANAGER: Scott Jarvis PHONE NUMBER: 267-3065

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 8, 2020
REVIEW PERIOD—FROM: September 1, 2020 TO: September 30, 2020

PROJECT: I515/I215 INTERCHANGE IMPROVEMENTS (100D-FTI)

DESCRIPTION: COMPLETE DESIGN AND ENVIRONMENTAL REQUIRED TO CONSTRUCT TRAFFIC CAPACITY IMPROVEMENTS AND ALL RELATED APPURTENANCES AT I-515/I-215 INTERCHANGE IMPROVEMENTS FROM GALLERIA DRIVE TO HORIZON DRIVE ON THE I-515 AND FROM FIESTA HENDERSON BOULEVARD TO SEPHANIE STREET ON THE I-215.

PERCENT COMPLETE: Design—100% ESTIMATED COST OF PROJECT: \$2,000,000
Construction—NA

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: January 2020

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: NA

START CONSTRUCTION: NA

CONSTRUCTION COMPLETE: NA

CONSULTANT/PROJECT MANAGER: CA Group

CONSTRUCTION PRIME CONTRACTOR: NA

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Project closeout
WORK TO BE COMPLETED DURING NEXT MONTH: Project closeout.

PROJECT MANAGER: Thomas Davy, PE PHONE NUMBER: 267-3062

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 8, 2020
REVIEW PERIOD—FROM: September 1, 2020 TO: September 30, 2020

PROJECT: EASTERN AVENUE COORIDOR STUDY (002AC-FTI2)

DESCRIPTION: This phase of the project will consist of a corridor study including a progression analysis and design alternatives to address traffic congestion and safety, in particular at the intersection of St. Rose Pkwy and Eastern Ave.

PERCENT COMPLETE: Pre-Design—90% ESTIMATED COST OF PROJECT: \$500,000
Construction—NA

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: July 2021

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: NA

START CONSTRUCTION: NA

CONSTRUCTION COMPLETE: NA

CONSULTANT/PROJECT MANAGER: Wood Rodgers

CONSTRUCTION PRIME CONTRACTOR: NA

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Finalizing pre design report.
WORK TO BE COMPLETED DURING NEXT MONTH: Senior management briefings. Negotiate final design

PROJECT MANAGER: Scott Jarvis PHONE NUMBER: 267-3065

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 8, 2020
REVIEW PERIOD—FROM: September 1, 2020 TO: September 30, 2020

PROJECT BASIC RD – PACIFIC AVE TO BOULDER HWY (200A-FtI2)

DESCRIPTION: REPLACE EXISTING PAVEMENT AND CONSTRUCT COMPLETE STREET ELEMENTS

PERCENT COMPLETE: Design—100% ESTIMATED COST OF PROJECT:
\$2,000,000
Construction—95%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: February 2019

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: April 2019

START CONSTRUCTION: August 2019

CONSTRUCTION COMPLETE: October 2020

CONSULTANT/PROJECT MANAGER: CA Group Inc.

CONSTRUCTION PRIME CONTRACTOR: Las Vegas Paving

DELAYS OR PROBLEM AREAS:
WORK COMPLETED DURING CURRENT MONTH: Held punchlist walk.
WORK TO BE COMPLETED DURING NEXT MONTH: Complete construction

PROJECT MANAGER: SCOTT JARVIS PHONE NUMBER: 267-3065

**REGIONAL TRANSPORTATION COMMISSION OF SOUTHERN NEVADA
PROJECT STATUS REPORT**

ENTITY: CITY OF HENDERSON DATE: October 8, 2020
REVIEW PERIOD—FROM: September 1, 2020 TO: September 30, 2020

PROJECT: NEVADA STATE DRIVE – I515 TO FOOTHILLS

DESCRIPTION: The project will rehabilitate existing pavement and consider intersection improvements at Nevada State Drive and Conestoga Way and complete street elements as feasible.

PERCENT COMPLETE: Design—30% ESTIMATED COST OF PROJECT: \$2,500,000
Construction—%

SCHEDULE FOR COMPLETION:
(Dates)

DESIGN: March 2021

R/W CLEARANCES: _____

ENVIR CLEARANCES: _____

BIDS OPEN: _____

START CONSTRUCTION: _____

CONSTRUCTION COMPLETE: _____

CONSULTANT/PROJECT MANAGER: Horrocks

CONSTRUCTION PRIME CONTRACTOR: _____

DELAYS OR PROBLEM AREAS: Adding sewer line to project
WORK COMPLETED DURING CURRENT MONTH: Completing additional modeling and refining alternatives. Working on additional design at Nevada State.
WORK TO BE COMPLETED DURING NEXT MONTH: Continue design

PROJECT MANAGER: Brooke Prescia PHONE NUMBER: 267-3070

**REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT**

ENTITY: Boulder City DATE PREPARED: 10/5/2020

REVIEW PERIOD FROM: 9/01/2020 TO: 9/30/2020

PROJECT: 2020 Intersection Improvements 223F-MVFT #1109 (19-1084-STR)

DESCRIPTION: Design and construction of intersection improvements for the Veterans Dr./Adams Blvd.
intersection and evaluating improvement options for the Nevada Way/Arizona intersection.
RTC - MVFT Funding.

PERCENT COMPLETE: 50% DESIGN CONTRACT: \$200,000
ESTIMATED COST OF PROJECT: \$0

	SCHEDULE FOR COMPLETION: (dates)	COMPLETE
DESIGN	<u>Oct-20</u>	<input type="checkbox"/>
R/W CLEARANCES	<u>N/A</u>	<input type="checkbox"/>
ENVIR CLEARANCES	<u>N/A</u>	<input type="checkbox"/>
BIDS OPENED	<u>N/A</u>	<input type="checkbox"/>
START CONSTRUCTION	<u>N/A</u>	<input type="checkbox"/>
CONSTRUCTION COMPLETE	<u>N/A</u>	<input type="checkbox"/>

CONSULTANT/PROJECT MANAGER: Atkins

CONSTRUCTION PRIME CONTRACTOR: _____

DELAYS OR PROBLEMS AREAS:

With the schools being closed due to COVID-19, traffic count data will be delayed for the Buchanan and Veterans intersections with Adams Boulevard.

WORK COMPLETED DURING CURRENT MONTH:

Atkins submitted 30% design plans and report of the Veterans Memorial Drive/Adams intersection improvements.
Atkins also continuing work on additional concepts for the Adams/Buchanan and Nevada Way/Arizona intersections.

WORK TO BE COMPLETED DURING NEXT MONTH:

Staff to review 30% design plans and report and provide comments to Atkins.
Atkins to continue work on the conceptual layouts of the Buchanan/Adams and Nevada Way/Arizona intersections.

PROJECT MANAGER: Jim Keane
Jim Keane, P.E., City Engineer

PHONE# 702-293-9200

REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT

ENTITY: Boulder City DATE PREPARED: 10/5/2020

REVIEW PERIOD FROM: 9/01/2020 TO: 9/30/2020

PROJECT: ADA Upgrades Program 205C-MVFT (DD) #1149 (20-1102-STR)

DESCRIPTION: Improvements upgrade citywide pedestrian facilities to current ADA standards including
sidewalks, ramps, pavement, etc.
RTC - MVFT Funding.

PERCENT COMPLETE: 100% DESIGN CONTRACT: \$250,000
ESTIMATED COST OF PROJECT: \$0

	SCHEDULE FOR COMPLETION: (dates)	COMPLETE
DESIGN	<u>Jan-20</u>	<input checked="" type="checkbox"/>
R/W CLEARANCES	<u>N/A</u>	<input type="checkbox"/>
ENVIR CLEARANCES	<u>N/A</u>	<input type="checkbox"/>
BIDS OPENED	<u>N/A</u>	<input type="checkbox"/>
START CONSTRUCTION	<u>Jan-20</u>	<input checked="" type="checkbox"/>
CONSTRUCTION COMPLETE	<u>Sep-20</u>	<input checked="" type="checkbox"/>

CONSULTANT/PROJECT MANAGER: _____

CONSTRUCTION PRIME CONTRACTOR: Precision Concrete

DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:

Contractor completed the grinding of potential tripping hazards in the last area.

WORK TO BE COMPLETED DURING NEXT MONTH:

Staff to prepare reimbursement request.

PROJECT MANAGER: *Jim Keane*
Jim Keane, P.E., City Engineer

PHONE# 702-293-9200

REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT

ENTITY: Boulder City DATE PREPARED: 10/5/2020

REVIEW PERIOD FROM: 9/01/2020 TO: 9/30/2020

PROJECT: ADA Upgrades Program 205C-MVFT (DD) #1149 (20-1102-STR)

DESCRIPTION: Improvements upgrade citywide pedestrian facilities to current ADA standards including
sidewalks, ramps, pavement, etc.
RTC - MVFT Funding.

PERCENT COMPLETE: 5% DESIGN CONTRACT: \$150,000
ESTIMATED COST OF PROJECT: \$0

	SCHEDULE FOR COMPLETION: (dates)	COMPLETE
DESIGN	<u>Oct-20</u>	<input checked="" type="checkbox"/>
R/W CLEARANCES	<u>N/A</u>	<input type="checkbox"/>
ENVIR CLEARANCES	<u>N/A</u>	<input type="checkbox"/>
BIDS OPENED	<u>N/A</u>	<input type="checkbox"/>
START CONSTRUCTION	<u>Oct-20</u>	<input type="checkbox"/>
CONSTRUCTION COMPLETE	<u>Jun-21</u>	<input type="checkbox"/>

CONSULTANT/PROJECT MANAGER: _____

CONSTRUCTION PRIME CONTRACTOR: Precision Concrete/Centennial Concrete

DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:

The Contractor, Precision Concrete, completed surveying the first area for this years program to identify potential tripping hazards for sidewalk grinding and replacements.
The Contractor has provided a quote for the work in the first area.

WORK TO BE COMPLETED DURING NEXT MONTH:

Precision Concrete to begin grinding potential tripping hazards.
Centennial Concrete to provide a quote for sidewalks identified for replacement and begin work.

PROJECT MANAGER: Jim Keane
Jim Keane, P.E., City Engineer

PHONE# 702-293-9200

REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT

ENTITY: Boulder City DATE PREPARED: 10/5/2020

REVIEW PERIOD FROM: 9/01/2020 TO: 9/30/2020

PROJECT: Arterial Reconstruction Program FY20 135AF-MVFT #1146 (16-0973-STR)

DESCRIPTION: Design and construction of roadway improvements for Industrial Road, Canyon to Yucca.
RTC - FTI Funding.

PERCENT COMPLETE: 10% DESIGN CONTRACT: \$123,120
ESTIMATED COST OF PROJECT: \$1,350,000

	SCHEDULE FOR COMPLETION: (dates)	COMPLETE
DESIGN	<u>Jul-21</u>	<input type="checkbox"/>
R/W CLEARANCES	<u>N/A</u>	<input type="checkbox"/>
ENVIR CLEARANCES	<u>N/A</u>	<input type="checkbox"/>
BIDS OPENED	<u>Sep-21</u>	<input type="checkbox"/>
START CONSTRUCTION	<u>Oct-21</u>	<input type="checkbox"/>
CONSTRUCTION COMPLETE	<u>Mar-22</u>	<input type="checkbox"/>

CONSULTANT/PROJECT MANAGER: GCW

CONSTRUCTION PRIME CONTRACTOR: _____

DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:

GCW is working on the design plans, progressing towards the 30% submittal for review.
GES has revised and resubmitted the geotech report based on comments provided.

WORK TO BE COMPLETED DURING NEXT MONTH:

GCW to continue work on the project design.
Staff to review 30% submittal.

PROJECT MANAGER: Jim Keane
Jim Keane, P.E., City Engineer

PHONE# 702-293-9200

REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT

ENTITY: Boulder City DATE PREPARED: 10/5/2020

REVIEW PERIOD FROM: 9/01/2020 TO: 9/30/2020

PROJECT: Bicycle Path Asphalt Paving 159F-MVFT (DD) #1186 (09-0785-DR(2))

DESCRIPTION: Paving of the 12' wide maintenance access path to be constructed
as part of the Hememway Phase IIB Flood Control Improvements Project
RTC - MVFT Funding.

PERCENT COMPLETE: 15% DESIGN CONTRACT: \$250,000
ESTIMATED COST OF PROJECT: \$0

	SCHEDULE FOR COMPLETION: (dates)	COMPLETE
DESIGN	<u>Sep-20</u>	<input checked="" type="checkbox"/>
R/W CLEARANCES	<u>N/A</u>	<input type="checkbox"/>
ENVIR CLEARANCES	<u>N/A</u>	<input type="checkbox"/>
BIDS OPENED	<u>Nov-20</u>	<input type="checkbox"/>
START CONSTRUCTION	<u>Jan-21</u>	<input type="checkbox"/>
CONSTRUCTION COMPLETE	<u>Jul-21</u>	<input type="checkbox"/>

CONSULTANT/PROJECT MANAGER: Advantage Civil Design Group/CMWorks

CONSTRUCTION PRIME CONTRACTOR: _____

DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:

Staff is working on completing the contract documents for advertising for bids.

WORK TO BE COMPLETED DURING NEXT MONTH:

Staff to complete contract documents and advertise for bids.

PROJECT MANAGER: Jim Keane
Jim Keane, P.E., City Engineer

PHONE# 702-293-9200

REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT

ENTITY: Boulder City DATE PREPARED: 10/5/2020

REVIEW PERIOD FROM: 9/01/2020 TO: 9/30/2020

PROJECT: Bicycle Lane Rehabilitation Program 159E-MVFT (DD) #1147 (20-1104-STR)

DESCRIPTION: Maintenance of bike paths on various streets including crack repairs and sealing,
removal and replacement of heaved and deteriorated asphalt and slurry sealing.
RTC - MVFT Funding.

PERCENT COMPLETE: 95% DESIGN CONTRACT: \$400,000
ESTIMATED COST OF PROJECT: \$0

	SCHEDULE FOR COMPLETION: (dates)	COMPLETE
DESIGN	<u>Feb-20</u>	<input checked="" type="checkbox"/>
R/W CLEARANCES	<u>N/A</u>	<input type="checkbox"/>
ENVIR CLEARANCES	<u>N/A</u>	<input type="checkbox"/>
BIDS OPENED	<u>Apr-20</u>	<input checked="" type="checkbox"/>
START CONSTRUCTION	<u>Aug-20</u>	<input checked="" type="checkbox"/>
CONSTRUCTION COMPLETE	<u>Oct-20</u>	<input type="checkbox"/>

CONSULTANT/PROJECT MANAGER: Horrocks Engineers

CONSTRUCTION PRIME CONTRACTOR: American Pavement Preservation (APP)

DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:

APP has completed crack and slurry sealing.
APP also crack and slurry sealed a section of Veterans Memorial Drive to implement a portion of the 2019 River Mountains Loop Trail Improvements Study.
APP addressed punch list items.
Parsons submitted the draft striping plan for review for Veterans and Veterans Memorial Drives.

WORK TO BE COMPLETED DURING NEXT MONTH:

Staff reviewing the draft striping plan.
Provide the striping plan to APP when ready to obtain a quote for the work.

PROJECT MANAGER: Jim Keane
Jim Keane, P.E., City Engineer

PHONE# 702-293-9200

REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT

ENTITY: Boulder City DATE PREPARED: 10/5/2020

REVIEW PERIOD FROM: 9/01/2020 TO: 9/30/2020

PROJECT: Boulder City Parkway Complete Street 176C #903 (16-0973-STR)

DESCRIPTION: Design and construction of complete street improvements for Boulder City Parkway.
RTC - FTI Funding.

PERCENT COMPLETE: 100% DESIGN CONTRACT: \$1,400,000
ESTIMATED COST OF PROJECT: \$17,522,440

	SCHEDULE FOR COMPLETION: (dates)	COMPLETE
DESIGN	<u>Feb-19</u>	<input checked="" type="checkbox"/>
R/W CLEARANCES	<u>N/A</u>	<input type="checkbox"/>
ENVIR CLEARANCES	<u>N/A</u>	<input type="checkbox"/>
BIDS OPENED	<u>Apr-19</u>	<input checked="" type="checkbox"/>
START CONSTRUCTION	<u>Aug-19</u>	<input checked="" type="checkbox"/>
CONSTRUCTION COMPLETE	<u>Jul-20</u>	<input checked="" type="checkbox"/>

CONSULTANT/PROJECT MANAGER: CA Group - CSF Civil Group (CSF)

CONSTRUCTION PRIME CONTRACTOR: William Charles, Inc. (American Civil Constructors (ACC))
(CMAR)

DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:

Cleanup and punch list items have been completed throughout the project.
CSF is working on reviewing as-builts.

WORK TO BE COMPLETED DURING NEXT MONTH:

ACC to prepare and submit final invoicing.
CSF to complete review of as-builts.
Staff to prepare reimbursement request.

PROJECT MANAGER: Jim Keane
Jim Keane, P.E., City Engineer

PHONE# 702-293-9200

REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT

ENTITY: Boulder City DATE PREPARED: 10/5/2020

REVIEW PERIOD FROM: 9/01/2020 TO: 9/30/2020

PROJECT: Boulder City Pavement Evaluation 135AB5-MVFT #1076 (19-1081-STR)

DESCRIPTION: Preparation of a pavement management plan.
RTC - FTI Funding.

PERCENT COMPLETE: 99% DESIGN CONTRACT: \$154,880
ESTIMATED COST OF PROJECT: \$154,880

	SCHEDULE FOR COMPLETION: (dates)	COMPLETE
DESIGN	<u>Nov-20</u>	<input type="checkbox"/>
R/W CLEARANCES	<u>N/A</u>	<input type="checkbox"/>
ENVIR CLEARANCES	<u>N/A</u>	<input type="checkbox"/>
BIDS OPENED	<u>N/A</u>	<input type="checkbox"/>
START CONSTRUCTION	<u>N/A</u>	<input type="checkbox"/>
CONSTRUCTION COMPLETE	<u>N/A</u>	<input type="checkbox"/>

CONSULTANT/PROJECT MANAGER: Horrocks Engineering

CONSTRUCTION PRIME CONTRACTOR: N/A

DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:

Staff preparing comments to Horrocks for revisions to the pavement maintenance schedule based on FY2021 budget funding.

WORK TO BE COMPLETED DURING NEXT MONTH:

Staff to request an additional map from Horrocks for the final report.
Horrocks to prepare the requested map and submit the revised final report based on FY2021 budget funding.

PROJECT MANAGER: Jim Keane
Jim Keane, P.E., City Engineer

PHONE# 702-293-9200

REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT

ENTITY: Boulder City DATE PREPARED: 10/5/2020

REVIEW PERIOD FROM: 9/01/2020 TO: 9/30/2020

PROJECT: Pedestrian Safety Upgrades Program 239B-MVFT (DD) #1205 (20-1113-STR)

DESCRIPTION: Improvements for pedestrian safety including pedestrian flashers,
crosswalk improvements, street light upgrades to LED, etc.
RTC - MVFT Funding.

PERCENT COMPLETE: 0% DESIGN CONTRACT: \$200,000
ESTIMATED COST OF PROJECT: \$0

	SCHEDULE FOR COMPLETION: (dates)	COMPLETE
DESIGN	<u>Aug-20</u>	<input type="checkbox"/>
R/W CLEARANCES	<u>N/A</u>	<input type="checkbox"/>
ENVIR CLEARANCES	<u>N/A</u>	<input type="checkbox"/>
BIDS OPENED	<u>N/A</u>	<input type="checkbox"/>
START CONSTRUCTION	<u>Sep-20</u>	<input type="checkbox"/>
CONSTRUCTION COMPLETE	<u>Jun-21</u>	<input type="checkbox"/>

CONSULTANT/PROJECT MANAGER: _____

CONSTRUCTION PRIME CONTRACTOR: _____

DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:

Staff has ordered materials for LED streetlight replacements.
Staff continuing to install new rectangular flashing beacon (RFB) equipment obtained with previous fiscal year funding.

WORK TO BE COMPLETED DURING NEXT MONTH:

Staff to begin LED light installation once materials are received.
Staff to continue with installation of RFB equipment.

PROJECT MANAGER: Jim Keane
Jim Keane, P.E., City Engineer

PHONE# 702-293-9200

REGIONAL TRANSPORTATION COMMISSION
PROJECT STATUS REPORT

ENTITY: Boulder City DATE PREPARED: 10/5/2020

REVIEW PERIOD FROM: 9/01/2020 TO: 9/30/2020

PROJECT: Pedestrian Safety Upgrades Program 178R-MVFT (DD) #1148 (20-1103-STR)

DESCRIPTION: Improvements for pedestrian safety including pedestrian flashers,
crosswalk improvements, street light upgrades to LED, etc.
RTC - MVFT Funding.

PERCENT COMPLETE: 100% DESIGN CONTRACT: \$200,000
ESTIMATED COST OF PROJECT: \$0

	SCHEDULE FOR COMPLETION: (dates)	COMPLETE
DESIGN	<u>Jan-20</u>	<input checked="" type="checkbox"/>
R/W CLEARANCES	<u>N/A</u>	<input type="checkbox"/>
ENVIR CLEARANCES	<u>N/A</u>	<input type="checkbox"/>
BIDS OPENED	<u>N/A</u>	<input type="checkbox"/>
START CONSTRUCTION	<u>Jan-20</u>	<input checked="" type="checkbox"/>
CONSTRUCTION COMPLETE	<u>Sep-20</u>	<input checked="" type="checkbox"/>

CONSULTANT/PROJECT MANAGER: _____

CONSTRUCTION PRIME CONTRACTOR: _____

DELAYS OR PROBLEMS AREAS:

WORK COMPLETED DURING CURRENT MONTH:

Staff continuing installation of the rectangular rapid flashing beacon pedestrian crosswalk equipment.

WORK TO BE COMPLETED DURING NEXT MONTH:

Staff to prepare a final reimbursement request.

PROJECT MANAGER: Jim Keane
Jim Keane, P.E., City Engineer

PHONE# 702-293-9200