



**Weekly Progress Meeting Minutes
Durham Meadow Construct Waterline
7/30/2020 at 1000 hours**

Call-in number:

USA Toll-Free: (877)336-1829

Access Code: 4645994

Security Code: 1234

To: K. Mintell, USACE; C. Niemitz, USACE; S. Dunbar, USACE; E. Hathaway, EPA; M. Pio, Ludlow Construction; M. Cunningham, Ludlow Construction; J. Currier, USACE; R. Berlandy, AECOM, C. McLane, AECOM; V. Carrier, State of Connecticut Department of Public Health; J. Chen, DEEP; L. Francis, First Selectman, Town of Durham; W. Milardo, Department of Public Health, Town of Durham; D. Direinzo, DOT; J. Fazzino, Middletown Water and Sewer; B. Robillard, Middletown Water and Sewer; T. Nigosanti, Middletown Water and Sewer; R. Peddicord, Ludlow Construction; J. Brandon, Ludlow Construction; R. Christie, USACE; D. Hunt, DOT; S. Wright, Dot; J. Meunier, ACEOM; D. Ethier, DOT; L. Belisle, USACE; J. Pio, Ludlow construction; R. Goff, USACE; J. Croteau, RSD#13, A. Kendall, DN Tanks.

Review Minutes of Previous Meeting:

- *Approved*

Safety:

- *None*

Work Accomplished since last meeting (7/23/ 2020)

- **Crew # 1**
Billy's Crew:
 - Installed 10 water services on Main Street (Rte. 17) in Durham.
- **Crew # 2**
Jonathans Crew:
 - Cleaned up Pickett Lane and removed all equipment. Stream crossings complete.
 - *Lisa asked Mike P. when the bricks will be reinstalled at Allyn Brook. Mike said maybe they will start on it tomorrow.*
 - Started working at the Maple Avenue stream crossing.
 - Installed 280 LFT. of Silt Fencing on Maple Avenue.
 - Installed 40 LFT. of 36" casing at the Stream Crossing on Maple Avenue.
- **DN Tanks;**
 - Installed Piping going into the tank in Middletown.

Two-Week Look Ahead:

August 3, 2020 to August 10, 2020

- **Crew # 1**
- **Billy's Crew:**
 - Monday, August 3, 2020. Grade the flooring at the tank in Middletown.
 - Install water services on Main Street in Durham.
- **Crew # 2**



**Weekly Progress Meeting Minutes
Durham Meadow Construct Waterline
7/30/2020 at 1000 hours**

- **Jonathan's Crew:**
- Install Stream Crossing on Maple Avenue in Durham.
- **Crew # 3**
- **DN Tank:**
- Install re-bar and pour flooring at the tank in Middletown.

Two Week Look Ahead:

August 10, 2020 to August 17, 2020

- **Crew # 1**
- **Billy's Crew:**
- Install water services on Main Street, Durham.
- **Crew # 2**
- **Jonathan's Crew:**
- Install 12" water main on Maple Avenue, Durham.
- **Crew # 3**
- **DN Tanks:**
- Install floor at the tank in Middletown.

Rework Items/Deficiency List:

- **None**

Submittals:

- In review with USACE – 9
- Tank Mixing System (Due July 7, 2020)
- Altitude Valve Vault (Due July 20, 2020) *Rich B. is working on the Altitude and PRV Vaults.*
- PRV Vault (Due July 23, 2020)
- Tank revision # 2 Drawing (Due August 3, 2020) *Rich sent drawings to Lisa yesterday. Lisa sent to Mike P. this morning.*
- Meter Building 9 (Due August 3, 2020)
- Critical Lift Plan (Due August 14, 2020)
- Booster Pump Test Results (Good to order, waiting on formal response) *Mike P. has the Booster Pump Test Results.*
- Recirculation Pump response from United.
- *Lisa B. asked Cindy M. if they have any information on the Vaults. Cindy thinks they should have everything back to Lisa next Wednesday.*

Outage Dates:

- *Start tracking Labor Day.*



**Weekly Progress Meeting Minutes
Durham Meadow Construct Waterline
7/30/2020 at 1000 hours**

QC or Production Issues Discussed:

- *Brian B. asked about the pressure testing of the piping into the tank. He stated that this piping was supposed to be tested. Asked if this was done. Lisa said we don't have a date. She told Brian once the thirty yards of concrete is poured, they will air test the piping. **Lisa will have Kurt M. notify Brian B. of the date of the test via email.***

Request for Information (RFI) Status:

- RFI – 0039 Driveway Restoration *This is on hold.*

Notice of Potential Contract Change Request:

- JC00014 – Chlorination System Revisions (Need update from PM) *Went to KO yesterday.*
- JC00017 – Tank Access Road Guardrail, Trees and Walking Path
- JC00026 – Middletown M&O Adjustment (2" to 1.5" due to existing pavement thickness)

Notice of Contract Change Request:

- JC00016 – Permanent Pavement Revisions (Negotiations) *Mike P. and Lisa are looking at today. Hope to have a final number today and be able to forward to Steve D.*
- JC00015 - Maiden Lane Stream Crossing. *Lisa asked Mike P. is he thought he would be able to do this year? Lisa believes we have until the end of August to do this. Cindy M. asked what we were waiting on. Lisa explained the we have to do a diversion permit that will have to be reviewed by DEEP.*
- JC00030 - 174/349/350/357/ Main Street and 134 and 139 Maple Avenue.
- JC00028 - Drain Pipe extension Tank Access Road. (Proposal received July 14, 2020).
- JC00029 – Maiden lane Fire Hydrant Relocation.

Anticipated Events/Major Deliveries:

- *None*

Other Items to be discussed:

- *Mike P. had a question for Bill M. about the age of the existing piping that Ludlow has to tie into on Maple Avenue near the Fairgrounds. Mike asked if it was old pipe? Bill said no it was installed in 2007. Mike said we will be nearing the tie in at the middle to end of next week. Mike said there is a valve by house # 13 that we could shut. This will kill the service to house # 41 Maple Avenue and 17 Johns Way as well as the Durham Fairgrounds. Bill asked Mike to shoot him an email and he will take care of notifying the individuals that need to be notified. Mike will notify Bill a couple days in advance of the shut- down date.*
- *Lisa told Bill she received an email form Ed H. about 13 Maple Avenue well has run dry. **Mike P. will look at the schedule and see when that might be able to be tied in. This service will come of the existing Durham water system.***

Next Meeting:

- August 6, 2020 at 10:00 am.