

## Daily Construction Progress Report

<b>Contract:</b>	C00678C12	SR Nos: N/A	Day: Friday	Date: 8/14/2015
<b>Weather:</b>	AM: 61,Overcast	PM: 64,Overcast		
<b>Prime Contractor:</b>	PCL Construction Services	<b>Representative/Title:</b>	/	

<u>Contractor Name</u>	<u>Approved</u>	<u>DBE</u>	<u>Representative Name/Title</u>
Central Steel, Inc.	Y	/	
JP Francis	Y	/	
KLB Construction Inc.	Y	/	
PCL Construction Services	Y	/	
Valley Electric	Y	/	

### Work Activity Summary

PCL started the administrative building slab on grade pour this morning at around 5:15. Olympic Concrete was on site to help with the pour and with the finish. Brundage Bone had a concrete pump truck on site to pump concrete which was being delivered by Cadman. Cascade Steel continued putting in the structural steel. They had 8 people and 4 snorkel lifts on site. Imhoff crane service had 2 people and a mobile crane to assist with placing the structural steel. MTC had 2 people on site to run necessary tests on the concrete. KLB continued removing preload in the trailer yard just south of the detention vault. They hauled out the dirt using Grady Trucking dump trucks. KLB also continued working on installing ductile iron pipe from the double check valve assembly vault.

<u>Item Description</u>	<u>Item Location</u>	<u>Materials Source Approved</u>	<u>Materials Documentation Approved</u>	<u>Required Backup Taken</u>			
<u>Contractor</u>	<u>Quantity</u>	<u>Equipment Description</u>		<u>Opr</u>	<u>Stdby</u>	<u>Down</u>	<u>Idle</u>
KLB Construction Inc.	1	Komatsu PC50 Mini Excavator		0	0	0	0
KLB Construction Inc.	1	420ECaterpillar backhoes		0	0	0	0
KLB Construction Inc.	1	CAT D5N Dozer		0	0	0	0
KLB Construction Inc.	1	CSS533ECaterpillar roller		0	0	0	0
KLB Construction Inc.	1	Komatsu PC 308USLC Excavator		0	0	0	0
KLB Construction Inc.	1	Komatsu WA380 Loader		0	0	0	0
KLB Construction Inc.	1	HondaPump		0	0	0	0
KLB Construction Inc.	1	Goodwin 8" in water pump		0	0	0	0

<u>Contractor</u>	<u>Laborers</u>	<u>Operators</u>	<u>Ironworkers</u>	<u>Electricians</u>	<u>Apprentice</u>	<u>Plumber</u>
Central Steel, Inc.	/	/	/1	/	/	/
JP Francis	/	/	/	/	/	/4
KLB Construction Inc.	/3	/3	/	/	/1	/
Valley Electric	/	/	/	/3	/1	/

### Traffic Control

Was Traffic Control required today?

Was WZTC according to approved TCP?

Photos/Videos taken today?

Yes

Do all Flaggers and Spotters have current flagging card?

<b>Inspector's On-Site Hours</b>	<b>From:</b> 04:30:00	Ben Blackburn	
	<b>To:</b> 14:00:00	<b>Inspector Name</b>	<b>Signature</b>
		<b>Reviewer Name</b>	<b>Signature</b>

## Daily Construction Activity Log

Activity Time	Location	Activity Description
13:10:58		PCL pouring the administrative building slab on grade.
13:11:45		Plastic tarp was put over a crane to create a shelter to protect the fresh concrete from the rain.
13:13:17		Structural steel is continuing to be put up.
13:13:45		A gathering of water over the floor drain after the rain today.

# Daily Construction Report

## Photo Log

Factoria Recycling and Transfer Station

8/14/2015

Inspector Ben Blackburn

1:10:58 PM



PCL pouring the administrative building slab on grade.

1:11:45 PM



Plastic tarp was put over a crane to create a shelter to protect the fresh concrete from the rain.

1:13:17 PM



Structural steel is continuing to be put up.

1:13:45 PM



A gathering of water over the floor drain after the rain today.