

MITCHELL SANBORN BLVD UTILITY AND STREET IMPROVEMENTS PHASE I

WEEKLY CONSTRUCTION PROGRESS MEETING MINUTES

WEEK #9 JUNE 5, 2018

A. PROJECT COMPLETION DATES

SUBSTANTIAL: July 19, 2018

FINAL: August 18, 2018

B. CONSTRUCTION SCHEDULE

1. June 3 – 9:

- The east lane will be paved from Birch to Fir.
- The Contractor will continue to set up and pour intersection tie-ins.

2. June 10 – 16:

- The west lane is planned to be paved Wednesday or Thursday.
- The Contractor will continue to set up and pour intersection tie-ins.

The Contractor updates their schedule every Friday. An updated schedule has not yet been submitted.

C. CONSTRUCTION ITEMS

1. Rain Days

Total rain days prior to June 4 – 8.5 days

Rain days remaining = $25 - 8.5 = 16.5$ days

2. Staking

Concrete Paving – The remaining staking will be completed this week or early next week.

3. Stored Materials – NA

C. CONSTRUCTION ITEMS (CONTINUED)

4. Existing Utilities

a. NorthWestern Energy

- The mainline paving should be completed the week of June 16. NorthWestern Energy should coordinate their remaining work accordingly.

5. Traffic Control

a. Status of Emergency Vehicle Access

- Access over the bridge will remain closed until the mainline paving and repairs of six cracked panels just south of the bridge have been completed.

b. Sanborn and Havens Intersection

- The repairs to the intersection are completed.
- The detector loops are not operating. BX Civil has contacted Muth Electric to alleviate the issue. Once the issue is corrected the SD DOT should be contacted to calibrate the signal lights and have the intersection opened.

c. Corn Palace Signs

- Arrows have been added to the Corn Palace signs at Havens and Ohlman.

6. Random Cracking

- Six panels have cracked south of the bridge and will need to have half of the panel removed and replaced.
- One crack will be routed and sealed in addition to the six one-half panels which need to be removed and replaced.

D. OTHER COMMENTS AND DISCUSSION

- Darrington Water Conditioning is experiencing sewer smell in their business. Bender's Sewer and Drain have looked into the issues. It has been reported that a cracked fitting was found inside the building and does not appear to be a construction issue.

Weekly Construction Progress Meeting #9

NAME	REPRESENTING	E-MAIL ADDRESS (if not on e-mail list)	PHONE #
------	--------------	---	---------

[illegible]