

Winter Street Tentative Construction Schedule

The following schedule is an attempt to keep the residents of Winter Street informed of construction activities, knowing that there is a great deal of work to be done in a short amount of time.

Sargent will be installing water main and catch basins along the west side of the street starting 8/18/15 and extending through Monday 8/24/15. Storm Drain and water service installation will commence during the 1st or 2nd week of September, with road reconstruction to follow. As part of the storm drain installation, a portion of the embankment adjacent to the east side of the road will be removed to facilitate the storm drain and curbing installation. This embankment will be replaced, topsoiled and seeded & mulched as part of the project restoration. During this time, Sargent will make every effort to maintain one way traffic and give advanced notice when driveways will be inaccessible. Due to the narrow street, there will be short times during installation of a few water and sewer services, where portions of the road may be temporarily inaccessible. They will contact affected property owners in advance to allow them the opportunity to move a vehicle to the accessible side of the trench. The above dates are subject to change, but represent our best estimate at this time.

Sargent is planning a short shutdown of the temporary water main on Friday, August 21, starting at 8:00 A.M. The water will be back in service by 10:00 A.M. We apologize for the inconvenience and will have water restored as soon as possible. If you have any questions, please contact Sean Milligan from Sargent Corporation at 207-944-3602 or Shannon Larocque from Wright-Pierce at 802-535-9997.
