

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Roads-Plan)  
State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Ranchi</b> <b>Div : Ranchi</b> <b>Name of EE-Md. Izrail Mansuri</b>											
1	<b><u>Ongoing Scheme</u></b> In Ranchi Town second approach road of Ranchi Railway station (1) Construction of road starting from Shaheed Gorkha Chowk near Nepal House to back side of Ranchi Railway station (Platform No.- 5 length 1.50 KM) (2) Construction of road from Rajendra Chowk situated on Mahatma Gandhi Road to Panchwati chowk (Situated in back side of Ranchi Railway Station - Length 1.05KM) (Including Bridge construction) (Grand Total length-2.57KM) for the year 2017-18.	2.57	7231.801	679(S) Dt.01.02.18	2329.005	17 SBD 2021-22 01-11-2021	1837.09	21.66	55%	31-10-22	M/S SILDILIYA CONSTRUCTION Station Road, Redma , W. No.- 15 P.O.+ P.S.- Daltonganj, Dist.- Palamu, Jharkhand.
2	Widening & Strengthening of Itki Sanatorium to Moro -Nari -Changani road (Total Length-9.856 KM) for the year 2019-20.	9.86	2644.505	Lt.5344 (S) 30.10-19	1560.8293	19 SBD 2021-22 20-11-2021	1677.23	68.92	75%	19-08-22	KNPS-LNJ(JV)
3	Widening & Strengthening of Balance Work of Kathitand - Pithoria road (Total Length-13.864 KM, working Length- 9.964 KM) for the year 2019-20.	13.86	7675.49	Lt. 7472(s) 14-11-11	2358.62343	16 SBD 2021-22 26-10-2021	835.23	35.41	58%	25-07-22	Altima Infrastructure Private Ltd. 1st Floor, Ashok Nahar-Road No.-5, Ranchi.

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening and Strengthening of Kodojora more (NH-23) to Lohardaga main road via Ghagra Pandepara road Road (Length- 7.621 km) for the Year 2021-22	7.62	1794.10	Ltr. No-1967(S) Dt.26-07-2021	1432.9123	23 SBD 2021-22 18-11-2021	1232.00	65.04	68%	17-08-22	M/S Lion Construction Ranchi
5	Construction of 4-Lane fly over / Elevated road cum ROB in Siramtoli chowk-Rajendra chowk-MECON round about.		33750.15	Ltr. No-552(S) Dt.17-02-22	33969.61	05 EPC/ 2022-23 Dt.-10-08-2022.	9195.94	15.29	30%	09-04-24	Larsen & Toubro Limited, Andheri(E) Mumbai-400093
6	Widening and Strengthening / Reconstruction of existing Road to Four Lane including Construction of Bridges from Newari Vikas Vidyalaya (at Ranchi Ring Road) –Booty More-Kokar Chowk- Kantatoli - Namkum ROB Road (Total length 15.214 KM).	15.21	12917.71	Ltr. No-1328(S) Dt.31-03-22	10547.58	11 SBD 22-23 22-10-22	1000.00	9.48	25%	21-01-24	SRE & ASSOCIATES (JV) Registered Office: At Sri Ram Tower, 2nd Floor, M.P.D. Road, Bhagalpur, Bihar- 812002.
7	Improvement of Riding Quality Programme (IRQP) in Namkum- Doranda road (MDR-002) (Including Nepal House Approach road) (Total length-6.40 KM) for the year 2022-23.	6.40	1048.88	Ltr. No-1960(S) Dt.31-05-22	1290.09	32 SBD 22-23 28-01-2023	80.00	6.20	40%	13.04.23	M/S KNP Singh K.D. Road , Khelari

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
8	Construction of road from Ring road to Jharkhand Jaguar (STF camp) Ranchi (Total Length -0.500 KM) for the year 2022-23.	0.50	518.58	Rs.518.579 Ltr. No-2277(S) Dt.16.06.22	490.14	07 SBD 2022-23 27-09-22	190.90	38.95	55%	26-01-23	M/S Sharda Construction Redma, Daltonganj.
9	Widening, Strengthening and reconstruction in four lane road of Birsa Chowk to Dhurwa Golchakkar (Length-2.60 KM) (Including bicycle track and footpath) and Improvement of riding quality work in Dhurwa Golchakkar to Project Building (Length-1.50 Km) (Total length-4.10 KM) for the year 2022-23.	4.10	3493.38	Ltr. No-3470(S) Dt.23.09.22	2948.33	31 SBD 2022-23 28-01-2023	250.00	0.00	35%	26-11-23	AD Infra(JV), HI-155, Near Central Bank Near Harmu Housing Colony, Ranchi
10	Widening and strengthening /Reconstruction of Bariatu (on MDR-004) -Lem- Bargain-Boriya road (Total length-3.750 KM) (Including construction of bridge) for the year 2022-23.	3.75	11135.41	Ltr. No-1310(S) Dt.20.10.22	1924.68	42 SBD 2022-23 25-03-2023				24-03-24	Arvind Kumar Singh Dhurwa, ranchi
11	Consultancy Services for carrying out Road Safety Audit of existing Road as per road safety manual i.e. IRC-Sp-88-2020 or any other latest revision of this document for the year 2022-23.		94.30900	Ltr. No-56(S) Dt.07-01-2022	18.84	37 F2 2022-23 25-02-2023				15-05-23	Cube Engitech Consultant Pvt. Ltd., Ranchi.
12	Construction of Ranchi Ring Road (Section-7) to Central University of Jharkhand from Km 0.00 to 1.78 for the year 2015-16.	1.78	1372.705	6902(S) Dt. 05.10.15	708.77	31 SBD 2016-17 06-12-2016	0.00	0.00		12.03.17	M/S Jaimata Dee Construction Piska More, Ranchi

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
13	Construction of work from Birsa Munda Airport (Hundru)-Hethu-Chandaghasi- Ring road (Koachbang) (Total length-6.950 KM) (include bridge work) for the year 2023-23.	6.95	21198.03	Ltr. No-3171(S) Dt.30-08-2023							
14	Four lane ROB on HEC to Ranchi - Gumla road (NH23) road in lieu of level crossing No. RL-5 at RYL KM 427/2-3 between Ranchi - Piska Station for the year 2022-23.										
15	Widening and Strengthening / Reconstruction of Argora chowk - Kathal More (MDR-018) (Total length 5.30 KM).	5.30	19728.02	Ltr. No-2504 (S) Dt.08-07-22			8594.37	0.00			
16	Widening and Strengthening / Reconstruction of Kathalmore to Daladali Chowk(MDR-012)(Ring road) (Total length 2.070 KM).	2.07	1811.36	Ltr. No-2802(S) Dt.01-08-2022							
17	Reconstruction of Four Laning of Pandra (on NH-75) - Kanke (on SH-02, Holiday home) road (Total length -5.545 KM) for the year 2023-24.	5.55	25383.375	1396(S)Dt-21-03-2023							
18	Construction of four Laning of Durga Soren Chowk (Namkum)- Rampur Ring road (Total Length-8.860 Km) for the year 2023-24.	8.86	6560.621	1584(S) Dt.31-03-2023							
19	Construction road from Dibdih ROB (situated at Harmu Bypass) near Railway Level Crossing to Mecon RUB for the year 2018-19.		772.701	270(S) Dt.16-01-19	0	0	0.00	0.00			
19	Ranchi	94.4	159131.12		59579.42		24892.76	260.95			

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Ranchi ,</b> <b>Division :- Gumla</b> <b>Name of EE-Sri Rameshwar Shah</b>											
1	Reconstruction of Dumri (MDR-036) - Bara Katra- Kerakona- Chattisgarh Boarder Road	11.400	5672.41	3564(S) 19.07.19	3501.75	05/SBD/21-22 30.09.21	3450.00	98.52	100%	01.04.23	M/s Vinod Kr. Jain Jashpur, Chhattisgarh
2	Widening and Strengthening & Re-construction of Gumla Bansdih Kasir road	26.465	6272.69	525(S) 15.02.22	5504.99	04SBD/22-23 dt- 10.09.22	1850.00	33.61	47%	09.06.24	DC-AC -JV - Joint Venture of Dewanti Construction, Gumla and Anand Construction, Gumla, Sisai Road, Gumla
3	Widening and Strengthening & Re-construction of malgo more at Bharno(NH23)to Pabayea Talab	11.000	2902.79	1308(S) 31.03.22	2608.91	05SBD/22-23 dt- 13.12.22	1550.00	59.41	70%	12.12.23	Dewanti Construction, Sisai Road, Gumla
4	Reconstruction of Agharma More (On SH-03)-Tekrama-Sasia(On MDR-045) Road (Total Length-13.9 KM) Encluding with Birdge	13.900	4301.78	3964(S) 02.11.22	4497.44	07SBD/22-23 dt- 25.02.23	300.00	6.67	14%	23.08.23	M/s Vinod Kr. Jain Jashpur, Chhattisgarh

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
5	IRQP work of Nathpur - Konbir Road (0.00 km to 16.840km)	16.84	1309.73	4455(S) 06.12.22	1278.89	08SBD/22-23 dt- 29.03.23		-	46%	28.06.23	RMSv Construction Pvt Ltd Sisai Road, Gumla
5		79.61	20459.40	0.00	17391.98	0.00	7150.00				

Circle : RANCHI  
Div : KHUNTI  
Name of EE-Sri Mani Bhushan Tiwari

1	Widening and Strengthening / Reconstruction of Arki (SH-03) – Korba – Birbanki – Kochang – Bandgaon (NH75E) Road (Total Length 30.784KM) <b>RIDF XXV NABARD</b>	30.78	21271.98	letter No. 3767(s) dated 29.06.18	Original Agreement 11662.20403 Supplementary Agree.- 116.68315 Supplementary Agree- 2339.11830 <b>Total- 14118.00548</b>	25SBD/18-19 date 09.03.2019 Provisional work order dt. 18.02.19 25SBD(Sup)/21-22 date 16.08.21 25SBD(Sup. Two)/22-23 date 09.06.22	12482.19	83%	92%	17.02.21	M/s M & S COMPANY, DUMKA (52%) – M/s MOHAN LAL JAIN, MURSHIDABAD, W.B. (48%) (JV)
3	Widening and strengthening/reconstruction of road from confluence point of karkatta river and tanju nala to dasmile gundu road.(length- 9.244km)	9.24	2484.66	Letter no. 3548(s) dated 06.10.22							
4	IRQP work of Sarsa (Bero – Khunti Road) to Darand- Latratu Dam Via Sai Temple form Km 0.00 to 7.817 (Total Length 7.817 KM)	7.82	550.16	Letter No. 4429(s) dated 06.12.22							
5	Improvement of Riding Quality Pavement of Karra more (Torpa) to Karra Road in Km.0.00 to 21.750	21.75	1568.39	Letter No. 64(s) dated 06.01.23							

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Improvement of Riding Quality Pavement of Hatia-Lodhma-Karra-Khunti Road(MDR-032) in Km.31.535 to 46.760(T.Length-15.225km.)	15.23	877.36	Letter No. 563(s) dated 13.02.23							
6	<b>Khunti</b>	<b>84.8</b>	<b>26752.5</b>		<b>0.0</b>		<b>12482.2</b>				

<b>Circle : Ranchi</b> <b>Div : Ranchi(Gramin)</b> <b>Name of EE-Md. Izrail Mansuri</b>											
1	Widening and Strengthening of Angara-Hundru Fall Road (Total Length-21.10 KM) for the year 2021-22.	21.10	2931.34	2608(S) dt. 31.08.2021	3090.26	16SBD/2021-22 Dt. 10.03.22	1244.00	40%	80%	09.07.2023	Ms. Jai Mata Dee Construction
2	Strengthening /IRQP Work in km 11.00 to 60.00 of Ranchi-Muri Road (SH-01) For The year 2021-22 (Total Length 50.00 KM)	50.00	2336.39	2864(S) dt. 20.09.2021	1969.27	02SBD/2022-23 Dt. 08-04-22	1260.00	64%	75%	10.09.2022	Ms. Jai Mata Dee Construction
3	Reconstruction of Tunju More (at NH-33) Arkaya-Sutiling-Bichahatu (at MDR-26) Road Total Length 9.380 km including Construction of Bridge.	9.38	1972.06	1013(s) dt. 14.03.22	2036.62	07SBD/2022-23 Dt. 26.08.22	0.00	0%	25%	25.05.23	Ms Heighten Construction, Ranchi

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	Widening and Strengthening- Reconstruction of Angara-Hahe-Rahe Road (MDR-21)Total Length-26.687 Km. For the year 2022-23	26.687	0.00	3472(S) Dt. 29.09.22	5700.99	19SBD/2022-23 Dt. 07.02.23	0.00	0%	-	26.08.24	Classic Engicon Pvt. Ltd.
5	Widening and Strengthening- Reconstruction of Hundru (MDR 23) to Tati-Singari (MDR - 020) Total Length 6.042 Km For the year 2022-23	6.042	1631.83	3550(S) Dt. 06.10.22	0.00	0.00	0.00	0%	-	-	Classic Engicon Pvt. Ltd.
6	Widening of Existing Pavement to Four Lane Divided Carriage Way of Ranchi-Purulia Road (Namkum ROB to Angara Section) (total 17.700 km) Including Construction Of Bridges For the Year 2022-23 Length -	17.700	18173.72	3587(S) Dt. 10.10.22	0.00	0.00	0.00	0%			SRE & Associates (JV)
7	Preparation of DPR for W/S of Angara-hahe-Rahe Road.	27.9	20.26	Ltr No. 2890(S) Dt 03.08.22	20.06	8F2/2022-23	15.05	75%	75%	-	RANCHI DESIGN & CONSULTANCY SERVICES PVT LTD
8	Preparation of DPR for W/S of Sidrol-Tutihara-Rajaulatu-Lali-Arra Road		16.69	Ltr No. 2890(S) Dt 03.08.22	16.52	10F2/2022-23	0.00	0%	25%	-	RANCHI DESIGN & CONSULTANCY SERVICES PVT LTD



State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Preparation of DPR for W/S of Hundru to Tati-Singari at Jonha-Purabdih Road.		5.48	Ltr No. 2890(S) Dt 03.08.22	5.43	9F2/2022-23	4.07	75%	75%	-	RANCHI DESIGN & CONSULTANCY SERVICES PVT LTD
<b>9</b>	<b>Gramin</b>	<b>158.81</b>	<b>27087.76</b>		<b>12839.14</b>		<b>2523.12</b>				

JARDP

1	JARDP के अंतर्गत रांची-मुरी पथ के रेखांकन में पड़ने वाले बिजली, पेयजल एवं स्वच्छता विभाग से संबंधित Utility Services Shifting भू-अर्जन एवं वन भूमि उपयोजन कार्य।	-	3641.2905	31.05.17 / 2480 (S)	-	-		100.00%	-	-	1. DLAO, Ranchi 2. D.W.& S. Dept. 3. Electricity Dept.
3241.29050											

Circle : Ranchi

Div : Lohardaga

Name of EE-Sri Ravindra Kumar

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Widening and Strengthening of Chatti to Kuru (Tati Chouk) & Kairo Naya Toli to Zingi More Road from k.m. 0.00 to 36.535	36.53	8608.97	06.06.16 / 3543 (S)	7749.41	18.10.16 / SBD 07/ 2016-17	6734.89	87%	92%	17.10.18	Dinesh Chandra R. Agrawal infracon Pvt. Ltd., S.M. Road, Ambawadi, Ahmedabad.
2	Widening & Strengthening / Reconstruction Work (Including Construction of Bridge) from Bhandra (MDR-001) to Senha (SH-08) Road (Total Length - 23.518 K.M.)	23.518	6464.41	17.02.22 / 541 (S)	5695.89	16.07.22 / SBD 01/ 2022-23	550.00	10%	25%	15.01.2024	M/s Ganga Construction, Hehal, Ranchi.
3	IRQP Work of Shankh-Chatra (Lukaiya More) Road (Length - 21.35 K.M. = 21350 M.)	21.35	1368.70	18.10.21 / 3193 (S)	1086.86	01.11.22 / SBD 06/ 2022-23	0.00	0%	15%	31.03.2023	Altima Infrastructure Pvt. Ltd., Ashok Nagar, Ranchi.
3	<b>Lohardaga</b>	81.40	16442.07		14532.16		7284.89				

**Circle : Ranchi**  
**Div : Simdega**  
**Name of EE-Sri Mani Bhushan Tiwari**

1	Widening & Strengthening of Palkot (NH-23)-Rokodega-Bilingbera-Tamra Road.	38.50	8456.92	27.06.17 3597(S)	6861.89	06.04.18 01 of SBD 18-19 DOC-13.04.18	6114.92	81.50%	82%	12.04.2020	M/s Spica Project Pvt. Ltd., -M/S Mini Construction JV, Ranchi
2	Widening & Strengthening of Biru-Ramrekhadham via Tamra Sikariatannr	22.351	7782.22	13.10.22 3644(S)			0.00	0.00%			
2	<b>Simdega</b>	60.9	16239.14		6861.89		6114.92				

State Plan Road Works

Month : April, 2023 PR

Amount in Rs.

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of Completed works(Roads-Plan)  
State Plan Road Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Ranchi</b> <b>Div : Ranchi</b> <b>Name of EE-Md. Izrail Mansuri</b>											
1	<u><b>Completed Scheme</b></u> Widening and Strengthening of Birsa Munda Airport - Namkum (Kutiatu More, on NH-75 Ext.) via Hetu, Tumbagutu Road for the year 2016-17. CH. 2.87- 4x21.6x15 M Ch.4th- 1x21.6x15M	6.90	2830.34	5173(S) Dt.16.08.16	1982.22	73 SBD 2016-17 04-02-17	2785.02	97.06	98%	10.08.18	M/S SILDILIYA CONSTRUCTION Station Road, Redma , W. No.-15 P.O.+ P.S.- Daltonganj, Dist.- Palamu, Jharkhand.
2	Improvement of Riding Quality(IRQP) work of Church road Kali Mandir- Namkum (on NH-33) via Bahu Bazar Chowk and Railway Fatak (KM 0.00 to KM 2.270 and KM 4.70 to KM 6.850) and Bahu Bazar chowk- Chutia Main Road- Namkum Thana (Km 0.00 to KM 3.80 (Total Length-7.80 Km.) for the year 2021-22.	7.80	271.53	Ltr. No- 611(S) Dt.18-02-22	281.56	10SBD 2022-23 07-10-22	280.50	99.62	100%	06-12-22	M/S Khanna Construction Ialpur, Ranchi
3	IRQP of Governor House (Rajbhavan) premises roads at Ranchi for the year 2022-23.		126.98	4266 (S) Dt.22-11-22	125.85	24 F2 2022-23 14-12-2022	125.85	100.00	100%	12.01.23	M/S Jaimata Dee Construction Argora, Ranchi

State Plan Road Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
4	IRQP work of road from Birsa Munda airport to Hinoo Chowk for the year 2022-23.		167.36	4267 (S) Dt.22-11-22	168.96	19 F2 2022-23 12-12-2022	166.26	98.40	100%	10-01-23	M/S Khanna Construction Ialpur, Ranchi
5	IRQP work in Birsa Rajpath road at Argora chowk roundabout and Sahajanand chowk roundabout for the year 2022-23.		118.48	4267 (S) Dt.22-11-22	120.43	18 F2 2022-23 12-12-2022	120.29	99.88	100%	10-01-23	M/S Khanna Construction Ialpur, Ranchi
6	Widening and Strengthening of Jojonagar (Novanagar) to Pandra Bazar Sammittee via Banhora Road (L-4.18 km) for the Year 2021-22	4.18	929.38	Ltr. No-1748(S) Dt.13-07-2021	956.68	69 SBD 2021-22 28-01-2022	956.09	99.94	100%	27-07-22	M/S Puja Enterprises Prop. Ranjit Kumar Singh At.+P.O.- Simaria, Chatra, Jharkhand-825103.
7	Improvement of Riding Quality / Strengthening work of Chama more- Maccluskiganj-Damodar Bridge Road (Total Length – 18.350 KM) for the year 2021-22.	18.35	580.91	Ltr. No-809(S) Dt.02-03-22	574.42	06 SBD 2022-23 26-09-2022	574.41	100.00	100%	25-02-23	AUM Construction, Saurav Narsaria, Murli Bagicha, Gumla.
8	Construction of proposed ROB with approaches in Lieu of LC no. RL-5 at RLY KM 427/2-3 between Ranchi and Piska Stations. For the year 2016-17.	0.46	2676.84	1236(S) Dt.27/02/19 (Revised)	716.44	01 SBD 2017-18 25-04-17	2148.01	35.82	55%	01.02.18	M/S Arunaditya Projects and Mineral 188 C, Vidyalaya Marg, Ashok Nagar, Ranchi-834002.

State Plan Road Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
9	Reconstruction of Amreshwardham (Bichana More) to Tupudana Via Jurdag Road (Length 36.326KM) for the year 2018-19.	12.73	10961.58	5101(S) Dt.31.08.18	2690.73	85 SBD 2018-19 06.03.19	6236.30	95.63	98%	12.03.21	M/S Ganga Construction, Daltonganj (54%)- Puja Enterprises Chatra (46%)
10	Improvement of Birsa chowk to Hatia railway station Ranchi (2.115 km) Year 2019-20.	2.16	383.62	4937(S) 03-10-19	316.13	07 SBD 2021-22 28-09-2021	299.23	94.65	95%	27-12-21	Dilip Kumar Sector-II, Dhurwa, Ranchi
11	IRQP work in NH-33 town portion (Through Mega Sports 6 Lane approach road) - Lalganj-Tatisilwai (MDR-005) road (Total length - 8.00 KM) for the year 2019-20.	8.00	896.42	5161(S) 18-10-19	770.55	05 SBD 2021-22 20.09.2021	780.73	101.32	100%	19-02-22	Arvind Kumar Singh Dhurwa, ranchi
12	Widening and Strengthening / reconstruction of NH-75 (Tendor More) to Jaguar Camp Road (Total length 2.20) for the year 2019-20.	2.20	516.24	5230(S) 23-10-19	381.19	04 SBD 2021-22 06-09-2021	392.14	102.87	100%	05-02-22	M/S Sharda Construction Redma, Daltonganj.
13	Improvement of riding quality work in LPN Shahdeo Chowk to Booty More road (Ranchi-Bariatu road, MDR-004)(Total length 8.00KM) for the year 2020-21.	8.00	908.67	533(s) 11-02-2021	766.55	06 SBD 2021-22 28-09-2021	772.09	100.72	100%	27-02-22	Dilip Kumar Sector-II, Dhurwa, Ranchi

State Plan Road Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
14	Improvement of Riding Quality Programme (IRQP) in Ranchi -Chaibasa Road from Kutchery Chowk (Km.0.00) to Birsa Chowk (Km. 7.50) with Const. of Cross-Drain & Road Furniture for the Year 2021-22	7.50	692.20	Ltr. No-1802(S) Dt.16-07-2021	784.40	11 SBD 2021-22 22-10-2021	782.62	99.77	100%	21-02-22	M/S Khanna Construction Ialpur, Ranchi
15	Detailed estimate for Improvement of Riding Quality Programme (IRQP) / Strengthening work of Ratu Road Junction (Near New Market ) to HEC Gate (Birsa Rajpath) with Construction of Drain & Road Furniture for the year 2021-22.	8.61	730.90	Ltr. No-1807(S) Dt.16-07-2021	827.33	09 SBD 2021-22 18-10-2021	744.10	89.94	95%	17-03-22	M/S AUM Const (Sourav Narsaria) Murli Bagicha, Gumla
16	Improvement of Riding Quality Programme (IRQP) work in Karamtoli- Ormanjhi road (MDR-016) from KM 0.00 to 23.00 (Total length 23.00 KM) for the year 2021-22.	23.00	832.53	Ltr. No-2404(S) Dt.16.08.2021	815.61	13 SBD 2021-22 22-10-2021	843.47	103.42	100%	21-04-22	M/S A K INFRA CONSTRUCTIONS PRIVATE LIMITED
17	Widening and Strengthening of Budha Khukhra (on Tanger Basli road) - Kurkura-Mander(on Chanho-Dighiya-Purnapani road) road (Total Length- 15.10 km) for the Year 2021-22.	15.00	3515.29	Ltr. No-2348(S) Dt.12.08.2021	3000.48	15 SBD 2021-22 26-10-2021	2934.54	97.80	100%	25-10-22	M/S Spica Projects and Infrastructures Pvt Ltd

State Plan Road Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
18	Improvement of Riding Quality programme (IRQP) /Strengthening work of Ranchi Muri road (on SH-01) from Sarjana chowk to Tatisilway with link road from Km 2.20 to 11.00 KM (Total length 8.80KM) for the year 2021-22.	8.80	330.42	Ltr. No-2453(S) Dt.19-08-2021	339.00	03 SBD 22-23 19-07-22	254.12	0.00	90%	18.10.22	Ganga Construction, Bank Colony Road, Piska More, Hehal, Ranchi, Jharkhand.
19	Improvement of Riding Quality programme (IRQP) /Strengthening work of Club road, Sujata Chowk (on MDR-011)- club road- Ranchi railway Station- station road – Patel chowk – Lala Rajpath Rai school- Kadru more (on MDR-003) road (Total length-2.828 KM) for the year 2021-22.	2.83	119.26	Ltr. No-2454(S) Dt.19-08-2021	84.14	14 F2 2021-22 22-10-2021	84.13	99.99	100%	21-12-21	M/S Orbit Infrastructure H.No.-54, Circular Road, Lalpur, Ranchi
20	Improvement of Riding Quality Programme (IRQP) / Strengthening work of Rims Bijli Office(MDR-004)-Chesire home- Jora Talab road (Total length-1.83Km) for the year 2021-22.	1.83	111.22	Ltr. No-2859(S) Dt.20-09-2021	78.32	42 F2 2021-22 21-12-2021	78.08	99.69	100%	20.02.2021	M/S Orbit Infrass H.No.-54, Circular Road, Lalpur, Ranchi
21	Improvement of Riding Quality Programme / Strengthening work of Chandani chowk, Hatia (MDR-011)-Ring Road (Tonkotoli) Road (Length 3.570Km.) for the year 2021-22.	3.57	241.92	Ltr. No-2860(S) Dt.20-09-2021	166.48	32 F2 2021-22 20-12-2021	156.60	94.07	100%	19.02.2022	Mathura Developers Hazaribagh



State Plan Road Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
22	Improvement of Riding Quality Programme /Strengthening work of Hazaribag Road(MDR-009) (from Sadar hospital, Friyalal chowk to Kokar chowk) (Total length 3.70 Km) for the year 2021-22.	3.70	354.60	Ltr. No-2861(S) Dt.20-09-2021	365.22	30 SDB 2021-22 10-12-2021	363.60	99.56	100%	10.02.22	Bhadoria Infrastructures Pvt. Ltd., Ranchi
23	Strengthening work in Kathalmore-Argora chowk (MDR-018) (Total length-5.30 KM for the year 2021-22.	5.30	799.55	Ltr. No-3194(S) Dt.18-10-2021	819.92	86 SBD 21-22 26-02-22	838.36	102.25	100%	25.05.22	Excel Venture Construction (P) Ltd., Ranchi
24	Improvement of Riding Quality Programme of (A) Shalimar Market to JSCA Stadium North, South, west gate and Jagannath Maidan to Dhurwa Golchakkar road (Length 5.50 KM) and (B) Dhurwa Golchakar to Beer Kunwar Singh chowk and Beer Kunwar Singh chowk to Judicial Academy road (Total length 4.30 Km) (Total Length 9.80 Km) for the year 2021-22.	9.80	945.78	Ltr. No-3203(S) Dt.18-10-21	982.89	31 SBD 2021-22 15-12-2021	916.07	93.20	95%	14.03.22	M/S Sanjay Singh, Harmu Road, Garikhana, Anandpuri, Ranchi-834001
25	Reconstruction of road from Milan Chowk (Tupudana, NH-75 Ext.) - Ram Krishn Mission TB sanatorium & Hospital road (total length 2.555 KM) for the year 2021-22.	2.55	218.02	Ltr. No-4157(S) Dt.27-12-21	226.33	90 F2 2021-22 28-02-2022	232.62	102.78	100%	27.05.22	M/S Kulwant Singh and Company Kashmiri Block, I.T. Office Road, P.P. Compound, Hindpiri, Ranchi, Jharkhand.

State Plan Road Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
26	Widening and strengthening of Road from Dindyal Chowk (on New market- Birsa chowk road) to Purana Argora Chowk (on MDR-018) road (total length 1.00 KM) for the year 2021-22.	1.00	183.96	Ltr. No-4162(S) Dt.27-12-21	153.46	91 F2 2021-22 22-03-2022	153.46	100.00	100%	21.05.22	Aditya Construction Company Singra Complex, H.B. Road Neori Vikas Vidyalay, Ranchi, Jharkhand.
27	Construction of road in JAP-1 Campus (Including Link road), Doranda, Ranchi (Total length KM 3.052) for the year 2021-22.	3.05	305.69	Ltr. No-4163(S) Dt.27-12-21	316.92	87 F2 21-22 28-02-22	316.67	99.92	100%	27.05.22	AUM Construction, Saurav Narsaria, Murli Bagicha, Gumla.
28	Improvement of Riding Quality / Strengthening work of Kathal more- Daladali- Kanthitand road (MDR-012) from Km 0.00 to KM 4.80 (Total Length - 4.80 KM) for the year 2021-22.	4.80	507.34	Ltr. No-803(S) Dt.02-03-22	528.15	01 SBD 2022-23 08-06-22	527.14	99.81	100%	03-08-22	Excel Venture Construction (P) Ltd., Ranchi
29	Improvement of Riding Quality /Strengthening work of (A) Hurhuri more chowk – Thakurgaon chowk (Length-10.40 KM) and (B) Brambe (on NH-75)- Thakurgaon-lthe (Burmua road) (Length-8.40 Km.) (Total Length -18.80 KM) for the year 2021-22.	18.35	664.92	Ltr. No-808(S) Dt.02-03-22	601.04	04 SBD 2022-23 06-08-2022	600.07	99.84	95%	05-01-23	AUM Construction, Saurav Narsaria, Murli Bagicha, Gumla.

State Plan Road Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
30	Improvement of Riding Quality work in Khel Gaon Road Tatisilway road to JAP-2 Mahila Batalian road via Birsa Munda Central Jail (Including link road) (total length 2.50 KM) for the year 2021-22.	2.50	122.88	Ltr. No-44(S) Dt.11-01-2022	124.91	78 F2 21-22 18-02-22	120.50	96.47	90%	18-02-22	Matrika Construction and Developers Tagore Hill Road, Near BALihar Lodge, Prasad Complex, Mohrabadi, Ranchi.
30	Ranchi	193.0	32044.81		20066.31		25583.07	2804.42			

**Circle : Ranchi ,  
Division :- Gumla  
Name of EE-Sri Rameshwar Shah**

**NIL**

0 Gumla

**Circle : RANCHI  
Div : KHUNTI  
Name of EE-Sri Mani Bhushan Tiwari**

**NIL**

0 Khunti

**Circle : Ranchi  
Div : Ranchi(Gramin)  
Name of EE-Md. Izrail Mansuri**

## State Plan Road Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (Km)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
NIL											
0	Gramin	0.00	0.00		0.00		0.00				

**Circle : Ranchi**  
**Div : Lohardaga**  
**Name of EE-Sri Ravindra Kumar**

**NIL**

0 Lohardaga

RCPLWEA

1	RECONSTRUCTION OF KARANJI MORE (BERO) TO CHATTI VIA NARKOPI RAILWAY STATION ROAD.	23.94	2496.72	Dated 02.04.18 Secy., RCD, Lttr. No. - 1905(S)	2617.42	18.09.18 / SBD 08/2018-19	2316.83	89%	100%	17.03.20	Sri Arvind Kumar Singh, Qr. No. – B-II-437, Dhurwa, Dist. - Ranchi.
---	---	-------	---------	--	---------	---------------------------------	---------	-----	------	----------	---

**Circle : Ranchi**  
**Div : Simdega**  
**Name of EE-Sri Mani Bhushan Tiwari**

## NII

0 Simdega

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Bridges-Plan)  
State Plan Bridge Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Ranchi</b> <b>Div : Ranchi</b> <b>Name of EE-Md. Izrail Mansuri</b>											
	<b>NIL</b>										
0	<b>Ranchi</b> <b>Circle : Ranchi ,</b> <b>Division :- Gumla</b> <b>Name of EE-Sri Rameshwar Shah</b>										
1	Const. of HL. Bridge over Lohari River at Ch-2.665 km , ch-17.855km of upper Khaman-jora jam(Dibdobhi) RCPLWEA/BRIDGE/22	61.80	215.82	07.04.18	185.00	04NCB/18-19 dt. 01.08.18	66.51	35.95	38%	31.05.19	M/s Sarita Const. Ambatoli, Latehar
1	Gumla	61.80	0.00	0.00	185.00	0.00	66.51				
<b>Circle : RANCHI</b> <b>Div : KHUNTI</b> <b>Name of EE-Sri Mani Bhushan Tiwari</b>											
1	Construction of H.L. Bridge Over Karma Nala in 14th KM of Karra More (Torpa) to Karra Road.	24.64	380.25	Dy. Sec. Letter No. 1129(S) Dt. 22.02.201	283.14	01SBD/21-22 Dt. 27-08-21	0.00	0.00%	0%	26.11.22	M/S Nayansi Construction, Prem Prakash Jaiswal, Karkat, Latehar

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Construction of H.L. Bridge Over Bartoli Nala in 15th KM of Karra More (Torpa) to Karra Road.	33.24	339.66	Dy. Sec. Letter No. 1130(S) Dt. 22.02.201	214.97	02SBD/21-22 Dt. 27-08-21	21.46	4.58%	7%	26.11.22	M/S Nayansi Construction, Prem Prakash Jaiswal, Karkat, Latehar
2	Khunti	33.24	719.90		498.12		21.46				

Circle : Ranchi  
Div : Ranchi(Gramin)  
Name of EE-Md. Izrail Mansuri

	NIL										
0	Gramin	0.00	0.00		0.00		0.00				

Circle : Ranchi  
Div : Lohardaga  
Name of EE-Sri Ravindra Kumar

**RCPLWEA**

1	BRIDGE OVER PUTPOTTIA NALA IN 8TH K.M. OF KARANJI MORE (BERO) TO CHATTI VIA NARCOPI STATION ROAD.	54.00	211.690	Dated 02.04.18 Secy., RCD, Ltr. No. - 1905(S)	188.39 <u>135.63</u> <u>324.02</u>	11.07.18 SBD 04/ 2018-19 (Suppl. Agr. No. 03SBD/2019-2020)	293.67	91%	100%	10.05.19	M/s Mantasha Construction, Ghalib Colony, Balumath, Dist. - Latehar.
2	BRIDGE OVER KOYAL RIVER IN BHANDRA-BAXIDIPA-SENHA ROAD. (PART - "A")	196.8	865.74		850.11	24.09.18 SBD 09/ 2018-19	802.61	94%	99%	23.03.20	M/s Shivani Construction, Rajnagar, P.O. - Sudna, Dist. - Palamu.
	BRIDGE OVER SHANKH RIVER IN 2ND K.M. OF PATRATOLI TO MANHO ROAD. (PART - "B")	123.0	375.01		364.73	24.09.18 SBD 09/ 2018-19	347.41	95%	99%		

1443.690

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
2	Lohardaga + RCPLWEA						1443.690				

Circle : Ranchi  
Div : Simdega  
Name of EE-Sri Mani Bhushan Tiwari

	NIL
--	-----

0 Simdega

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of Completed works(Bridges-Plan)  
State Plan Bridge Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
Circle : Ranchi Div : Ranchi Name of EE-Md. Izrail Mansuri											
1	<b>Work Completed</b> Construction of Bridge Over Swarnrekha River and connecting road in between Irba, Ormanjhi (On NH-33)-Rukka- Salhan- Gondli Pokhar (Length 7.50 KM) for the year 2016-17.	7.50	68888.68	213(S) Dt.25.01.22 (Revised)	3900.00	07 SBD 2017-18 Dt.30.05.17	6888.36	122.64	100%	05.12.19	M/S Sri Ram Enterprises Prop. Roshan Kr. Agarwal G.F. Premkunj Apartment, Naya Bazar, Near Bhagwan Pustkalaya, Gaushala Road, Bhagalpur, Kotwali Thana- 812002.
2	Construction of additional vent in RUB No.-392B near LC No.- MH-33 located in between Ranchi-Hatia Section at KM 422/29-31 for the year 2017-18.	0.272	1192.84	6864(S) Dt.13.12.20 17	126.59	57 F2 2017-18 Dt.26.03.18	1144.01	84.20	80%	25.03.19	Sri Shailendra Pratap Singh Ratu Road, Hehal, Ranchi
2	Ranchi	7.77	70081.52		126.59		8032.37				

Circle : Ranchi ,  
Division :- Gumla  
Name of EE-Sri Rameshwar Shah



Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**NIL**

0 Gumla

Circle : RANCHI  
Div : KHUNTI  
Name of EE-Sri Mani Bhushan Tiwari

**NIL**

0 Khunti

Circle : Ranchi  
Div : Ranchi(Gramin)  
Name of EE-Md. Izrail Mansuri

**NIL**

0 Gramin

Circle : Ranchi  
Div : Lohardaga  
Name of EE-Sri Ravindra Kumar

**NIL**

0 Lohardaga

Circle : Ranchi  
Div : Simdega  
Name of EE-Sri Mani Bhushan Tiwari

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (m)	Administrative Approval		Agreement		Financial Progress Grand Total	% Financial Achievement	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		<u>Amount</u>	Date/ Ref. No.	<u>Amount</u>	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12

**NIL**

0 Simdega

ROAD CONSTRUCTION DEPARTMENT, JHARKHAND  
(State Highways Wing)  
Progress report of On-going works(Non-Plan)  
State Non-Plan Works

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Ranchi</b> <b>Div : Ranchi</b> <b>Name of EE-Md. Izrail Mansuri</b>											
1	Special repair of road in Jharkhand High Court Premises, Ranchi for year 2021-22.		18.00	RCD, Ltr. No.- 3138(S) Dt.08-10-21	15.98	64 F2 2021-22	15.96	100%	100%	29-02-2022	Ravi Shankar Kumar Singh, Doranda, Ranchi
1	<b>Ranchi</b>	<b>0.00</b>	<b>18.00</b>		<b>15.98</b>		<b>15.96</b>				

**Circle : Ranchi ,**  
**Division :- Gumla**  
**Name of EE-Sri Rameshwar Shah**

	<b>NIL</b>										
0	<b>Gumla</b>										

**Circle : Ranchi ,**  
**Division :- Khunti**  
**Name of EE-Sri Mani Bhushan Tiwari**

	<b>NIL</b>										
0	<b>Khunti</b>										

**Circle : Ranchi**  
**Div : Ranchi(Gramin)**  
**Name of EE-Md. Izrail Mansuri**

Spill Over

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
1	Comprehensive Annual Maintenance and operation of 125 KVA (Sterling) D.G. Set Under DAY TO DAY MAINTANANCE WORK OF NIRUPAN BHAWAN DORANDA (CDO) RANCHI For the year 2021-22	-	165.00	3138(S) Dt 08.10.21	18.70	02F2/2022-23	14.02	75%	100%	22.04.23	M/s Ayub Raza, Ranchi
2	Annual maintenance work (one year) for Supply, installation and testing of internet lease line including router, necessary earthing and any other necessary hardware required to run internet lease line successfully for existing video conferencing system in Multi Location in jharkhand for the year 2021-22.	-			36.32	03F2/2022-23	27.24	75%	100%	22.04.23	M/s Ayub Raza, Ranchi
3	One year comprehensive annual maintenance work for multi location video conferencing system etc and One year comprehensive annual maintenance work for CCTV and electrical/Electronic equipments at Nirupam Bhavan, CDO Building, Doranda Ranchi.	-	165.00	3138(S) Dt 08.10.21	35.75	04F2/2022-23	26.82	75%	100%	22.04.23	M/s Ayub Raza, Ranchi
4	One year maintenance work of fire fighting system etc with 4 times demo in a year as per site requirements at Nirupam Bhavan, CDO Building, Doranda, Ranchi for the year 2021-22.	-			14.61	05F2/2022-23	10.96	75%	100%	24.04.23	Rajni Enterprises, Ranchi
5	Comprehensive Annual maintenance of 2 No. six passenger lift Under DAY TO DAY MAINTANANCE WORK OF NIRUPAN BHAWAN DORANDA (CDO) RANCHI For the year 2021-22	-			4.80	06F2/2022-23	2.40	50%	90%	23.05.23	Arvind Kumar
6	Day to day maintenance work of Nirupan Bhavan, Doranda (CDO), Ranchi for the year 2021-22	-			26.38	12F2/2022-23	6.59	25%	48%	20.10.23	M/s Nirmala Construction Pvt Ltd.
6	<b>Gramin</b>		<b>330.000</b>		<b>136.56</b>		<b>88.035</b>				

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
<b>Circle : Ranchi ,</b> <b>Division :- Lohardaga</b> <b>Name of EE-Sri Ravindra Kumar</b>											
NIL											

0 Lohardaga

<b>Circle : Ranchi ,</b> <b>Division :- Simdega</b> <b>Name of EE-Sri Mani Bhushan Tiwari</b>											
---	--	--	--	--	--	--	--	--	--	--	--

**SPILL OVER**

1	Ordinary Repair in Putritoli (Dolongsera on MDR 45) - Timbermore - Rampur - Boroseta - Jitutoli - Beraigi (upto Koel River) (total length 31.80 KM) road under Non Plan for the year 2022-23 under Road Division Simdega.		25.00	22.09.2022 / 3457(S)	20.49	06 F2 / 22-23 22.11.2022	10.00	49%	100%	21.02.2023	M/s Firoj Ali
2	Ordinary repair for Kairbera - Banabira - Bakrikona - kondra Road (length 18.00 KM) under Non Plan for the year 2022-23 under Road Division Simdega.	26.00	50.00	22.09.2022 / 3457(S)	49.96	13 F2 / 22-23 09.12.2022	10.00	20%	100%	08.03.23	M/S Subham Construction, Simdega
3	Construction of Drain in KM 0.00 to KM 1.00 of Kurdeg - Karamadiha - Gariajor upto Chattisgarh border Road under Non Plan for the year 2022-23 under road division Simdega		50.00	22.09.2022 / 3457(S)	34.45	14 F2 / 22-23 12.12.2022	21.23	62%	65%	11.03.23	Mahakaal Construction, Simdega
4	Special repair of Simdega-Sewai-Kinkel-Kurdeg- Kutumakchar upto Chhatisgarh Border road (MDR-44) in km 2, 3,4,5,6,51,52,53,54,55, 62 and 63.	63.20	100.00	22.09.2022 / 3457(S)	82.87	16 F2 / 22-23 12.12.2022	0.00	0%	40%	11.03.23	M/s Shanti Construction, Simdega
5	Ordinary Repair in Kalebira (on SH-04) - Gangutoli - Jamdih ( On NH 143) road (Part-1 KM 0.00 to KM 10.36 & Part- 2 KM 22.00 to KM 38.95 ) (Total Length 28.31 KM ) road under Non Plan for the year 2022-23 under Road Division Simdega.		25.00	22.09.2022 / 3457(S)	20.80	21F2 / 22-23 30.12.2022	10.00	48%	100%	29.03.23	Satyam Buildcon, Khunti

Month : April, 2023

Amount in Rs. Lakh

Sl. No.	Sanctioned Scheme	Length (KM)	Sanctioned		Agreement		Financial Progress Grand	% Financial Achieve	% Physical Achievement	Scheduled Date	Name of Contractor
	Name		Amount	Date/ Ref. No.	Amount	Date/ Ref. No.					
1	2	3	4	5	6	7	8	9	10	11	12
6	Pot Patch and other repair works in Various Roads under Road Division Simdega under Non Plan for the year 2022-23.		30.00	22.09.2022 / 3457(S)	24.59	25F2 / 22-23 20.02.2023	0.00	0%	0%	19.04.23	M/s Shanti Construction, Simdega
	Sub Total		280.00		233.16		51.23				
6	Simdega		280.00		233.16		51.23				