

## DAILY REPORT

## Pine Bluff Sand &amp; Gravel Company

LAKE HERMITAGE 2012 DREDGE MARION DATE 11 APRIL 2014

JOB NO. 46

WEATHER CLOUDY / WIND / FOG

NEW ORLEANS GAGE 8.4

REPORT # 602

TIDE STAGE 3.3 &gt; 3.9

LAKE HERMITAGE MARSH CREATION BA-42

PLAQUEMINES PARISH LA

## WORK ITEM

## PRODUCTION

Description	No.	Today	To Date	Location of Today's Work
MOBILIZATION & DEMOBILIZATION	0001	MOB 000% \$ 000,000.00	050% MOB \$ 000,000.00	LAKE HERMITAGE MARSH CREATION BA-42 MILE 49.8 BHP TO MILE 52.0 BHP PLAQUEMINES PARISH, LA
DREDGING GROSS C.Y. FROM BORROW AREA		00,000 C.Y.	3,394,000 C.Y. A 2,021,600 C.Y. B 5,415,600 C.Y. TOTAL	DREDGE STA. 59+50 TO 59+50 CUT 3 DREDGE STA. 00+00 TO 00+00 CUT 3 DAYS PAST CONTRACT ( 00 DAYS )
SITE A C.Y. base bid	AS OF 11/04/13	000,000 C.Y.	2,563,605 C.Y. CR	DREDGE CUT WIDTH 320 FT. SWING 120' PORT & 200' TO STBD.
SITE B C.Y. base bid SITE B C.Y. additive	AS OF 04/04/14	000,000 C.Y. 000,000 C.Y.	0,702,841 C.Y. 0,665,699 C.Y.	C/L O/S 420 @ ELEV. -87 BY J.A.B. DAYS DREDGING (392 days)
SHORELINE C.Y.	AS OF 00/00/13	00,000 C.Y.	0,000,000 C.Y.	SITE B ADDITIVE ALTERNATIVE
RUN TIME HRS C.Y. / HOUR		00:00 0,000 CY/HR	5,950:35 0,910 CY/HR	082+50 TO 092+50 & GRID P04-03 DREDGE PIPE TO BOOSTER PONTOON LINE 02,100 FT.
DOWN TIME HRS PUMP & CUTTER DOWNTIME		24:00 00:00	8,484:25 244:00	SUB-LINE TO ALABMA 04,000 FT. ALABMA SUB-LINE 04,700 FT.
BOOSTER DOWN TIME WEATHER DOWN TIME		24:00 00:00	1,021:50 701:20	ALABMA SHORE LINE 1,565 FT. BOOSTER SUBLINE 00,820 FT.
DREDGE ADVANCE ADVANCE PER/HOUR		000 L.F. 00 FT/HR	021,840 L.F. 4 FT/HR	BOOSTER/FILL-LINE 23,650 FT. TOTAL LINE 36,835 FT.
Time Total		24:00	14,416 HRS	(601 days) ALABAMA IN LINE

LEVER MAN

ED

GREG

Shift Summary	#1	#2	Totals	DAY / NIGHT
No. Men	46	05	51	00:00 HPL 0:00 00:00 HAL 0:00
Man Hours	552	060	612	00:00 CPPL/CCSH 0:00
PUMPING TIME	00:00	00:00	00:00	00:00 CLPJ/PREP 00:00 12:00 BOOSTER 12:00
TIME (HPL,HAL,CPPL,CCSH,ECT.)	00:00	00:00	00:00	00:00 WEATHER 00:00 00:00 SHORE 00:00
TIME (SHORE)	00:00	00:00	00:00	00:00 MOR 00:00 00:00 STAND-BY 00:00
Down Time (MOR)	12:00	12:00	24:00	12:00 TOTAL TIME 12:00
TOTAL TIME	12:00	12:00	24:00	

Remarks: MARION ON RIVER MILE 51.0.... DREDGE MARION WORKING UP RIVER...

DAY SHIFT: MOR ( CONTINUED WORKING ON PUMP REBUILD FOR THE ALABAMA, ENGINE ROOM

CREW WORK ON HYD. SYSTEM WITH DAVE WEBB...)

WASH OUT X 0 &amp; SWAP VALVES X 0....

NIGHT SHIFT: MOR ( CONTINUE WORKING ON ALABAMA PUMP.).

WASH OUT X 0 &amp; SWAP VALVES X 0.

MARION MAIN PUMP RPM 262 MAIN ENGINE RPM 0,820 MAIN PUMP DISCHARGE PRES. 085 – 095 PSI

FUEL USED 0,080 GALS.

OIL USED 000 GALS.

GREASE USED 05 LBS.

FUEL ON BOARD THE DREDGE 22,425 GALS.

ALABAMA PUMP RPM 351

MAIN ENGINE RPM 0,650

PUMP INCOMING PRES. 35 - 40 PSI

FUEL USED 0,080 GALS.

FUEL ON BOARD 12,295 GALS.

PUMP DISCHARGE PRES. 165 – 175 PSI

BOOSTER # 9 PUMP RPM 459

MAIN ENGINE RPM 0,850

PUMP INCOMING PRES. 105 - 115 PSI

FUEL USED 0,080 GALS.

FUEL ON BOARD 07,107 GALS.

PUMP DISCHARGE PRES. 250 – 270 PSI