



## Annual Asbestos Building Report

California's Asbestos Notification Law, California Health and Safety Code Sections 25915-25919.7, requires that notification be given regarding whether asbestos containing construction material (ACCM) is present in public buildings. ACCM is defined as any manufactured construction material which contains more than 1/10<sup>th</sup> of 1% asbestos by weight. All employees and contractors who work in campus buildings are notified annually. The table below provides information on campus buildings that may contain ACCM.

The presence of asbestos in a building, undisturbed, does not present any health hazard. Facilities staff and contractors are trained to follow proper work practices to safely disturb and contain asbestos. If you come across a damaged piece of building material that is presumed to contain asbestos, report it to Facilities Operations Service Center at ext. 3494. Do not disturb any asbestos containing construction material in your workplace. Only persons authorized and properly trained are allowed to perform work that disturbs ACCM.

Asbestos conditions may vary, and where ACCM is identified in campus building surveys, it was in generally good condition either enclosed or encapsulated, and therefore not likely to release fibers unless disturbed. As a general assumption, campus buildings built after 1990 do not contain ACCM.

Any member of the campus community may review asbestos survey reports and results of bulk sampling or air monitoring conducted on campus. All asbestos-related data is available during normal business hours at the Environmental Health and Safety Office, T-1475.

| Building                     | Material Location | Suspect Material              | Asbestos Present |
|------------------------------|-------------------|-------------------------------|------------------|
| Auto Shop (T-1000)           | Walls             | Joint Compound                | Yes              |
|                              | Windows           | Window Putty                  | Yes              |
|                              | Roof              | Built-Up Roofing Core         | Yes              |
|                              | Roof              | HVAC Ducting                  | Yes              |
| Baseball Clubhouse & Lockers | Throughout        | Grey Carpet & Carpet Adhesive | Yes (Assumed)    |
| Baseball Bullpen RR          | Roof              | Rolled roof and mastic        | Yes              |



| Building   | Material Location                                       | Suspect Material                               | Asbestos Present |
|--|---|--|------------------|
| Building Service Engineers & Control Shop (T-1200) | Walls & Ceilings Throughout                             | Joint Compound                                 | Yes              |
|  | Roof  | HVAC Ducting                                   | Yes              |
| Carpenter Shop (T-700)                             | Office 702A   | TSI  | Yes              |
|  | Office 702A   | 12"x12" Tan Vinyl Floor Tile                   | Yes              |
|  | Exterior Windows Throughout                             | White Window Putty                             | Yes              |
| College Park (CP)                                  | Air Handler Room & Above Ceiling on the First Floor     | TSI Pipes Elbows                               | Yes (Assumed)    |
|  | Air Handler Room  | 12"x12" Glued-on Fissured Ceiling Tile         | Yes (Assumed)    |
|  | 2 <sup>nd</sup> Floor – Walls Throughout                | Joint Compound                                 | Yes              |
|  | 2 <sup>nd</sup> Floor – Floor Throughout                | Yellow Mastic Under Blue Carpet                | Yes              |
|  | Floors 4, 5, 6, 8, 9, 10 – Hallways Throughout Building | Grey Carpet Adhesive                           | Yes (Assumed)    |
|  | Floors 4, 5, 6, 8, 9, 10 – Hallways Throughout Building | Blue Carpet Adhesive                           | Yes (Assumed)    |
|  | Floors 4, 5, 6, 8, 9, 10 – Hallways Throughout Building | 12"x12" Red Floor Tile & Mastic                | Yes (Assumed)    |
|  | Floors 4, 5, 6, 8, 9, 10 – Hallways Throughout Building | 12"x12" Green Floor Tile & Mastic              | Yes (Assumed)    |
|  | Floors 4, 5, 6, 8, 9, 10 – Rooms & Hallways Building    | Grey, Red-Orange Carpet Adhesive               | Yes (Assumed)    |
| Computer Science (CS)                              | Hallways Throughout                                     | 12"x12" Black & Beige Floor Tile               | Yes              |
|  | Rooms and Hallways Throughout                           | 12"x12" Beige Floor Tile                       | Yes              |
| Construction, Planning, & Design (T-300)           | Room 304  | Green Floor Tile with Mastic                   | Yes              |
| Corporation Yard Storage (T-1500A)                 | Roof at Corner Edges                                    | Gray/Black Flashing Mastic                     | Yes              |
| Custodial Laundry Room (T-705)                     | Pipe run and Elbows                                     | TSI  | Yes              |
| Custodial Offices (T-1900)                         | Throughout  | 9"x9" Beige Floor Tile with Streaks & Adhesive | Yes              |
|  | Roof  | Penetration Mastic                             | Yes              |



| Building                                   | Material Location                                    | Suspect Material   | Asbestos Present |
|--|--|--|------------------|
| Education Classroom Building (EC)          | Room 187   | Beige Vinyl Floor Tile & Black Mastic                        | Yes              |
|  | Room 207 (Kitchen)                                   | Black & Yellow Floor Mastic                                  | Yes              |
|  | Room 350   | 9"x9" Vinyl Floor Tile & Black Mastic                        | Yes              |
|  | Room 512   | 12"x12" White Floor Tile & Mastic                            | Yes              |
|  | Room 524   | Floor Tile and Mastic  | Yes              |
|  | Room 527   | Black & Yellow Carpet Glue                                   | Yes              |
|  | Hallways & Floors: 1st Floor                         | 12"x12" Off White Floor Tile & Adhesive                      | Yes              |
|  | Hallways & Classrooms: 3rd, 4th, 5th, 6th Floors     | 12"x12" Green Floor Tile & Adhesive                          | Yes              |
|  | Rooms Throughout                                     | Carpet with Adhesive   | Yes (Assumed)    |
|  | All Walls in Halls & Rooms Except Telecom Throughout | 4" Baseboard & Adhesive                                      | Yes (Assumed)    |
|  | Throughout   | Drywall & Joint Compound                                     | Yes (Assumed)    |
|  | Mechanical Rooms (210, 201, 209, 68, 202)            | Surfacing materials, Thermal System Insulation               | Yes (Assumed)    |
| Engineering Building (E)                   | E-100 Suite  | 12"x12" Green/Tan Floor Tile & Mastic                        | Yes              |
|  | Room E201A   | Black Mastic (Under 12"x12" Tan Vinyl Floor Tile)            | Yes              |
|  | Room E201A   | Brown Speckled 12"x12" Vinyl Floor Tile with Black Mastic    | Yes              |
|  | Room E201A   | Black Mastic (Under Pink Speckled Vinyl Floor Tile)          | Yes              |
|  | Classrooms & Hallways                                | 12"x12" Mocha Floor Tile with Grey & White Specks & Adhesive | Yes              |
|  | Throughout   | 4" Baseboard & Adhesive                                      | Yes (Assumed)    |
|  | Throughout   | Drywall & Joint Compound                                     | Yes (Assumed)    |
|  | Above Ceilings: 1st Floor                            | Pipe Elbows  | Yes (Assumed)    |
|  | Stairwells   | 12"x12" Glued-on Fissured Ceiling Tile                       | Yes (Assumed)    |
|  | Mechanical Rooms (501, 502, 502A)                    | TSI  | Yes (Assumed)    |
| Engineering Wings (E-NE, E-NW, E-SE, E-SW) | Throughout   | 4" Baseboard & Adhesive                                      | Yes (Assumed)    |
|  | Rooms 22, 24 A&B                                     | 12"x12" Glued-on Fissured Ceiling Tile                       | Yes              |
| Facilities Management A (T-2000)           | Office 108B Walls & Ceiling                          | Joint Compound   | Yes              |



| Building                           | Material Location  | Suspect Material   | Asbestos Present |
|------------------------------------|--|--|------------------|
| Facilities Management B (T-100)    | Below Carpet in Cubicle Areas, Offices & Rooms 107, 113            | 12"x12" Beige with Streaks Vinyl Floor Tile & Adhesive on Concrete | Yes              |
|                                    | Walls & Ceilings Throughout  | Joint Compound   | Yes              |
|                                    | Hallways and Breakroom   | Blue Speckled Vinyl Sheet Flooring & Adhesive under Carpet         | Yes              |
|                                    | Roof   | Penetration Mastic   | Yes              |
| Facilities Management C (T-2500)   | Floor  | 12"x12" Green Vinyl Floor Tile                                     | Yes              |
|                                    | Floor  | 12"x12" Brown Vinyl Floor Tile                                     | Yes              |
|                                    | Walls & Ceilings Throughout  | Joint Compound   | Yes              |
|                                    | Exterior Windows Throughout  | Gray Window Putty  | Yes              |
| Facilities Locker Room (T-702)     | Throughout   | 9"x9" Brown Vinyl Floor Tile (Underneath Carpet)                   | Yes              |
| Greenhouse Complex                 | Greenhouse Swamp Cooler  | Ducting Grey Mastic  | Yes              |
| Golleher Alumni House (GAH)        | Ceiling Throughout   | Textured Drywall & Joint Compound on Wood Frame                    | Yes (Assumed)    |
|                                    | Walls Throughout   | Textured Drywall & Joint Compound on Wood Frame                    | Yes (Assumed)    |
| Humanities & Social Sciences (HSS) | Room 123   | 2'x4' Ceiling Tile   | Yes              |
|                                    | Room 123 Entrance & Main Seating Area                              | 9"x9" Brown Floor Tile & Adhesive                                  | Yes              |
|                                    | Room 222   | 9"x9" Black/Grey Floor Tile & Mastic                               | Yes              |
|                                    | Room 318 (Women's Restroom)  | Grey Pipe Insulation   | Yes              |
|                                    | Rooms 321C, 321D, 321E, 321F, 321G, 321H                           | Floor Tile with Mastic   | Yes              |
|                                    | Room 517 (Men's Restroom)  | Off-White Pipe Elbows  | Yes              |
|                                    | Room 517 (Men's Restroom)  | White Plaster Walls  | Yes              |
|                                    | Room 817 (Men's Restroom)  | Beige Pipe Elbows  | Yes              |
|                                    | Room 817 (Men's Restroom)  | Grey Plaster Walls   | Yes              |
|                                    | Rooms 213, 214, 216, 312, 313, 314, various rooms on the 8th Floor | Carpet Adhesive over Concrete                                      | Yes (Assumed)    |
|                                    | Dark Rooms, Classrooms on 2nd, 3rd, 4th, 5th, 6th Floors           | 9"x9" Olive Green Floor Tile & Adhesive                            | Yes              |
|                                    | Hallways in Floors 2-6, rooms of 7-8 Flooring                      | 9"x9" Beige Floor Tile & Adhesive                                  | Yes              |
|                                    | Throughout Perimeter Hallways: 2nd-6th Floors                      | 9"x9" Multicolored Floor Tile & Adhesive                           | Yes              |
|                                    | Classrooms & Hallways  | 12"x12" Floor Tile & Adhesive                                      | Yes              |



| Building  | Material Location  | Suspect Material                                     | Asbestos Present |
|---|--|--|------------------|
| Humanities & Social Sciences (HSS)<br>(Continued) | Walls and Ceiling Throughout   | Drywall & Joint Compound                             | Yes (Assumed)    |
|   | Ceiling Throughout   | Acoustical Ceiling Material Finish Coat              | Yes              |
|   | Above Ceiling & in Wall Cavities: some removed from 2nd floor  | Pipe Insulation Elbows & Fittings                    | Yes (Assumed)    |
|   | Ceilings in Elevator Landings: 1st Floor   | Acoustical Plaster                                   | Yes              |
|   | Elevator Lobbies & Throughout 7th & 8th Floor Hallways   | 9"x9" Blue Floor Tile & Adhesive                     | Yes              |
|   | Basement, HVAC, Mechanical Rooms (27, 127, 227, 327, 427, 527, 627, 29, 129, 229, 329, 433, 529, 629, 729, 730, 829, 830, PH2) | Surfacing Materials, Thermal System Insulation       | Yes (Assumed)    |
| Kinesiology & Health Science (KHS)                | Rooms 185, 185A  | 12"x12" Grey Vinyl Floor Tile & Black Mastic         | Yes              |
|   | Room 187   | 12"x12" Vinyl Floor Tile                             | Yes              |
|   | Rooms 190, 190A, 190B  | Black Mastic Underneath Vinyl Floor Tile             | Yes              |
|   | Room 191P  | 2'x4' White Ceiling Tile                             | Yes              |
|   | Room 191P  | 9"x9" Grey Vinyl Floor Tile & Black Mastic           | Yes              |
|   | Walls and Ceilings Throughout  | Joint Compound                                       | Yes              |
|   | Along Walls in Rooms, 1st & 2nd Floors   | 4" Baseboard & Adhesive                              | Yes (Assumed)    |
|   | New Wing Hallway Floors 1 & 2  | 12"x12" Multicolored Floor Tile & Adhesive           | Yes (Assumed)    |
|   | 2nd Floor Hallway Floor  | 9"x9" Mocha with White Streaks Floor Tile & Adhesive | Yes (Assumed)    |
|   | 2nd Floor Rooms  | Blue Carpet & Adhesive                               | Yes (Assumed)    |
|   | Walls, Columns, Deck, & Structural Members   | Structural Fireproofing                              | Yes              |
|   | 1st Floor Locker Room (194) Above Ceiling Tiles  | Thermal System Insulation Elbows                     | Yes              |
|   | Mechanical Rooms (208, 208A, 301, 302, 303, 304)   | Surfacing Materials, Thermal System Insulation       | Yes (Assumed)    |
|   | KHS Pool Pump Room   | Surfacing Materials, Thermal System Insulation       | Yes (Assumed)    |
|   | Roof   | Roofing Material                                     | Yes (Assumed)    |



| Building  | Material Location   | Suspect Material   | Asbestos Present |
|---|---|--|------------------|
| Langsdorf Hall (LH)                                       | Floors 1-9  | 4" Baseboard & Adhesive  | Yes (Assumed)    |
|   | Floors 2, 6, 7  | Blue Carpet & Adhesive with Floor Tiles Under                  | Yes (Assumed)    |
|   | Rooms & Hallways: Floors 2, 5, 7, 9   | 12"x12" Green Floor tile with White Streaks                    | Yes              |
|   | Room 319A   | Black Floor Tile Mastic  | Yes              |
|   | Adjacent to the Elevator: 3rd Floor   | Multicolored Sheet Vinyl Floor                                 | Yes              |
|   | Throughout Rooms & Hallways, 3rd & 4th Floors                                     | 12"x12" Grey Floor Tile with White Streaks & Adhesive          | Yes              |
|   | Dean's Office: 7th Floor  | Red Carpet & Adhesive with Purple Floor Tile Under             | Yes (Assumed)    |
|   | Receptionist Area & Offices: 9th Floor  | Purple Carpet & Adhesive with Purple Floor Tile Under          | Yes (Assumed)    |
|   | Walls and Ceilings Throughout   | Drywall & Joint Compound                                       | Yes              |
|   | Mechanical Rooms (1, 3, 316, 505, 743, 905)                                       | Surfacing Materials, Thermal System Insulation                 | Yes (Assumed)    |
| Roof  | Roof Patching Compound  | Yes  |                  |
| Lock Shop (T-701)   | Throughout  | 9"x9" Brown Vinyl Floor Tile                                   | Yes              |
| Mail Center (T-306)                                       | Walls and Ceilings Throughout   | Drywall & Joint Compound                                       | Yes (Assumed)    |
| Material Control Center (T-600)                           | Throughout 601 A, B, C  | 12"x12" Green & White Floor Tile & Adhesive                    | Yes (Assumed)    |
|   | Roof at HVAC Ducting  | HVAC Mastic  | Yes              |
| McCarthy Hall (MH)  | Room 29   | White Ceiling Tile   | Yes              |
|   | Room 238  | 12"x12" Ceiling Tile   | Yes (Assumed)    |
|   | Room 452  | Black Mastic Underneath 9"x9" Vinyl Floor Tile                 | Yes              |
|   | Room 580  | 12"x12" Blue Vinyl Floor Tile                                  | Yes              |
|   | Room 612A   | 9"x9" Beige Vinyl Floor Tile & Mastic                          | Yes              |
|   | Walls and Ceilings Throughout   | Drywall & Joint Compound                                       | Yes (Assumed)    |
|   | Rooms 129D, 157B, 287, 552, 578, 580, 582C  | Joint Compound   | Yes              |
|   | Rooms 327, 426, 476, 480, 484, 488 & Spaces in 5th & 6th Floor, (except 543, 585) | Yellow Carpet Adhesive under Carpet on Concrete or Floor Tiles | Yes (Assumed)    |
|   | 2 <sup>nd</sup> Floor   | Black/Grey Floor Leveling Compound                             | Yes              |
|   | 3 <sup>rd</sup> Floor near 390 A-C  | 12"x12" Grey Vinyl Floor Tile                                  | Yes              |
|   | 4 <sup>th</sup> Floor Anthropology Classroom                                      | Acoustic Ceiling Texture                                       | Yes (Assumed)    |
| Hallways & Rooms Throughout Floors 1-6, (except 390, 582) | 4" Tan Baseboard & Mastic   | Yes  |                  |



| Building                           | Material Location  | Suspect Material   | Asbestos Present |
|------------------------------------|--|--|------------------|
| McCarthy Hall (MH)<br>(Continued)  | Various Hallways & Rooms Floors 1-6  | Any Color Vinyl Sheet Flooring (Blue, Grey, Tan, Red, White, Green, Salmon) & Mastic | Yes (Assumed)    |
|                                    | Hallway Floor near Room 665  | Mastic Underneath 12"x12" Beige with Specs Vinyl Floor Tile                          | Yes              |
|                                    | Throughout Floors 1-6, 327, 3 <sup>rd</sup> Floor near room 317, 4 <sup>th</sup> Floor near room 442, Rooms 513B, 578, 580, 612A, (except 527, 543, 585), Underneath Carpeted Rooms on 5 <sup>th</sup> Floor | 9"x9"/12"x12" Off-White Vinyl Floor Tile & Black Mastic                              | Yes              |
|                                    | Floors 1-6 Throughout  | Fire-Rated Insulated Doors   | Yes (Assumed)    |
|                                    | Floors 1-6 Throughout  | Lab Hoods (Transite)   | Yes (Assumed)    |
|                                    | Floors 1-6 Throughout  | Black Lab Table/Countertops (Transite)   | Yes (Assumed)    |
|                                    | Floors 1-6 Restrooms   | Mirror Mastic  | Yes (Assumed)    |
|                                    | Floors 1-6 Throughout  | Chalkboard/Bulletin Board Mastic   | Yes (Assumed)    |
|                                    | Ceilings in Stairwells Throughout  | Smooth Plaster Ceilings  | Yes (Assumed)    |
|                                    | Ceiling in Stand Pipe Chase Closets  | Sand Plaster Ceilings  | Yes (Assumed)    |
|                                    | Hallway Pipe Chase Closets   | Pipe Insulation  | Yes              |
|                                    | 1 <sup>st</sup> Floor Air Handler East Room Duct   | Duct Seam Tape   | Yes              |
|                                    | Mechanical Rooms (1, 1C, 4, 34, 39, 144, 169, 244, 269, 344, 269, 444, 469, 544, 536, 644, 675, 669, PH100)  | Surfacing Materials, Thermal System Insulation                                       | Yes              |
|                                    | Roof   | Penetration Mastic   | Yes              |
| Paint Shop & Plumbing Shop (T-500) | Walls & Ceilings Throughout  | Drywall & Joint Compound   | Yes              |
|                                    | Exterior Windows   | Gray Window Putty  | Yes              |
| Performing Arts Center (PA)        | Rooms 14B, 124, 130A, 202, 208, Under carpet in room 116 & Band Room   | 9"x9" Tan Floor Tile & Black Mastic  | Yes              |
|                                    | Room 100 S2  | Covebase & Brown Mastic  | Yes              |
|                                    | Classrooms: Floors 1-2   | 9"x9" Beige & Olive Green Floor Tile & Adhesive                                      | Yes (Assumed)    |
|                                    | Hallways   | 12"x12" Beige Floor Tile with Light Brown Streaks & Adhesive                         | Yes (Assumed)    |
|                                    | Walls & Ceilings: 131H   | Joint Compound   | Yes              |
|                                    | Throughout Old PA  | 9"x9" Tan Floor Tile & Black Mastic  | Yes (Assumed)    |
|                                    | Walls, Rooms, Hallways   | 12"x12" Glued-on Fissured Ceiling Tile   | Yes (Assumed)    |



| Building                                   | Material Location   | Suspect Material  | Asbestos Present |
|--|---|---|------------------|
| Performing Arts Center (PA)<br>(Continued) | Throughout  | 4" Baseboard & Adhesive                                       | Yes (Assumed)    |
|  | Auditorium  | Blue Carpet & Adhesive  | Yes (Assumed)    |
|  | Elevator: Floor 1   | 12"x12" Dark Brown Floor tile with Brown Streaks & Adhesive   | Yes (Assumed)    |
|  | Walls and Ceilings Throughout                                       | Drywall & Joint Compound                                      | Yes (Assumed)    |
|  | Various Locations (except 210) on Structural Steel, including: 282C | Monokote Fireproofing   | Yes (Assumed)    |
|  | Room 205 Air Plenum I-Beam  | Fireproofing  | Yes              |
|  | Overhead Plenum Throughout  | Black HVAC Duct Mastic  | Yes              |
|  | Mechanical Rooms (209, 251, 259)                                    | Surfacing Materials, Thermal System Insulation                | Yes (Assumed)    |
| Pollak Library (PLN & PLS)                 | Throughout Floors 1, 2, 3   | 12"x12" Grey Floor Tile & Adhesive                            | Yes (Assumed)    |
|  | In Restrooms: Basement, 1, 2, 4, 5 Floors                           | 12"x12" Glued-on Ceiling Tile & Sand Plaster                  | Yes (Assumed)    |
|  | Throughout All Walls  | 4" Baseboard & Adhesive Wood Frame                            | Yes (Assumed)    |
|  | Throughout Floors 4, 5  | 9"x9" Marbled Pattern Olive Floor Tile & Adhesive on Concrete | Yes              |
|  | Walls and Ceilings Throughout                                       | Drywall & Joint Compound                                      | Yes (Assumed)    |
|  | Mechanical Rooms (71, R-2, R-3, S-2)                                | Surfacing Materials, Thermal System Insulation                | Yes (Assumed)    |
| Ruby Gerontology Center (RGC)              | Along Base of all Walls   | 4" Baseboard & Adhesive                                       | Yes (Assumed)    |
|  | Auditorium Foyer  | 12"x12" Grey & White Streaks Floor Tile & Adhesive            | Yes (Assumed)    |
|  | North Area in Conference Hall                                       | Red Carpet & Adhesive   | Yes (Assumed)    |
|  | South Area in Offices   | Blue Carpet & Adhesive  | Yes (Assumed)    |
|  | West Area in Offices & Classrooms                                   | Brown Carpet with Multicolor Specks & Adhesive                | Yes (Assumed)    |
| Shipping & Receiving Building (T-1100)     | Exterior Restroom   | Window Glazing  | Yes              |
|  | Restrooms   | TSI   | Yes              |
|  | Electrical Room Door  | Fire Door   | Yes (Assumed)    |
|  | Electric Shop   | 9"x9" Green Floor Tile & Adhesive                             | Yes              |
|  | Various Rooms   | 9"x9" Beige Floor Tile & Adhesive                             | Yes (Assumed)    |
|  | Roof  | Rolled Roofing  | Yes              |
|  | Roof  | Penetration Mastic  | Yes              |
| Sports Complex Press Box                   | Throughout  | 4" Baseboard & Adhesive                                       | Yes (Assumed)    |



| Building   | Material Location  | Suspect Material   | Asbestos Present |
|--|--|--|------------------|
| Student Health Center & Counseling West (SHCC-W) | Walls in Rooms: 101, 106, 107, 109, 110, 120, 139C, 144, 151, 155, 160, 168, 174, 187; Corridors near rooms 113, 151 | Joint Compound   | Yes              |
|  | Floors in Rooms: 104, 144, 158, 174, Records Area  | Subfloor   | Yes              |
|  | Walls and Ceilings Throughout  | Drywall & Joint Compound                                 | Yes (Assumed)    |
|  | Throughout   | 4" Baseboard & Adhesive                                  | Yes (Assumed)    |
|  | Throughout   | Maroon Carpet & Adhesive with Floor Tile under           | Yes              |
|  | Throughout Hallways  | 12"x12" Beige Floor Tile                                 | Yes              |
| Student Health Center & Counseling East (SHCC-E) | Walls and Ceilings Throughout  | Drywall & Joint Compound                                 | Yes (Assumed)    |
| Titan Bookstore (TB)                             | First Floor, North Side  | 9"x9" Tan Floor Tile with Grey & Adhesive                | Yes              |
|  | Various Areas along Racks & Shelves on Floors 1 & 2  | 12"x12" Blue Floor Tile with White Specks & Adhesive     | Yes (Assumed)    |
|  | Mechanical Room (212)  | Surfacing Materials, Thermal System Insulation           | Yes (Assumed)    |
| Titan Student Union                              | Mechanical Rooms (18, 19, 127, 232)  | Surfacing Materials, Thermal System Insulation           | Yes (Assumed)    |
| Tunnels  | Tunnels throughout campus  | Surfacing Materials, Thermal System Insulation           | Yes (Assumed)    |
| Visual Arts (VA-A, VA-B, VA-C)                   | 118 Rooms  | Carpet & Adhesive  | Yes (Assumed)    |
|  | Throughout   | 6" Baseboard & Adhesive                                  | Yes (Assumed)    |
|  | Walls and Ceilings Throughout  | Drywall & Joint Compound                                 | Yes (Assumed)    |
|  | Throughout (except pottery workshops)  | 12"x12" Dark Tan with Streaks Floor Tile & Adhesive      | Yes              |
|  | Mechanical Room (105)  | Surfacing Materials, Thermal System Insulation           | Yes (Assumed)    |
| Visual Arts (VA-D)                               | 2nd Floor Classrooms   | Yellow Carpet Adhesive under Red Carpet: Over Floor Tile | Yes (Assumed)    |
|  | Walls and Ceilings Throughout  | Drywall & Joint Compound                                 | Yes (Assumed)    |
|  | Throughout   | 12"x12" Grey with Streaks Floor Tile & Adhesive          | Yes (Assumed)    |
|  | Mechanical Rooms (69, 70, 169)   | Surfacing Materials, Thermal System Insulation           | Yes (Assumed)    |
| Visual Arts (VA-E, VA-F)                         | Walls and Ceilings Throughout  | Drywall & Joint Compound                                 | Yes (Assumed)    |
|  | Throughout   | 12"x12" Beige with Brown Specks Floor Tile & Adhesive    | Yes              |



| Building              | Material Location | Suspect Material      | Asbestos Present |
|-----------------------|-------------------|-----------------------|------------------|
| Welding Shop (T-1000) | Roof              | HVAC Ducting          | Yes              |
|                       | Roof              | Built-Up Roofing Core | Yes              |

**Notes:**

TSI Thermal System Insulation (insulated covering on hot water pipes). This is found above ceilings, in tunnels, and in mechanical rooms.

"Yes" Indicates materials were analyzed in a laboratory and asbestos was detected.

"Yes (assumed)" Indicates materials were not tested, but assumed to contain asbestos based upon age, appearance, and location. These materials should be sampled for verification prior to a new project.

Updated 06/29/2020