Capital Project Tracking Report

Reporting Month
April 2020

▶ Bus Shelter Pad Construction & Installation Phase 6 - #18-097

Design

Project Manager: E. Marciel

Firm: ***GCW, Inc.***
Funding: $140,500
Local

Start: Jun 2018
End: Jun 2020
% Complete: 100%

Delays or Problems: None
Changes/Modifications: CO#3

Work Completed This Month:
Close Contract

Work to be Completed Next Month:
Close Contract

Construction Phase 6A

Project Manager: J. Marmolejo

Firm: ***Muller***
Funding: $2,991,201
Fed/Local

Start: Apr 2019
End: Jun 2020
% Complete: 98%

Delays or Problems: None
Changes/Modifications: None

Work Completed This Month:
Continue Project Closeout

Work to be Completed Next Month:
Process Credit Change Order and final acceptance, Release of Retention and Final Payment

Third Party Inspection Phase 6A

Project Manager: J. Marmolejo

Firm: ***GES***
Funding: $81,840
Local

Start: Jun 2019
End: Jun 2020
% Complete: 100%

Delays or Problems: None
Changes/Modifications: None

Work Completed This Month:
Closeout Contract.

Work to be Completed Next Month:

▶ Bus Shelter Pad Construction & Installation Slimline Phase VII (200 Stops) - #19-035

Design

Project Manager: E. Marciel

Firm: ***INNOVA***
Funding: $133,670
Local

Start: Jan 2019
End: Jun 2020
% Complete: 99%

Delays or Problems: None
Changes/Modifications: None

Work Completed This Month:
Received CNLV permit. COH still pending.
Project was put on hold.

Work to be Completed Next Month:
Project was put on hold.

Construction

Project Manager: G. Boorboor

Firm: ***TBD***
Funding:
Federal / Local

Start: Aug 2020
End: Sept 2021 (Estimated)
% Complete:

Delays or Problems: None
Changes/Modifications: None

Work Completed This Month:

Work to be Completed Next Month:

Capital Project Tracking Report

Reporting Month
April 2020

▶ Bus Stop Shelter Lighting Efficiency Maintenance Project - #19-064

Design Project Manager: E. Marciel

Firm:
Funding: Local
Start: Oct 2017 HPA
End: TBD
% Complete:
Delays or Problems: None
Changes/Modifications: None

Work Completed This Month:
No Activity to Report

Work to be Completed Next Month:

Construction Project Manager: J. Renteria

Firm: ***ACME Electric***
Funding: $4,396,867
Federal/Local
Start: Oct 2019 Admin. Apr 2020 Const.
End: June 2021 (Estimated)
% Complete: 12%
Delays or Problems: None
Changes/Modifications: None

Work Completed This Month:
160 GM shelter trype units completed

Work to be Completed Next Month:
160 GM shelter type scheduled for construction

▶ Bus Stop Standalone Lighting - #20-015

Design Project Manager: E. Marciel

Firm:
Funding:
Start: TBD
End: TBD
% Complete:
Delays or Problems: None
Changes/Modifications: None

Work Completed This Month:

Work to be Completed Next Month:

Construction Project Manager: J. Marmolejo

Firm: ***GDC***
Funding: $1,490,250
Federal / Local
Start: July 2020 (Estimated)
End: Dec 2020 (Estimated)
% Complete: 23%
Delays or Problems: None
Changes/Modifications: None

Work Completed This Month:
RFI's addressed to finalize mock-up. Acceptance of baseplate cover on 4/27/2020 pending color selection. Approval of

Work to be Completed Next Month:
Start production fabrication of (300) Standalone lights. Submit baseline schedule through construction. Submittal and RFI submissions.

▶ IBMF & SMF CNG Detection Improvement - #17-053

Design Project Manager: E. Wade

Firm: ***Fuel Solutions, Inc.***
Funding: $158,809
Local
Start: Aug 2017
End: Aug 2020
% Complete: 98%
Delays or Problems: None
Changes/Modifications: None

Work Completed This Month:
No activity to report

Work to be Completed Next Month:
Will issue FY 2021 documents for FS.

Construction

Project Manager: E. Wade

Firm: ***Sletten***
Funding: $2,794,427
Federal/Local
Start: Mar 2020 (Estimated)
End: Mar 2021
% Complete:

Delays or Problems: None
Changes/Modifications: None

Work Completed This Month:
Notice of Award issued Apruil 20, 2020

Work to be Completed Next Month:
Waiting on post award submittals.

▶ IBMF & SMF CNG Fueling Infrastructure Improvement Phase B - #15-069

Design Phase B

Project Manager: E. Wade

Firm: ***Fuel Solutions, Inc***
Funding: $197,007
Local
Start: Jul 2017
End: Sept 2022
% Complete: 98%

Delays or Problems: None
Changes/Modifications: None

Work Completed This Month:
All bid documents have been placed in the L drive

Work to be Completed Next Month:
Bid expected to start May 5, 2020

Pre-Construction Phase B

Project Manager: E. Wade

Firm: ***TBD***
Funding: $200,000
Fed/Local
Start: Mar 2020
End: May 2021
% Complete: 100%

Delays or Problems: None
Changes/Modifications: None

Work Completed This Month:
RTC terminated negoitations with W-T.

Work to be Completed Next Month:
RTC is preparing Low Bid documents.

Construction Phase B

Project Manager: E. Wade

Firm: ***TBD***
Funding:
Fed/Local
Start: TBD
End: TBD
% Complete:

Delays or Problems: None
Changes/Modifications: None

Work Completed This Month:
Pending Bid/Award

Work to be Completed Next Month:

▶ IBMF & SMF Fleetwatch FR 55 Fixed Receiver Expansion - #17-080

Construction

Project Manager: E. Wade

Firm: ***S&A Systems, Inc.***
Funding: $390,000
Local
Start: Jun 2018
End: Jun 2020
% Complete: 80%

Delays or Problems: None
Changes/Modifications: None

Work Completed This Month:
Due to COVID-19 - S&A Systems cannot travel from Texas to Nevada to finish this project - NCTE was issued to extend the project completion to December 31, 2020.

Work to be Completed Next Month:
NCTE issued.

▶ IBMF Bus Wash Improvement - #17-050

Design/Performance Spec. Project Manager: E. Wade

Firm: ***MDG / HDR***

Funding: $136,310
Local

Start: May 2017
End: Jun 2020
% Complete: 99%

Delays or Problems: None

Changes/Modifications: None

Work Completed This Month:
Construction is ongoing..

Work to be Completed Next Month:
Review all submittals and RFI's submitted.

Construction Project Manager: E. Wade

Firm: ***Sletten***

Funding: $4,114,426
Grant

Start: Mar 2019
End: Jul 2020
% Complete: 68%

Delays or Problems: None

Changes/Modifications: None

Work Completed This Month:
SCN has completed the demolitiion of the Para wash building and is currently installing the new trench drain system at the North and South entrys.

Work to be Completed Next Month:
Construction field work is progressing.

▶ IBMF Oil-Water Separator Phase II - #17-085

Design Project Manager: J. Renteria

Firm: ***Greely-Hansen***

Funding: $57,325
Federal / Local

Start: Jul 2017
End: Jun 2020
% Complete: 92%

Delays or Problems: None

Changes/Modifications: Contract Amendment (extension)

Work Completed This Month:
None

Work to be Completed Next Month:
No Cost time Extension Amendment to meet construction amendment (through 6/2021)

Construction Project Manager: J. Renteria

Firm: ***Baldwin Development***

Funding: $1,113,311
Federal / Local

Start: Mar 2020 (Estimated)
End: Aug 2020 (Estimated)
% Complete:

Delays or Problems: Yes

Changes/Modifications: Yes

Work Completed This Month:
None - awaiting tanks delivery

Work to be Completed Next Month:
(1) Tanks manufacturing (and anticipated site delivery) confirmation;
(2) Revised Baseline Schedule submittal

▶ Maryland Parkway BRT

Environmental Review Project Manager: L. Palor

Firm: ***Parsons***

Funding:
Federal

Start: May 2015
End: Jun 2020
% Complete: 68%

Delays or Problems: None

Changes/Modifications: None

Work Completed This Month:
RTC to publish EA in federal register.
FTA legal review of EA.

Work to be Completed Next Month:
Prepare draft FONSI.

Design

Project Manager: L. Palor

Firm:

Funding: Federal

Start: Aug 2020

End: Oct 2024

% Complete:

Delays or Problems: None

Changes/Modifications: None

Work Completed This Month:

RFSOQ for General Engineering in Purchasing

Work to be Completed Next Month:

▶ Max Station ADA Improvement - #19-020

Design

Project Manager: G. Boorboor

Firm: ***CA Group, Inc.***

Funding: $76,900
Local

Start: Oct 2018

End: Dec 2020

% Complete: 97%

Delays or Problems: None

Changes/Modifications: None

Work Completed This Month:

Work to be Completed Next Month:

Construction NTP anticipated 05/04/2020 and construction administration work to commence by May 2020

Construction

Project Manager: G. Boorboor

Firm: ***RM Contracting, LLC***

Funding: $670,650
Federal/Local

Start: May 2020 (Estimated)

End: Feb 2021 (Estimated)

% Complete:

Delays or Problems: None

Changes/Modifications: None

Work Completed This Month:

NOA issued 4/9/20

Work to be Completed Next Month:

Anticiptated NTP 5/4/20

▶ Security Improvements at Various Locations - #17-031

Design

Project Manager: L. Palor

Firm: ***NV5 Consulting***

Funding: $145,000
Local

Start: Feb 2017

End: Jun 2020

% Complete: 91%

Delays or Problems: None

Changes/Modifications: Change Order Total $51,500.00

Work Completed This Month:

Plans are 100% complete and project is in construction.

Work to be Completed Next Month:

Construction administration.

Construction

Project Manager: L. Palor

Firm: ***Conti Corporation***

Funding: $2,099,454
Fed/Local

Start: Jan 2020

End: Feb 2021

% Complete: 29%

Delays or Problems: None

Changes/Modifications: None

Work Completed This Month:

Conduit and cable installations at Admin, BTC , BTC Annex, Centennial Hills, SSTT and Sunset Maintenance.

Work to be Completed Next Month:

Construction activities scheduled for Administration Building, BTC, BTC Annex, Centennial Hills and South Strip Transfer Terminal. VMS installations at multiple locations.

Capital Project Tracking Report

Reporting Month
April 2020

▶ SMF Bus Wash Improvement - #19-034

Design/Performance Spec.

Project Manager: E. Wade

Firm: ***HDR***

Funding: $196,161
Local

Start: Feb 2019
End: July 2020

% Complete: 92%

Delays or Problems: None

Changes/Modifications: None

Work Completed This Month:
The RTC issed HDR a NCTE from July 2020 to June 2021 in anticipation of the bid and award of this project.

Work to be Completed Next Month:
Continue design process.

Construction

Project Manager: E. Wade

Firm: ***TBD***

Funding:
Federal / Local

Start: TBD
End: TBD

% Complete:

Delays or Problems: None

Changes/Modifications: None

Work Completed This Month:
No Activity to Report

Work to be Completed Next Month:
No Activity to Report