City of Owasso Public Work Department
STATUS REPORT
May 5, 2020

- **<u>E 76 St N Widening (from U.S. Hwy169 to N 129 E Avenue)</u>**
  - On December 2, 2019, ODOT approved the construction contract with Crossland Heavy Construction.
  - **Water line relocation and stormwater improvements continue along E 76 St N.**
  - **Weather permitting, concrete roadway installation pertaining to a section of the eastbound lanes is expected to commence in late May or early June 2020.**
  - **Public utility relocation and roadway improvements are scheduled to be complete by April 2021.**

- **<u>Garnett Road Widening (from E 96 St N to E 106 St N)</u>**
  - On September 3, 2019, ODOT approved the construction contract with Becco Construction.
  - **Water line relocation and stormwater improvements continue along Garnett Rd.**
  - **Temporary /permanent road bed continues to be graded on the east side of Garnett Rd.**
  - **Public utility relocation and roadway improvements are scheduled for completion by May 2021.**

- **<u>E 116 St N & N 129 E Ave Intersection Improvements</u>**
  - On April 6th, 2020, ODOT approved the roadway construction contract with Crossland Heavy Construction.
  - **Roadway construction is anticipated to commence in late June/early July 2020.**

- **<u>Garnett Road Widening (E 106 St N to E 116 St N)</u>**
  - Engineering design is 95% complete.
  - Right-of-way and easement acquisition is 99% complete.
  - Once right-of-way is secured, utility companies will be given a Notice to Proceed to start relocating their infrastructure.

- **<u>E 106 St N and N 145 E Avenue Intersection Improvements</u>**
  - Engineering design is 99% complete.
  - **Private utility relocation continues with completion expected by mid-May 2020; followed by bid advertisement and construction.**

- **<u>Central Park / Lakeridge Stormwater Improvements</u>**
  - Final plans are in for review, including landscaping pans,
  - **Staff anticipates bid advertisement in late May or early June with proposed bid award in July 2020.**
  - **Construction is expected to commence in August 2020.**

- **<u>Rayola Park /Tributary 5A Stormwater Improvements</u>**
  - On December 17, 2019, City Council approved construction construct with Native plains Contracting, LLC
  - Construction commenced in February 2020.
  - **Tributary 5A stormwater improvements are complete.**

- **<u>South Sports Park Regional Detention Facility and Mitigation Project</u>**
  - Construction commenced in mid-January 2020**.**
  - Tree and brush removal is complete.
  - **Contractor continues with dirt removal as well grading on the mitigation project. Estimated 45,000 CY of dirt has been removed from the site.**

- **<u>Mingo and E 116 St N Intersection/E 116 St N from Mingo to Garnett Road Improvements</u>**
  - Engineering design is 95% complete.
  - **Right of Way and easement acquisition continues with completion expected by June 2020; followed by utility relocation.**

- **<u>E 116 St N and Garnett Intersection/E 116 St N from Garnett to N 129 E Ave Improvements</u>**
  - E 116 St N roadway design is 60% complete.
  - E 116 St N and Garnett Intersection design is 90% complete.
  - **E 116 St N roadway land acquisition is expected to be complete in June 2020; followed by utility relocation.**
  - **E 116 St N and Garnett Intersection land acquisition is expected to be complete by July 2020; followed by utility relocation.**

- **<u>E 116 St N from approximately N 129 E Ave to N 135 E Ave Improvements</u>**
  - On March 3, 2020, City council awarded roadway construction contract to Crossland Heavy Contractors.
  - **Construction commenced on May 4, 2020 with completion expected by February 2021.**

- **<u>E 96 St N from approximately N 119 E Ave to N 129 E Ave Improvements</u>**

  - Engineering design is approximately 90% complete.
  - **Land acquisition commenced in February 2020 with completion anticipated in February 2021 .**
  - **Private utility companies are currently determining the new alignment for their utility due to the road widening.**

- **<u>Wastewater Treatment Plant Expansion</u>**
  - Engineering design is approximately 90% complete. **ODEQ has reviewed the plans and provided comments, which are being addressed by the engineering consultant.**

- **<u>Coffee Creek Lift Station & Force Main Improvements</u>**
  - Engineering design is approximately 95% complete.
  - Land acquisition is expected to be complete by April 2020; followed by construction.

- ODEQ permit has been received.
- **Sanitary sewer project is expected to advertise in June with proposed bid award in July 2020 .**

- **<u>E 106 St N and N 129 E Ave Intersection Improvements</u>**
  - Engineering design has commenced with completion expected in December 2019; followed by land acquisition.
  - Engineering design is approximately 60% complete.
  - ODOT commenced with the environmental study in November 2019; followed by land acquisition.

- **<u>FY 2019 Street Rehabilitation Project</u>**
  - On April 9, 2020, the asphalt overlay crew will begin work in Lakeridge subdivision.
  - **Crews are working on base, curb and gutter repairs as well as commercial approach replacement along E 76 St N. This work will continue over the next 21 days in preparation for the asphalt overlay .**

- **<u>E 96 St Drainage Improvements</u>**
  - In July 2019, City Council approved a construction contract with Dirtwurx, LLC in the amount of $252,593.88.
  - Construction commenced in October 2019 with completion expected in May 2020.
  - **Stormwater pipe and concrete box installation is complete. Contractor is in the final stage of construction and expects final completion by mid-May 2020 .**